

## LEVEL 1 EARTHWORKS

# Subdivision Stage 4 & 5, 174 Adare Road Adare Qld 4343



## CERTIFICATE



CHINCHILLA Ray Hicks PHONE: 0428 187 579

02<sup>nd</sup> April 2025 Newlands Civil Construction Pty Ltd, 6 Ann Street TOOWOOMBA QLD 4350

Dear Sir

#### RE: LEVEL 1 EARTHWORKS SUBDIVISION STAGE 4 & 5, 174 ADARE ROAD, ADARE QLD 4343

Supervision of earthwork operations was carried out at the above location by Soil Quality Services (SQS). The Level 1 Supervision and associated field density testing on the earthworks was commenced on 10-09-2024 and was completed on 12-03-2025.

The supervision and testing of the earthworks were undertaken in general accordance with the Level 1 requirements of AS3798 – Guidelines on Earthworks for Commercial and Residential Developments and the Earthworks. Structural fill used in the project was placed compacted and tested in accordance with Section 6 and 7 of AS3798 (2007) – Guidelines on Earthworks for Commercial and Residential Development.

The site supervision and testing were performed by experienced geotechnicians from the SQS Toowoomba laboratory as per Section 8.2 AS3798 (2007). Supervision of the works included, test rolling of subgrade, placing of imported structural fill, compaction and adding or removal of moisture as required. Any areas that were deemed unsatisfactory were reworked and retested under the supervision of Soil Quality Services. Testing was performed to the relevant Australian Standards and all test reports carry NATA endorsement. All compaction tests were located randomly throughout the fill profile are considered to be representative of the fill materials that was placed in the above-mentioned period.

When interpreting the requirements of AS2870 – Residential Slabs and Footings 2011, we are of the view that the fill material that has been placed across the site during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 98% +/- 2% OMC for fill.

All NATA endorsed test certificates associated with the filling are held in the Toowoomba Laboratory Office of SQS. These test certificates are in electronic format and held on computer data base. Hard copies of the test reports are also filed in the Toowoomba Laboratory Office.

This work was undertaken at Subdivision 174 Adare Road, Adare Stage 4 & 5 – Drawing No C4001 Rev 0 Standard Notes, Drawing No C4200 Rev 3 Bulk Earthworks Plan Sheet 1, Drawing No C4201 Rev 0 Bulk Earthworks Plan Sheet 2, and Drawing No C4202 Rev 0 Bulk Earthworks Plan Sheet 1





Should you require any further information or clarification of this matter, please contact Ray Hicks by telephoning 0428187579 during business hours.

Yours faithfully,

hck

Ray Hicks RPEQ 1149





#### **GENERAL NOTES**

- G1. ALL LEVELS SHALL BE OBTAINED FROM ESTABLISHED BMS OR SSM.
- CONTRACTOR MUST VERIFY ALL DIMENSIONS AND EXISTING LEVELS ON SITE PRIOR TO COMMENCEMENT OF WORK. G2.
- ALL WORKS ARE TO BE UNDERTAKEN IN ACCORDANCE WITH COUNCIL'S SPECIFICATIONS AND THE DIRECTIONS OF THE SUPERINTENDENT. G3.
- DIMENSIONS MUST NOT BE SCALED FROM DRAWINGS G4.
- CONTRACTOR TO ENSURE THAT ALL ROADWORKS ARE SMOOTHLY TRANSITIONED TO EXISTING LEVELS FREE FROM ABRUPT CHANGES 65
- THE CONTRACTOR SHALL ARRANGE ALL SURVEY SETOUT TO BE CARRIED DUT BY A REGISTERED SURVEYOR, FURTHER, THE LOCATION OF RECOVERY MARKS SHOULD BE VERIFIED AND CONFIRMED BY THE CONTRACTOR AND ANY DISCREPARCIES SHOULD BE CLARHED M WRITING WITH THE SUPERINTENDENT PRIOR TO THE COMMENCEMEN OF WORK
- 67. AT COMPLETION OF WORKS ALL ADJOINING DISTURBED AREAS ARE TO BE REINSTATED TO THE "AS FOUND" CONDITION.
- THE CONTRACTOR SHALL ENSURE ALL AREAS DRAIN WITH A MINIMUM FALL OF 1% (1:100) GRADE TO OUTLETS UNLESS INDICATED OTHERWISE NO WORKS SHALL CAUSE PONDING OF STORMWATER ON UPSTREAM PROPERTIES OR CONCENTRATE RUNOFF ONTO DOWNSTREAM PROPERTIES
- G9. THESE PLANS SHALL BE READ IN CONJUNCTION WITH APPROVED LANDSCAPE, ARCHITECTURAL, ELECTRICAL, RETICULATION, WATER AND SEWER DRAWINGS AND SPECIFICATIONS AND OTHER WRITTEN INSTRUCTIONS AS MAY BE ISSUED.
- THE CONTRACTOR SHALL ENSURE THAT ALL PAVEMENTS GRADE EVENLY BETWEEN NOMMATED AL'S ON PLAN AND NO POND OF WATER OCCURS.
- G11. ALL DIMENSIONS ARE IN METERS UNLESS STATED OTHERWISE. ALL LEVELS ARE EXPRESSED IN METERS.
- G12. DURING CONSTRUCTION THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTAINING THE STRUCTURE IN A STABLE CONDITION AND ENSURING NO PART SHALL BE OVERSTRESSED UNDER CONSTRUCTION ACTIVITIES.
- G13. WORKMANSHIP AND MATERIALS ARE TO BE IN ACCORDANCE WITH THE RELEVANT CURRENT S.A. CODES INCLUDING ALL AMERDMENTS, AND THE LOCAL STATUTORY AUTHORITIES, EXCEPT WHERE VARIED BY THE CONTRACT DOCUMENTS.
- THE APPROVAL OF A SUBSTITUTION SHALL BE SOUGHT FROM THE ENGINEER BUT IS NOT AN AUTHORIZATION FOR AN EXTRA. ANY EXTRAS INVOLVED MUST BE TAKEN UP WITH THE SUPERINTENDENT BEFORE THE G14 WORK COMMENCES.
- G15 THE CONTRACTOR IS TO EMPLOY A OUALIFIED GEOTECHNICAL ENGINEER AS RECURED FOR ALL GEOTECHNICAL ASPECTS OF THE BULIONG WORKS. REFER TO FOUNDATION, GROUNDWORKS AND RETENTIONISHORING NOTES. REFER ALSO TO THE GEOTECHNICAL REPORT FOR THIS PROJECT.
- G16 ORIGINAL SURVEY WAS COMPLETED BY BPLANNED & SURVEYED PH.1300 275 266

#### SUBGRADE PREPARATION

- RW1. REMOVE ALL VEGETATION, TOPSOIL AND DELETERIOUS MATERIAL FROM AREA OF PROPOSED BUILDING PLATFORM AND PAVEMENTS.
- RW2. PROOF ROLL EXPOSED SUB GRADE TO ACHIEVE A MINIMUM COMPACTION OF 98% STANDARD MAXIMUM DRY DENSITY (SMDD), DETERMINED BY THE STANDARD COMPACTION TESTI M ACODANCE WITH CURRENT AUSTRALIAN STANDARD 1289.5.1.1.
- RW3. REMOVE ANY SOFT, HEAVING, WET OR UNSTABLE AREAS IDENTIFIED DURING PROOF ROLLING AND REPLACE USING SELECT IMPORTED FILL COMPACTED IN LAYERS NOT EXCEEDING 200mm MEASURED LOOSE TO ACHIEVE A MINIMUM 82% STANDARD MAXIMUM DRY DENSITY.
- RW4. NOTE THAT THE SITE IS UNDERLAIN BY EXISTING SERVICES AND Compaction utilising vibration may not be suitable in the vicinity of underground services.
- RWS. ANY FILL REQUIRED TO RAISE LEVELS TO BULK EARTHWORKS TO WITHIN SOmm OF NOMNATED LEVELS IS TO BE APPROVED GRANULAR MATERIAL COMPACTED IN LAYERS NOT EXCEEDING SOOmm MEASURED LOOSE TO 98% STANDARD MAXIMUM DRY DENSITY WITHIN 2% OF STANDARD OPTIMUM MOISTURE CONTENT (SOMC).
- RW6. THE CONTRACTOR IS TO PROVIDE CERTIFICATION TO THE EFFECT THAT EARTHWORKS COMPACTION TO 98% STANDARD MAXIMUM DAY DENSITY, (AS 1289 E1.1. E4.1) HAS BEEN ACHIEVED, UNLESS OTHERWISE AGREED IN WRITING BY SITE SUPERINTENDENT
- RW7. THE CONTRACTOR IS TO PROVIDE TO THE SITE SUPERINTENDENT A SURVEY CONFIRMATION FROM A REGISTERED SURVEYOR, CONFIRMING BULK EARTHWORKS LEVELS AS WITHIN +/-50mm OF LEVELS NOMINATED.
- RWA SURGRADE REPLACEMENT MATERIAL IS TO CONSIST OF CLEAN. SUBGRADE REPEALEMENT MALENDES TO CONSISTO FULCARI, UNCONTAMINATED, WELL-GRADED MATERIAL WITH A MAXIMUM PARTICLE SIZE OF 75mm, WITH 80%, LESS THAN 20mm, AND A SOAKED C.B.R. GREATER THAN 10% AND A PLASTICITY INDEX LESS THAN 12.
- BACK FILLING FOR SERVICE TRENCHES AND REMOVED SERVICES OR PITS OR FOUNDATIONS IS TO USE APPROVED WELL-GRADED GRANULAR MATERIAL WITH MINIMUM VOIDS, (EITHER SELECT INSITU OR IMPORTED FILL), COMPACTION AS SPECIFIED ABOVE.
- RW 19. ALL EARTHWORKS TO BE UNDERTAKEN IN ACCORDANCE WITH A\$3798-1996: GUIDELINES ON EARTHWORKS FOR COMMERCIAL AND RESIDENTIAL DEVELOPMENTS.

02/08/24

REVISIONS:

0 ISSUED FOR CONSTRUCTION

#### **GENERAL EARTHWORKS**

- THE SITE OF THE WORKS SHALL BE PREPARED BY STRIPPING ALL EXISTING TOPSOIL, FILL AND VEGETATION. E1.
- COMPACT SUBGRADE TO \$3% OF THE STANDARD MAXIMUM DRY DENSITY WHEN TESTED IN ACCORDANCE WITH AUSTRALIAN STANDARD AS 1289 TESTS E. 11, OR E. 12. THE EXPOSED SUBGRADE SHOULD BE PROOF ROLLED TO DETECT ANY SOFT OR WER AREAS WHICH SHOULD BE LOCALLY EXCAVATED AND BACK FILLED WITH SELECTED MATERNAL. THE BACK FILLING MATERNAL SHALL BE IMPORTED GRANULAR FILL OF LOCALLY PREFERABLY CRUSHED SANDSTONE. AND TO BE PLACED IN LAVERS NOT EXCEEDING 300mm LOOSE THICKNESS AND COMPACTED TO 39% OF STANDARD MAXIMUM DRY DENSITY WITHIN 2% OF STANDARD OFTIMUM MOISTURE CONTENT. SITE WORKS ARE TO BE BATTERED TO ADJACENT PROPERTY LEVELS.
- NO STORNWATER IS TO POND ON ADJOINING PROPERTIES. THE SITE SHALL BE GRADED AND DRANKED SO THAT STORNWATER WILL BE DIRECTED AWAY FROM THE BUILDING PLATFORM. STORNWATER MULL BE DIRECTED AWAY FROMIDE AND MANTAHED THROUGHOUT THE COURSE OF CONSTRUCTION. ALL STORNWATER RUNOFF SHALL BE GRADED AWAY FROM THE DWELLING AND DISPOSED OF VIA SURFACE CATCHDRAINS AND STORNWATER COLLECTION PITS.
- E4. ENSURE ALL RETAINING WALLS ARE CONSTRUCTED WITH ADEOUATE

#### GROUND WORKS AND EXCAVATION

- GW1. ALL GROUND WORKS AND EXCAVATION SHALL BE IN ACCORDANCE WITH GEOTECHNICAL REPORT: 93223.00.R.01.Rev01.
- GW2. SEPARATE AND REMOVE ALL TOPSOIL, NON SOIL MATERIAL, CONCRETE, VEGETATION, BRICKBATS, TIMBER, ROOT AFFECTED SOIL AND EXISTING FILL, STORE TOPSOIL IF REQUIRED.
- GW3 ALL EXCAVATIONS SHALL BE FINISHED CLEAN AND IORIZONTAL AND SHALL NOT UNDERMINE FOOTINGS. WALLS etc ...
- GW4. PROOF ROLL WITH AN 8 TONNE ROLLER, REPLACE ANY SOFT MATERIAL WITH APPROVED FILL AND RE-COMPACT. GEOTECHNICAL ENGINEER TO APPROVE.
- GW5. THE FILL IS TO BE PLACED AND COMPACTED IN LAYERS OF MAXIMUM LOOSE
- GW6. TOP LAYER OF PAYED AREAS TO BE COMPACTED TO MINIMUM 981 TANDARD MAXIMUM DRY DENSITY, GEOTECHNICAL ENGINEER TO VERIFY
- GW7. ALL PERMANENT EMBANKMENTS TO BE COMPACTED IN 200 mm LAYERS AS PER NOTE GW6 AND AT A MAXIMUM SLOPE OF 1 VERTICAL TO 2.5 HORIZONTAL UNLESS NOTED OTHERWISE. SHOULD DRAINAGE BE REOVIRED TUDIO UNLT DETAIL TO 2.3 ME EMPERED THEN SURMIT DETAILS TO THE ENGINEER
- GW8. ALL GROUND WORKS SHALL BE TESTED BY AN APPROVED GEOTECHNICAL ENGINEER TO A LEVEL 1 STANDARD IN ACCORDANCE WITH AS 3798 1996.
- GW9. ALL EXCAVATIONS TO BE INSPECTED AT REGULAR INTERVALS BY A GEOTECHNICAL ENGINEER.
- GW10. REFER TO ARCHITECTURAL DRAWINGS TO CONFIRM SETOUT OF BUILDINGS, CARPARKS ETC.
- GW11. THE LEVELS SHOWN ARE ONLY RELEVANT TO THE PLAN UPON WHICH THEY ARE SHOWN.
- GW12. ALL CONTOURS AND LEVELS USED TO PRODUCE EARTHWORK DETAILS HAVE BEEN BASED ON SURVEYOR AND ARCHITECTS SURVEY INFORMATION.
- GW13. ALL FINISHED FLOOR LEVELS ARE TO BE CONFIRMED BY ARCHITECT
- GW14. ALL EXISTING SERVICES ARE TO BE CAPPED OFF PRIOR TO ANY WORKS.
- GW 15. A PRE-CONSTRUCTION MEETING SHALL BE HELD BETWEEN THE CONTRACTOR, THE GEOTECHNICAL ENGINEER, AND THE EARTHWORKS CONTRACTOR TO UNDERSTAND POTENTIAL DIFFICULTIES AND TO ORGA TESTING PROCEDURES. THE CONTRACTOR SHALL CONFIRM TO THE ENGINEER THAT THE MEETING HAS BEEN HELD. GANISE

#### DRAINAGE NOTES

PARKLAKE

ADARL

- PIT LEVELS SHOWN ON STORMWATER DRAINAGE PLANS ARE FOR INFORMATION. EXACT PIT LEVELS TO BE ADJUSTED TO SUIT FALLS IN Ð1.
- 02. PITS GREATER THAN 1.2m DEEP TO BE FITTED WITH STEP IRONS.
- DRAINAGE PIPES SHALL BE BACKFILLED WITH COMPACTED CLEAN SHARP SAND TO 200 ABOVE PIPE OBVERT. ADDITIONAL BACKFILL UNDER ROADS SHALL CONSIST OF CLASS 2 F.C.R. MATERIAL COMPACTED IN 200mm LAVERS TO BOS SUDD. UNDER LANDSCAPED ARES ADDITIONAL BACKFILL SHALL CONSIST OF GRANULAR MATERIAL COMPACTED IN 200mm LAVERS TO ACK OLDAR TO 95% SMDD. A 3m LENGTH OF 100 Ø SLOTTED AGRICULTURAL LINE SURROUNDED BY GEOTECH STOCKING SHALL BE PROVIDED ON THE UPSTREAM SIDE OF ALL
- D4. CONCRETE STORWWATER PIPES TO BE CLASS '3' UNDER ROADS AND CLASS '2' IN NON-TRAFFICED AREAS. ALL PIPES GREATER THAN 3000 ARE TO BE RUBBER RING JOINTS U.N.O.
- CONCRETE PITS GREATER THAN 1.0m DEEP TO BE REINFORGED WITH N12-200 EACH WAY CENTRED, MIN. 300 LAP, CONCRETE F'c 25MPa 05.
- Ð6. 1500, 2250 AND 3000 uPVC PIPES TO BE SEWER GRADE PIPE UNDER TRAFFICABLE PAVEMENT, MIN. 400 COVER UNDER NON-TRAFFICABLE PAVEMENT.
- D7. PIT COVERS AND GRATED DRAINS IN TRAFFICABLE PAVEMENT TO BE AS 3996 CLASS D "HEAVY DUTY" AND IN NON-TRAFFICABLE AREAS TO BE AS 3996 CLASS C "LIGHT DUTY".
- DB. SUPERINTENDENT TO APPROVE LOCATION OF SUBSOIL OUTLET HEADWALLS IN ACCORDANCE WITH IPWEAD STD DRG RS-142.

#### UTILITY SERVICES

- CONDUITS TO BE PROVIDED FOR WATER AND ENERGY AUTHORITIES. TELSTRA AND OTHER SERVICES AS REQUIRED.
- THE LOCATIONS OF UNDERGROUND SERVICES SHOWN ON THESE S2. THE ECONTIONS OF UNALIGNOUND SERVICES OWN OWN HOUTHOUT DRAWING'S HAVE BEEN FLOTED FROM SURVEY AND AUTHORITY INFORMATION. THE SERVICE INFORMATION HAS BEEN PREPARED ONLY TO SHOW THE APPROXIMATE POSITIONS OF ANY KNOWN SERVICES AND MAY NOT BE AS CONSTRUCTED OR ACCURATE.
- S3 VAN DER MEER CANNOT GUARANTEE THAT THE SERVICES INFORMATION SHOWN ON THESE DRAWINGS, ACCURATELY INDICATES THE PRESENCE OR ABSENCE OF SERVICES OR THEIR LOCATION AND WILL ACCEPT NO LIABILITY FOR INACCURACIES IN THE SERVICES INFORMATION SHOWN ARISING FROM ANY CAUSE WHATSOEVER.
- IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ESTABLISH THE S4 IN IS THE RESPONSION OF THE CONTRACTOR TO ESTABLISH THE LOCATION AND LEVEL OF ALL EXISTING SERVICES PRIOR TO THE COMMENCEMENT OF ANY WORK, ANY DISCREPANCIES SHALL BE REPORTED TO THE SUPERINTENDENT. CLEARANCES SHALL BE OBTAINED FROM THE RELEVANT SERVICE AUTHORITY.
- CONTRACTORS SHALL TAKE DUE CARE WHEN EXCAVATING ON SITE INCLUDING HAND EXCAVATION WHERE NECESSARY.
- CONTRACTORS ARE TO CONTACT THE RELEVANT SERVICE AUTHORITY PRIOR TO COMMENCEMENT OF EXCAVATION OR FUTURE WORKS.
- CONTRACTORS ARE TO UNDERTAKE A SERVICES SEARCH PRIOR TO COMMENCEMENT OF WORKS ON SITE, SEARCH RESULTS ARE TO BE KEPT ON SITE AT ALL TIMES.

## TELSTRA - DUTY OF CARE NOTE: TELSTRA'S FLANS SKOW ONLY THE PRESENCE OF CABLES AND PLANT. THEY ONLY SHOW THEIR POSITION RELATIVE TO ROAD SOUNDARIES, PROPERTY FENCES ETC. AT THE TIME OF INSTALLATION AND TELSTRA DOES NOT WARRANT OR UPHOLD THAT SUCH PLANS ARE ACCUMATE THEREAFTER DUE TO CHANCES THAT MAY OCCUR OVER TIME. DO NOT ASSUME DEPTH OR ALIGNMENT OF CABLES OR PLANT AS THESE VARY SIGNIFICANTLY.

THE CONTRACTOR HAS A DUTY OF CARE WHEN EXCAVATING NEAR TELSTRA CABLES AND PLANT, BEFORE USING MACHINE EXCAVATORS TELSTRA PLANT MUST FIRST BE PHYSICALLY EXPOSED BY SOFT DIG POT HOLING TO IDENTIFY ITS LOCATION. TELSTRA WILL SEEK COMPENSATION FOR DAMAGES CAUSED TO IT'S ROPERTY AND LOSSES CAUSED TO TELSTRA AND IT'S CUSTOMERS

ELECTRICAL AND GAS NETWORK: A MINIMUM OF 30 DAYS PRIOR TO COMMENCEMENT OF EXCAVATION WORKS THE SUBCONTRACTOR MUST CONTACT DIAL BEFORE YOU DIG.

#### RETAINING WALL GENERAL

- GR1. BASE MATERIAL SHALL BE COMPACTED TO MINIMUM 98% STANDARD MAXIMUM DRY DENSITY (SMDD) WITHIN 2% OF STANDARD OPTIMUM MOISTURE CONTENT (SMDD) DETERMINED BY THE STANDARD COMPACTION TEST IN ACCORDANCE WITH CURRENT AUSTRALIAN STANDARD 1289.51.1. MINIMUM ALLOWABLE BEANING PRESSURE OF KPA. GEOTECHNICAL ENGINEER EMPLOYED BY CONTRACTOR TO INSECT AND CONVENTION . RE OF 150 INSPECT AND CONFIRM.
- GR2. DRAINAGE MATERIAL WITHIN AND IMMEDIATELY BEHIND THE WALL SHALL BE 12-20mm CLEAN AGGREGATE DRAINAGE MATERIAL TO EXTEND A MINIMUM 300mm BEHIND WALL. COMPACT DRAINAGE MATERIAL. ALTERNATIVELY, USE NO FINES CONCRETE, AS FOLLOWS:
  - **CONCRETE STRENGTH N15**
  - 210kg/m3 PORTLAND CEMENT MAXIMUM AGGREGATE SIZE 20 mm.
  - W/C RATIO 0.45 TO 0.55 DENSITY 1600 TO 2000 kg/m3.
- GR3. INFILL SOIL SHALL BE CLASS 1 CONTROLLED FILL TO AS4678, OR AS SPECIFIED ON THE BRAWINGS, UNSUITABLE SOILS, SUCH AS HEAVY CLAYS OR ORGANIC SOILS WITH HIGH PLASTICITY, SHALL NOT BE USED THE REINFORCED SOIL MASS.
- GR4. SPREAD BACKFILL IN UNIFORM LIFTS OF 200mm UNCOMPACTED THICKNESS. COMPACT TO INIMIUM 85% OF SMOD. COMPACTION WITHIN 10 m BEHIND THE WALL SHALL BE ACCOMPLISHED BY USING A HAND-OPERATED PLATE COMPACTOR AND SHALL BEGIN BY RUNNING THE PLATE DIRECTLY ON THE BLOCK, THEN COMPACTING IN PARALLEL PATHS, PROGRESSIVELY AWAY FROM THE WALL FACE.
- GR5. WHERE ROADWAYS OR BUILDING STRUCTURES ARE LOCATED ABOVE THE REINFORCED ZONE, COMPACT TO 98% SWOD WITHIN 2% OF SONG DETERMINED BY THE STANDARD COMPACTION TEST IN ACCORDANCE WITH CURRENT AUSTRALIAN STANDARD IS95.1.1. COMPACTION TESTING SHALL BE TAKEN AT 1.2m BEHIND THE WALL.

#### PAVEMENT

- F1. SUBGRADE SHALL BE PREPARED AS OUTLINED IN EARTHWORKS.
- PAVEMENT MATERIAL SHALL CONSIST OF APPROVED OR RIPPED SANDSTONE NATURAL GRAVEL OR FINE GRUSH ROCK AS PER COUNCIL SPECIFICATION.
- PAVEMENT MATERIALS SHALL BE SPREAD IN LAYERS NOT EXCEEDING 150mm AND NOT LESS THEN 75mm COMPACTED THICKNESS. PAVEMENT MATERIALS SHALL BE SIZED AND OF A STANDARD QUTLINED IN AS1141.
- CRUSHED OR RIPPED SANDSTONE SHALL BE MINUS 75mm NOMINAL SIZE DERIVED FROM SOUND, CLEAN SANDSTONE FREE FROM OVERBURDEN, CLAY SEAMS, SHALE AND OTHER DELETERIOUS MATERIAL.
- PAVEMENT MATERIALS SHALL BE COMPACTED BY SUITABLE MEANS TO SATISFY THE FOLLOWING MINIMUM SPECIFICATIONS (AS PER AS1289.52) F5.

DESCRIPTION	MODIFIED DENSITY RATIO
SUB-BASE	98% MDD
BASE COURSE	98% MDD
ASPHALTIC CONCRETE	97 % MDD

van der Meer Consulting

www.vandermeer.com.au van der Meer (QLD) Pty Lid A.B.N. 63 609 612 615

van der meer

LEVEL 3, 51 ALFRED STREET FORTITUDE VALLEY OLD 4006 Telephone +61 7 3021 6600

- AND SUBJECT TO COUNCIL'S CONSTRUCTION SPECIFICATION.
- TESTING FOR EACH LAYER SHALL BE UNDERTAKEN BY A N A.T.A. REGISTERED LABORATORY IN ACCORDANCE WITH AS1289, AT NOT MORE THAN SOM INTERVALS AND A MINIMUM OF TWO PER LAYER OR AS PER LOCAL PLANNING SCHEME, FURTHER F6,
- FREDUENCY OF TESTING SHALL BE NO LESS THAN THAT REQUIRED BY A\$3978-1999 F7. A MINIMUM GRAVEL LAYER 150-200mm ABOVE THE GEOGRID SHALL BE ADHERED TO AS PER SUPPLIER (GLOBAL SYNTHETICS) REQUIREMENTS AND SPECIFICATIONS

THE ANALYSIS ANALYSIS AND ANALYSIS AND ANALYSIS ANALYSIS

#### AS CONSTRUCTED

#### PRIVATE WORKS (SITE CIVIL WORKS)

THE CONTRACTOR SHALL PROVIDE THE FOLLOWING AS CONSTRUCTED DOCUMENTATION TO VAN DER MEER PRIOR TO PRACTICAL COMPLETION OF CIVIL WORKS: PW.01 A COMPLETE SURVEY OF COMPLETED SURFACE INCLUDING SURFACE LEVELS OF ALL

- STRUCTURES INCLUDING BUT NOT LIMITED TO:
- STORMWATER MANHOLES AND PITS. BIO-RETENTION AREAS, INCLUDING BASE AND TOP OF FILTER TRENCH MATERIAL AND AREA
- INSTALLED, IF APPLICABLE, WATER SERVICE CONNECTION INCLUDING FITTINGS AND METERS.
- SEWERAGE PROPERTY CONNECTIONS INCLUDING MANHOLES.

THE LOWER SUBBASE (CBR 15) MATERIAL OUALITY. THE LOWER SUBBASE (CBR 15) COMPACTION.

THE SUB-BASE COURSE (CRR 45) MATERIAL DUALITY

PW.03 DURING CONSTRUCTION, DIGITAL PHOTOGRAPHS MUST:

THE PRIME OR PRIMER SEAL SPRAY AND APPLICATION RATES.

CCTV VIDEO FOR UNDERGROUND STORMWATER INFRASTRUCTURE WORK

BE TAKEN OF COMPLEX CONSTRUCTIONS OR INSTALLATIONS WHICH WILL BE BELOW GROUND

CW.01 TO PROVIDE AS CONSTRUCTED INFORMATION AS PER LOCAL COUNCIL SUBMISSION

M1. CONCRETE BLOCKS SHALL BE BORAL 'CORE FILL BLOCKS', DOUBLE-U TYPE, OR SIMILAR

M4

MASONRY UNIT

# UNLESS & HIGHER CLASSIFICATION IS REQUIRED FOR DURABILITY (REFER NOTE M2)

LAY BOTTOM COURSE OF BLOCKS ON FULL MORTAR BED. PERPENDS SHALL BE FILLED WITH MORTAR, EXCEPT WEEPHOLES.

ALL CORES SHALL BE GROUTED UNLESS NOTED OTHERWISE

CONCRETE BLOCKWORK (REINF) 15mm 12m

STRENGTH OF MORTAR CLASS #

GROUT FOR CORE FILLING SHALL BE IN ACCORDANCE WITH AS3500, WITH THE FOLLOWING

JOINT WIDTH MAX JOINT SPACING

STRENGTH URADE SZU MAX. A GGREGATE SZE 10mm SLUMP 230mm ± 25mm MIN. CEMENT CONTENT 300bg/m\*M7. PROVIDE VERTICAL CONTROL JOINTS IN MASONRY WALLS AS FOLLOWS :

AT CORNERS, CONTROL JOINTS SHALL BE WITHIN HALF THE SPECIFIED JOINTS SPACING

MT. AT CORNERS, CONTROL JOINTS SHALL BE WITHIN HALF THE SPECIFIED JOINTS SPACING FROM THE CORNER, JOINTS SHALL BE SEALED WITH AN APPROVED FLEXIBLE SEALANT PROVIDE JOINTS TO MATCH JOINTS IN SUPPORTING SLABS.
 M8. PROVIDE LEANUT OPENINGS AT THE BASE OF ALL REMFORCED CORES AND REMOVE ALL MORTAR PROTRUSIONS BEFORE GROUTING, ADDITIONAL CLEANOUT OPENINGS SHALL BE PROVIDED ABOVE EACH HORIZONTAL FOUR BREAK.
 MAXIMUM HEIGHT OF FOUR FOR GROUTING SHALL NOT EXCEED 3.6m FOR 190 LOCKWORK. AND 0.8m FOR 140 BLOCKWORK, STOP FOUR Some BELOW TOP OF BLOCK TO PROVIDE KEY FOR SUBSEQUENT FOUR.
 MAD. SUBSEDIENT FOUR.
 MAD. SUBSEDIENT FOUR.
 MAD. LBE THOROUGHLY COMPACTED IN THE CORES BY RODDING OR MECHANICAL VIERATION

DURABILITY CLASS

BUILT-IN

COMPONENTS

83

R4

143

**REINFORCED CONCRETE BLOCKWORK** 

SALT ATTACK MORTAR RESISTANCE CLASS

RESISTANCE GRADE OF

ASONRY IIN

GENERAL

PURPOSE

GENERAL PURPOSE

EXPOSURE

CONCRETE BLOCKWORK (REINF) fuc = 15 MPa

LEVEL OR NOT VISIBLE AFTER CONSTRUCTION COMPLETION OR AS REQUESTED ON SITE.

INCLUDE A CHAINAGE OR EXACT LOCATION REFERENCE IN THE TITLE OF THE DIGITAL PHOTO

THE SUB-BASE COURSE (CBR 45) COMPACTION

THE BASE COURSE (CER 60) COMPACTION

ANY CONCRETE TESTING REOURED.

BE TAKEN PRIDE TO BACKFILLING.

THE BASE COURSE (CBR 80) MATERIAL QUALITY

- SEWER PUMP STATIONS, IF APPLICABLE
- PW.02 COPIES OF NATA TEST CERTIFICATE RESULTS IN RESPECT OF: THE COMPACTION OF FILL INCLUDING COMPACTION OF TRENCH BACKFILL. EARTHWORKS CERTIFICATION FROM GEOTECHNICAL RPEQ INCLUDING LEVEL 1
- CERTIFICATION WHERE REQUIRED.
- THE SUB-GRADE COR THE SUB-GRADE COMPACTION.

THE AC CORE TESTS.

FILE.

.

BE DATE STAMPED.

GUIDELINES REQUIREMENTS.

ADDROVED

LOCATION

INTERIOR MASON

EXTERIOR MASON

ABOVE DAMP PROOF COURSE

BELOW DAMP PROOF

PROPERTIES

VIBRATION

PARK LAKE ADARE PTY LTD

PO BOX 4107 SPRINGFIELD OLD 4300

STRENGTH GRADE S20

COURSE OR IN CONTACT WITH GROUND

ELEMENT

WALL TYPE

- 947.

M4.

M2. MINIMUM DURABILITY REQUIREMENTS:

**M3. MINIMUM STRENGTH REQUIREMENTS:** 

COUNCIL WORKS

#### CONCRETE

- C1. ALL WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH AS 3500 AND OTHER RELEVANT AUSTRALIAN STANDARDS.
- CONCRETE SHALL BE SUPPLIED BY AN APPROVED MANUFACTURER IN ACCORDANCE WITH AS1379. C2.

C3. CONCRETE SHALL HAVE THE FOLLOWING PARAMETERS:

ELEMENT	SLUMP (mm)	AGGREGATE	fc (MPs)	OTHER REQ
EXTERNAL VEHICLE SLAB	+ 80	20	N32	(1)

- DENOTES SLUWP AT PLANT
  (1) DENOTES MAXIMUM BASE SHRINKAGE STRAIN 600 x 10<sup>-1</sup> AT 56 DAYS
  (TO AS 1012 PART 13)
- C4. SIZES OF CONCRETE ELEMENTS DO NOT INCLUDE THICKNESS OF APPLIED
- C5. BEAM DEPTHS ARE WRITTEN FIRST AND INCLUDE SLAB THICKNESS. IF ANY.
- HOLES, CHASES OR EMBEDMENT ITEMS, INCLUDING PIPES AND CONDUITS SHALL NOT BE PLACED IN CONCRETE MEMBERS WITHOUT PRIOR APPROVAL C6. OF THE ENGINEER.
- C7. CONDUITS, PIPES AND LIKE SHALL NOT BE PLAGED WITHIN THE CONCRETE COVER, NOR DISPLACE THE REINFORCEMENT LAYERS.
- C8 CONSTRUCTION JOINTS (CJ) SHALL BE PROPERLY FORMED AND USED ONLY WHERE SHOWN OR SPECIFICALLY APPROVED BY THE ENGINEER. ALL CONSTRUCTION JOINTS SHALL BE THOROUGHLY SCABBLED.
- CR THE MAXIMUM REIGHT OF POUR FOR CONCRETE ELEMENTS SHALL BE 3m UNLESS METHOD OF PLACEMENT HAS BEEN APPROVED BY THE ENGINEER. COLUMNS SHALL NOT BE POURED WITH THE SLAB OVER.
- C10. CONCRETE SHALL BE THOROUGHLY COMPACTED IN THE FORMS BY MEANS OF MECHANICAL VIBRATION.
- C11. WHEN THE SHADE TEMPERATURE EXCEEDS 35°C, THE EXPOSED SURFACE OF CONCRETE SHALL BE SPRAYED WITH A FINE FILM OF APPROVED ALIPHATIC ALCOHOL DURING CONCRETE PLACEMENT AND FINISHING IN ACCORDANCE WITH THE MANUFACTURERS RECOMMENDATIONS. ENSURING ACCONDANCE INTELEMANDER FORENCE A RECOMMENDATION CHARMING ADEQUATE SUPPLY OF ALIPHATIC ALCOHOL ON SITE BEFORE COMMENCING CONCRETE WORK.
- C12. CURING OF CONCRETE SHALL COMMENCE WITHIN 2 HOURS OF FINISHING OPERATIONS AND SHALL BE MAINTAINED FOR A MINIMUM OF 7 DAYS USING AN APPROVED FROPRIETARY CURING COMPOUND IN ACCORDANCE WITH AS 3793 AND COMPARIBLE WITH THE PROFOSED FINISH OR CONTINUOUS PONDING WITH POTABLE WATTER. THE CONTRACTOR TO SUBMIT FROPOSED CURING PROCEDURE FOR APPROVAL OF THE ENGINEER.
- C13. ALL CONCRETE DELIVERED TO SITE SHALL BE SUBJECT TO PROJECT ASSESSMENT IN ACCORDANCE WITH A\$ 1379.
- THE CONTRACTOR SHALL NOMINATE A CONCRETE DELIVERY SUPERVISOR WHO SHALL BE A SUITABLE EXPERIENCED PERSON FOR THE APPROVAL OF THE ENGINEER, TO MONITOR THE DELIVERY AND PLACING OF THE CONCRETE FOR EACH POOR ON THE PROJECT. IN ADDITION, THE MANUFACTURER SHALL SAMPLE AND TEST FOR DRYING SHRINKAGE EACH TYPE OF CONCRETE SUPPLIED, AT LEAST EVERY MONTH OURING THE COURSE OF THE PROJECT OR FOR EVERY 1000 CUBIC MEITRES PLACED. NATA TEST CENTIFICATES SHALL BE FORWARED TO THE ENGINEER. THE RESULTS OF THESE TESTS SHALL ALSO BE KEPT ON SITE.

#### **CONCRETE SAMPLES AND TESTS**

ARRANGE FOR A NATA REGISTERED TESTING LABORATORY TO TAKE SAMPLES OF AND TEST CONCRETE FOR COMPRESSION, FLEXURAL TENSILE STRENGTH (SLABS ON GROUND ONLY) AND SLUMP

COMPRESSION TEST SAMPLES SHALL CONSIST OF 3 STANDARD CYLINDERS (4 STANDARD CYLINDERS FOR POST-TENSIDNED CONCRETE), TESTED FOR COMPRESSIVE STRENGTH AS FOLLOWS:

ONE (1) CYLINDER AT 3 DAYS FOR POST-TENSIONED CONCRETE ONLY. ONE (1) CYLINDER AT 7 DAYS. TWO (2) CYLINDERS AT 28 DAYS.

THE MINIMUM NUMBER OF DAILY SAMPLES SHALL BE AS FOLLOWS:


IN COLUMNS/WALLS: 1 SAMPLE PER TRUCK

ALL OTHER CONCRETE OF ANY ONE TYPE AS FOLLOWS: TRUCK PER DAY 1 SAMPLE 2 TO 5 TRUCKS PER DAY - 2 SAMPLES 6 TO 10 TRUCKS PER DAY - 3 SAMPLES 10 TO 20 TRUCKS PER DAY 4 SAMPLES FOR EACH ADDITIONAL 10 TRUCKS PER DAY, 1 SAMPLE.


SLUMP: 1 SAMPLE PER TRUCK AT TIME OF POURING

C16. REFER TO TYPICAL STRIPPING AND PROPPING DETAIL.

PROPOSED SUBDIVISION	ORIGINAL ISSUE FOR CONSTRUCTION				
STAGES 4 AND 5	CK	MP	1001.15	: • : •	#PES -5416 155121:
STANDARD NOTES	MP	AS SHOWN	02/08/24		A1
STANDARD NOTES	BR24200		C4001		0



SUBDIVISION ARE QLD 4343	FOR CONSTRUCTION				
	C K	DED OVER M P	2012/082	# 250 18526 6 8 7 316925	
ORKS PLAN	N P	AS SHOWN	29/08/24	t A	
JKKS PLAN	BR2420		C4200	3	



TING		PROPOSED
	FENCE	
	OPEN DRAIN	MOUNTABLE KERB TYPE MA
	MOUNTABLE KERB TYPE M4	MOUNTABLE KERB TYPE ME
	MOUNTABLE KERB TYPE M6	CONTOUR (0.5m)
	CONTOUR (1.0m)	ROAD EDGE BITUMEN
	ROAD EDGE BITUMEN	ROAD SHOULDER
$\odot$	TREE TO REMAIN	DRAINAGE
	TREE TO BE REMOVED	STAGE BOUNDARY
$\overline{)}$	TREE TPZ	

SUBDIVISION DARE, QLD 4343	DRAWING STATUS	CONSTRUCTION		
	PROJECT LEADER	DESIGNER	SIGNATURE CI KIRK	RPEQ 19636 1 EF 3053220
VORKS PLAN	DRAFTSPERSON MP	AS SHOWN	02/08/24	SHEET SIZE
ORRO FLAN	BR2420		C4201	REVISION



PROJECT LEADER	MP	SIGNATURE C KIRR	RPEQ 19536 / ER 3053220
ORAFTSPERSON MP	AS SHOWN	DATE 02/08/24	SHEET SIZE
BR2420		C4202	REVISION
	CK DRAFTSPERSON MP JOB No	CK MP DRATISPERSON SCALE MP AS SHOWN	CK         MP         C KF8'           ORATSPERSON         SOLE         DATE           MP         AS SHOWN         0208/24           Job Ne         DRWIND Ne



## **TEST REPORTS**

Material Tes	at Report		SQS www.sqs.net.au
Report Number: Issue Number: Date Issued: Client:	T-24-1076-1 1 23/09/2024 Newlands Civil Construction Pty Ltd 6 Ann Street (PO Box 3407), Toowoomba QLD 4350		SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory
Project Number: Project Name:	T-24-1076 Parklake Adare Subdivision Stage 4 & 5		15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au
Work Request: Date Sampled: Dates Tested: Sampling Method:	17124 16/09/2024 16/09/2024 - 20/09/2024 AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or	NATA	Accredited for compliance with ISO/IEC 17025 - Testing
	AS 1205.1.2.1 0.4 (b) - Camping from layers in earnivorks of pavement - compacted AS 1289.1.1 - Sampling and Preparation of Soils COMPACTION STD: 98% of Standard Compaction with +/-		Approved Signatory: Kevin Kivinen Laboratory Manager
Location:	2% OMC (as advised by client) Parklake Adare Subdivision Stage 4 & 5 - Newlands Place Road Easement, Lot 10 & Dam General Fill		NATA Accredited Laboratory Number: 2911
Material: Material Source:	General Fill Existing / Cut to Fill		

Compaction Control AS 1289 5.1.1 & 5.	4.1 & 5.8.1 & 2.1.1		
Sample Number	T-17124A	T-17124B	T-17124C
Date Tested	16/09/2024	16/09/2024	16/09/2024
Time Tested	08:20	08:30	08:50
Test Request #/Location	Newlands Place Road Easement	Newlands Place Lot 10	Dam
Easting	429662.809	429833.530	430354.394
Northing	6955101.806	6955079.345	6954979.723
Elevation (m)	119.650	120.652	108.723
Layer / Reduced Level	General Fill	General Fill	General Fill
Thickness of Layer (mm)	200	200	200
Soil Description	Sandy Silty Clay	Sandy Silty Clay	Sandy Silty Clay
Test Depth (mm)	175	175	175
Fraction Tested (mm)	19.0	19.0	19.0
Oversize (wet basis) %	**	**	**
Oversize (dry basis) %	**	**	**
Curing Hours	3.5	3.3	3.1
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m <sup>3</sup>	2.12	2.05	2.13
Field Moisture Content %	12.0	10.8	12.3
Field Dry Density t/m <sup>3</sup>	1.89	1.85	1.90
Maximum Dry Density t/m <sup>3</sup>	1.91	1.87	1.91
Adjusted Maximum Dry Density t/m <sup>3</sup>	**	**	**
Optimum Moisture Content %	11.5	10.5	12.0
Adjusted Optimum Moisture Content %	**	**	**
Moisture Variation %	-0.5	0.0	-0.5
Moisture Ratio %	104.0	102.0	102.5
Density Ratio %	99.0	98.5	99.5
Compaction Method	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC

Report Number:	T-24-1076-2		SOIL QUALITY SERVICES
Issue Number:	1		AMB Geotech SQS Pty Ltd
	02/02/2024		ABN 36 631 788 620
Date Issued:	23/09/2024		SOS
Client:	Newlands Civil Construction Pty Ltd		Toowoomba Laboratory
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350		15 Rocla Court Toowoomba QLD 4350
Project Number:	T-24-1076		Phone: (07) 4633 4875
Project Name:	Parklake Adare Subdivision Stage 4 & 5		Email: Toowoomba@sqs.net.au
Work Request:	17136		
Date Sampled:	17/09/2024	~	Accredited for compliance with ISO/IEC 17025 - Testing
Dates Tested:	17/09/2024 - 21/09/2024	NATA	-lko ···
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted	NATA	Dec
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils	WORLD RECOGNISED	Approved Signatory: Kevin Kivinen
Specification:	COMPACTION STD: 98% of Standard Compaction (as advised by client)	ACCREDITATION	Laboratory Manager NATA Accredited Laboratory Number: 2911
Location:	Parklake Adare Subdivision Stage 4 & 5 - Newlands Place & Dam General Fill		
Material:	Silty Sandy Clay		
Material Source:	Existing / Cut to Fill		

Compaction Control AS 1289 5.1.1 & 5.4.	1 & 5.8.1 & 2.1.1			
Sample Number	T-17136A	T-17136B	T-17136C	T-17136D
Date Tested	17/09/2024	17/09/2024	17/09/2024	17/09/2024
Time Tested	08:00	08:10	08:20	08:30
Test Request #/Location	Newlands Place	Newlands Place	Newlands Place	Dam
Easting	429605.750	429712.460	429896.350	430320.860
Northing	6955109.610	6955094.130	6955067.390	6954944.360
Elevation (m)	120.620	119.610	121.030	112.640
Layer / Reduced Level	General Fill	General Fill	General Fill	General Fill
Thickness of Layer (mm)	200	200	200	200
Soil Description	Silty Sandy Clay	Silty Sandy Clay	Silty Sandy Clay	Silty Sandy Clay
Test Depth (mm)	175	175	175	175
Fraction Tested (mm)	19.0	19.0	19.0	19.0
Oversize (wet basis) %	**	**	**	**
Oversize (dry basis) %	**	**	**.	**
Curing Hours	20.5	19.9	19.3	2.3
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m <sup>3</sup>	2.05	2.14	2.06	2.03
Field Moisture Content %	12.9	13.0	10.1	13.8
Field Dry Density t/m <sup>3</sup>	1.81	1.90	1.87	1.78
Maximum Dry Density t/m <sup>3</sup>	1.84	1.90	1.88	1.82
Adjusted Maximum Dry Density t/m <sup>3</sup>	**	**	**	**
Optimum Moisture Content %	12.5	13.0	11.0	12.5
Adjusted Optimum Moisture Content %	**	**	**	**
Moisture Variation %	-0.5	0.0	1.0	-1.0
Moisture Ratio %	102.5	101.5	91.5	109.5
Density Ratio %	98.5	100.0	99.5	98.0
Compaction Method	Standard	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC

in note Landautor			
Report Number:	T-24-1076-3		SOIL QUALITY SERVICES AMB Geotech SOS Pty Ltd
Issue Number:	1		ABN 36 631 788 620
Date Issued:	23/09/2024		SOS
Client:	Newlands Civil Construction Pty Ltd		Toowoomba Laboratory
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350		15 Rocla Court Toowoomba QLD 4350
Project Number:	T-24-1076		Phone: (07) 4633 4875
Project Name:	Parklake Adare Subdivision Stage 4 & 5		Email: Toowoomba@sgs.net.au
Work Request:	17156	-	Accredited for compliance with ISO/IEC 17025 - Testing
Date Sampled:	18/09/2024	~	Accredited for compliance with ISONEO 17025 - realing
Dates Tested:	18/09/2024 - 19/09/2024	NATA	dha · ·
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted		Ores
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils	WORLD RECOGNISED	Approved Signatory: Kevin Kivinen
Specification:	COMPACTION STD: 98% of Standard Compaction with +/- 2% OMC (as advised by client)	ACCREDITATION	Laboratory Manager NATA Accredited Laboratory Number: 2911
Location:	Parklake Adare Subdivision - Newlands Place Road, Dam, Lot 22 General Fill		
Material:	General Fill		
Material Source:	Existing / Cut to Fill		

Compaction Control AS 1289 5.1.1 & 5.4	4.1 & 5.8.1 & 2.1.1			and the second
Sample Number	T-17156A	T-17156B	T-17156C	T-17156D
Date Tested	18/09/2024	18/09/2024	18/09/2024	18/09/2024
Time Tested	08:15	08:25	08:35	08:45
Test Request #/Location	Newland's Place Road	Newland's Place Road	Dam	Lot 22
Easting	4299570.370	429952.200	430356.460	430329.200
Northing	6955113.180	6955060.200	6954982.210	6954984.330
Elevation (m)	121.140	122.440	108.530	112.200
Layer / Reduced Level	General Fill	General Fill	General Fill	General Fill
Thickness of Layer (mm)	200	200	200	200
Soil Description	Sandy Gravelly Clay	Sandy Gravelly Clay	Sandy Gravelly Clay	Sandy Gravelly Clay
Test Depth (mm)	175	175	175	175
Fraction Tested (mm)	19.0	19.0	19.0	19.0
Oversize (wet basis) %	**	**	**	**
Oversize (dry basis) %	**	**	**	**
Curing Hours	2.1	5.0	4.3	6.6
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m <sup>3</sup>	2.10	2.10	2.12	2.16
Field Moisture Content %	11.0	9.7	10.0	11.7
Field Dry Density t/m <sup>3</sup>	1.90	1.91	1.93	1.93
Maximum Dry Density t/m <sup>3</sup>	1.92	1.93	1.96	1.95
Adjusted Maximum Dry Density t/m <sup>3</sup>	**	**	**	**
Optimum Moisture Content %	10.5	9.5	9.0	11.5
Adjusted Optimum Moisture Content %	**	**	**	**
Moisture Variation %	-0.5	0.0	-1.0	0.0
Moisture Ratio %	104.5	100.0	114.0	101.5
Density Ratio %	98.5	99.0	98.0	99.0
Compaction Method	Standard	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC

Report Number:	T-24-1076-4	
Issue Number:	1	
Date Issued:	24/09/2024	
Client:	Newlands Civil Construction Pty Ltd	
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350	
Contact:	Simon Bowles	
Project Number:	T-24-1076	
Project Name:	Parklake Adare Subdivision Stage 4 & 5	
Work Request:	17203	
Date Sampled:	19/09/2024	
Dates Tested:	19/09/2024 - 21/09/2024	
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted	
<b>Preparation Method:</b>	AS 1289.1.1 - Sampling and Preparation of Soils	
Specification:	COMPACTION STD: 98% of Standard Compaction with +/- 2% OMC (as advised by client)	
Location:	Parklake Adare Subdivision - Lot 20, 22, Newlands Place Road - General Fill	
Material:	General Fill	
Material Source:	Existing / Cut to Fill	



SOS

SOIL QUALITY SERVICES

www.sqs.net.au

Approved Signatory: Kevin Kivinen WORLD RECOGNISED Laboratory Manager NATA Accredited Laboratory Number: 2911

. .

the

NATA

Compaction Control AS 1289 5.1.1 & 5.4.1 &	\$ 5.8.1 & 2.1.1		
Sample Number	T-17203A	T-17203B	T-17203C
Date Tested	19/09/2024	19/09/2024	19/09/2024
Time Tested	11:10	11:20	11:30
Test Request #/Location	Lot 20	Lot 22	Newlands Place Road
Easting	430252.110	430343.500	429567.070
Northing	6954957.700	6954933.890	6955119.390
Elevation (m)	115.420	112.120	121.390
Layer / Reduced Level	General Fill	General Fill	General Fill
Thickness of Layer (mm)	200	200	200
Soil Description	Sandy Silty Clay	Sandy Silty Clay	Sandy Silty Clay
Test Depth (mm)	175	175	175
Fraction Tested (mm)	19.0	19.0	19.0
Oversize (wet basis) %	**	**	**
Oversize (dry basis) %	**	**	**
Curing Hours	22.6	21.3	24.2
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m <sup>3</sup>	2.22	2.16	2.16
Field Moisture Content %	13.1	13.2	13.1
Field Dry Density t/m <sup>3</sup>	1.97	1.90	1.91
Maximum Dry Density t/m <sup>3</sup>	1.93	1.87	1.92
Adjusted Maximum Dry Density t/m <sup>3</sup>	**	**	**
Optimum Moisture Content %	12.5	12.5	13.5
Adjusted Optimum Moisture Content %	**	**	**
Moisture Variation %	-0.5	-0.5	0.0
Moisture Ratio %	103.0	105.0	99.0
Density Ratio %	102.0	101.5	99.5
Compaction Method	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC

Report Number:	T-24-1076-5
Issue Number:	1
Date Issued:	04/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17301
Date Sampled:	25/09/2024
Dates Tested:	25/09/2024 - 27/09/2024
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Specification:	COMPACTION STD: 98% of Standard Compaction with +/- 2% OMC (as advised by client)
Location:	Parklake Adare Stages 4 & 5 - Lot 146, 37, 36 - General Fill
Material:	General Fill
Material Source:	Existing / Cut to Fill

AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au

www.sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing

SOS

SOIL QUALITY SERVICES

WORLD RECOGNISED

the

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911

Sample Number	T-17301A	T-17301B	T-17301C
Date Tested	25/09/2024	25/09/2024	25/09/2024
Time Tested	08:00	08:10	08:20
Test Request #/Location	Lot 146	Lot 37	Lot 36
Easting	430250.980	430311.480	430367.290
Northing	6954947.800	6954933.500	6954925.440
Elevation (m)	116.090	114.010	113.060
Layer / Reduced Level	General Fill	General Fill	General Fill
Thickness of Layer (mm)	200	200	200
Soil Description	Sandy Silty Clay	Sandy Silty Clay	Sandy Silty Clay
Test Depth (mm)	175	175	175
Fraction Tested (mm)	19.0	19,0	19.0
Oversize (wet basis) %	**	**	**
Oversize (dry basis) %	**	**	**
Curing Hours	49.5	25.0	68.1
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m <sup>3</sup>	2.27	2.17	2.14
Field Moisture Content %	11.4	10.5	10.4
Field Dry Density t/m <sup>3</sup>	2.04	1.97	1.94
Maximum Dry Density t/m <sup>3</sup>	1.94	1.91	1.90
Adjusted Maximum Dry Density t/m <sup>3</sup>	**	**	**
Optimum Moisture Content %	11.5	12.0	12.0
Adjusted Optimum Moisture Content %	**	**	**
Moisture Variation %	0.0	1.5	1.5
Moisture Ratio %	99.5	88.5	87.0
Density Ratio %	105.0	103.0	102.0
Compaction Method	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC


50
nch
LHS from

SQS Sold QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing Accredited for compliance with ISO/IEC 17025 - Testing Accredited for compliance with ISO/IEC 17025 - Testing Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1)			Max
CBR taken at	5 mm		
CBR %	4.5		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 :	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tactil	е
Maximum Dry Density (t/m <sup>3</sup> )	1.91		
Optimum Moisture Content (%)	11.0		
Laboratory Density Ratio (%)	99.5		
Laboratory Moisture Ratio (%)	104.5		
Dry Density after Soaking (t/m <sup>3</sup> )	1.86		
Field Moisture Content (%)			
Moisture Content at Placement (%)	11.3		
Moisture Content Top 30mm (%)	16.9		
Moisture Content Rest of Sample (%)	13.5		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	55.4		-
Swell (%)	2.5		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			



WORLD RECOGNISED


Report Number:	T-24-1076-7
Issue Number:	1
Date Issued:	09/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17337
Sample Number:	Т-17337В
Date Sampled:	26/09/2024
Dates Tested:	27/09/2024 - 07/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
<b>Preparation Method:</b>	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Newlands Place Road Ch: CH 800m, Off: 2.5m RHS from CL, Depth: Subgrade
Material:	Sandy Silty Clay
Material Source:	Onsite Existing / Insitu

SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing . . NATA the Approved Signatory: Kevin Kivinen WORLD RECOGNISED Laboratory Manager NATA Accredited Laboratory Number: 2911

S

www.sqs.net.au

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1)		Min Max
CBR taken at	5 mm	
CBR %	4.5	
Method of Compactive Effort	Sta	ndard
Method used to Determine MDD	AS 1289 :	5.1.1 & 2.1.1
Method used to Determine Plasticity	Visual	/ Tactile
Maximum Dry Density (t/m <sup>3</sup> )	2.00	
Optimum Moisture Content (%)	11.0	
Laboratory Density Ratio (%)	100.5	
Laboratory Moisture Ratio (%)	98.5	
Dry Density after Soaking (t/m <sup>3</sup> )	1.94	
Field Moisture Content (%)		
Moisture Content at Placement (%)	10.8	
Moisture Content Top 30mm (%)	14.8	
Moisture Content Rest of Sample (%)	12.5	
Mass Surcharge (kg)	4.5	
Soaking Period (days)	4	
Curing Hours (h)	51.3	
Swell (%)	3.0	
Oversize Material (mm)	19	
Oversize Material Included	Excluded	
Oversize Material (%)	1	



Report Number:	T-24-1076-7
Issue Number:	1
Date Issued:	09/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17337
Sample Number:	T-17337C
Date Sampled:	26/09/2024
Dates Tested:	27/09/2024 - 07/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Newlands Place Road Ch: CH 650m, Off: 2.5m LHS from CL, Depth: Subgrade
Material:	Sandy Silty Clay
Material Source:	Onsite Existing / Insitu

SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing

www.sqs.net.au

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911

S

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max
CBR taken at	5 mm		
CBR %	10		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 5	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tacti	le
Maximum Dry Density (t/m <sup>3</sup> )	1.95		
Optimum Moisture Content (%)	10.5		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	95.0		
Dry Density after Soaking (t/m <sup>3</sup> )	1.96		
Field Moisture Content (%)			
Moisture Content at Placement (%)	10.2		
Moisture Content Top 30mm (%)	12.2		
Moisture Content Rest of Sample (%)	11.7		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	56.5		
Swell (%)	0.5		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			

California Bearing Ratio


Report Number:	T-24-1076-7
Issue Number:	1
Date Issued:	09/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17337
Sample Number:	T-17337D
Date Sampled:	26/09/2024
Dates Tested:	27/09/2024 - 07/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Newlands Place Road Ch: CH 500m, Off: 2.0m RHS from CL, Depth: Subgrade
Material:	Sandy Silty Clay
Material Source:	Onsite Existing / Insitu

SQS Source of the compliance with ISO/IEC 17025 - Testing



Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min Max
CBR taken at	5 mm	
CBR %	3.0	
Method of Compactive Effort	Sta	ndard
Method used to Determine MDD	AS 1289	5.1.1 & 2.1.1
Method used to Determine Plasticity	Visual	/ Tactile
Maximum Dry Density (t/m <sup>3</sup> )	1.83	
Optimum Moisture Content (%)	13.5	
Laboratory Density Ratio (%)	99.5	
Laboratory Moisture Ratio (%)	103.5	
Dry Density after Soaking (t/m <sup>3</sup> )	1.82	
Field Moisture Content (%)		
Moisture Content at Placement (%)	14.0	
Moisture Content Top 30mm (%)	14.0	
Moisture Content Rest of Sample (%)	13.9	
Mass Surcharge (kg)	4.5	
Soaking Period (days)	4	
Curing Hours (h)	54.4	
Swell (%)	0.0	
Oversize Material (mm)	19	
Oversize Material Included	Excluded	
Oversize Material (%)		



Report Number:	T-24-1076-7
Issue Number:	1
Date Issued:	09/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17337
Sample Number:	T-17337E
Date Sampled:	26/09/2024
Dates Tested:	27/09/2024 - 07/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Newlands Place Road Ch: CH 350m, Off: 2.0m LHS from CL, Depth: Subgrade
Material:	Sandy Silty Clay
Material Source:	Onsite Existing / Insitu


SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

www.sqs.net.au

Min Max California Bearing Ratio (AS 1289 6.1.1 & 2.1.1) CBR taken at 2.5 mm CBR % 4.5 Method of Compactive Effort Standard Method used to Determine MDD AS 1289 5.1.1 & 2.1.1 Visual / Tactile Method used to Determine Plasticity Maximum Dry Density (t/m<sup>3</sup>) 1.93 Optimum Moisture Content (%) 12.5 99.5 Laboratory Density Ratio (%) 99.5 Laboratory Moisture Ratio (%) 1.89 Dry Density after Soaking (t/m<sup>3</sup>) Field Moisture Content (%) 12.2 Moisture Content at Placement (%) Moisture Content Top 30mm (%) 19.7 Moisture Content Rest of Sample (%) 16.1 4.5 Mass Surcharge (kg) 4 Soaking Period (days) 46.8 Curing Hours (h) Swell (%) 1.5 19 Oversize Material (mm) Excluded Oversize Material Included Oversize Material (%)



WORLD RECOGNISED

star a setter of the	and a second of
Report Number:	T-24-1076-7
Issue Number:	1
Date Issued:	09/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17337
Sample Number:	T-17337F
Date Sampled:	26/09/2024
Dates Tested:	27/09/2024 - 07/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Newlands Place Road Ch: CH 200m, Off: 2.Rm LHS from CL, Depth: Subgrade
Material:	Sandy Silty Clay
Material Source:	Onsite Existing / Insitu

SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing . . NATA the


www.sqs.net.au

S 0



Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911


California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min Max
CBR taken at	2.5 mm	
CBR %	1.0	
Method of Compactive Effort	Sta	ndard
Method used to Determine MDD	AS 1289 :	5.1.1 & 2.1.1
Method used to Determine Plasticity	Visual	/ Tactile
Maximum Dry Density (t/m <sup>3</sup> )	1.89	
Optimum Moisture Content (%)	13.5	
Laboratory Density Ratio (%)	100.0	
Laboratory Moisture Ratio (%)	99.5	
Dry Density after Soaking (t/m <sup>3</sup> )	1.89	
Field Moisture Content (%)		
Moisture Content at Placement (%)	13.5	
Moisture Content Top 30mm (%)	14.5	
Moisture Content Rest of Sample (%)	14.5	
Mass Surcharge (kg)	4.5	
Soaking Period (days)	4	
Curing Hours (h)	44.9	
Swell (%)	0.0	
Oversize Material (mm)	19	
Oversize Material Included	Excluded	
Oversize Material (%)		



Report Number:	T-24-1076-7
Issue Number:	1
Date Issued:	09/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17337
Sample Number:	T-17337G
Date Sampled:	26/09/2024
Dates Tested:	27/09/2024 - 07/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Newlands Place Road Ch: CH 60m, Off: 2.0m LHS from CL, Depth: Subgrade
Material:	Sandy Silty Clay
Material Source:	Onsite Existing / Insitu
	Issue Number: Date Issued: Client: Contact: Project Number: Project Name: Work Request: Sample Number: Date Sampled: Dates Tested: Sampling Method: Preparation Method: Site Selection: Sample Location: Material:

S S 0 www.sqs.net.au SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing . . NATA the Approved Signatory: Kevin Kivinen WORLD RECOGNISED Laboratory Manager NATA Accredited Laboratory Number: 2911

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1)		Min	Max
CBR taken at	5 mm		
CBR %	30		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 :	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tactil	е
Maximum Dry Density (t/m <sup>3</sup> )	2.00		
Optimum Moisture Content (%)	9.5		
Laboratory Density Ratio (%)	99.5		
Laboratory Moisture Ratio (%)	105.0		
Dry Density after Soaking (t/m <sup>3</sup> )	1.99		
Field Moisture Content (%)			
Moisture Content at Placement (%)	9.9		
Moisture Content Top 30mm (%)	10.4		
Moisture Content Rest of Sample (%)	9.8		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	57.2		
Swell (%)	0.0		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			



Report Number:	T-24-1076-6
Issue Number:	1
Date Issued:	09/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17457
Date Sampled:	03/10/2024
Dates Tested:	03/10/2024 - 08/10/2024
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
<b>Preparation Method:</b>	AS 1289.1.1 - Sampling and Preparation of Soils
Specification:	COMPACTION STD: 98% of Standard Compaction with +/- 2% OMC (as advised by client)
Location:	Parklake Adare Stages 4 & 5 - Lots 23, 22, 21 General Fill
Material:	Sandy Silty Clay
Material Source:	Existing / Cut to Fill

ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au

www.sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing

SOS

SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd

NATA

Approved Signatory: Michael Cameron ACCREDITATION NATA Accredited Laboratory Number: 2911

Compaction Control AS 1289 5.1.1 & 5.4.1 &	\$ 5.8.1 & 2.1.1		
Sample Number	T-17457A	T-17457B	T-17457C
Date Tested	03/10/2024	03/10/2024	03/10/2024
Time Tested	11:10	11:20	11:30
Test Request #/Location	Lot's 23	Lot's 22	Lot's 21
Easting	430364.460	430338.060	430293.280
Northing	6954922.060	6954927.630	6954935.330
Elevation (m)	113.310	113.330	114.660
Layer / Reduced Level	General Fill	General Fill	General Fill
Thickness of Layer (mm)	200	200	200
Soil Description	Sandy Silty Clay	Sandy Silty Clay	Sandy Silty Clay
Test Depth (mm)	175	175	175
Fraction Tested (mm)	19.0	19.0	19.0
Oversize (wet basis) %	**	**	**
Oversize (dry basis) %	**	**	**
Curing Hours	95.7	95.7	95.9
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m <sup>3</sup>	2.13	2.08	2.15
Field Moisture Content %	14.8	15.0	12.3
Field Dry Density t/m <sup>3</sup>	1.86	1.81	1.91
Maximum Dry Density t/m <sup>3</sup>	1.87	1.83	1.93
Adjusted Maximum Dry Density t/m <sup>3</sup>	**	**	**
Optimum Moisture Content %	16.5	14.5	14.0
Adjusted Optimum Moisture Content %	**	**	**
Moisture Variation %	1.5	-0.5	1.5
Moisture Ratio %	90.0	102.0	89.0
Density Ratio %	99.5	99.0	99.0
Compaction Method	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1)

Report Number:	T-24-1076-8
Issue Number:	1
Date Issued:	14/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17466
Sample Number:	T-17466A
Date Sampled:	03/10/2024
Dates Tested:	04/10/2024 - 12/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
<b>Preparation Method:</b>	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Burton Crescent Ch: CH 600m, Depth: Subgrade
Material:	Silty Sand
Material Source:	Onsite Existing / Insitu

Max

7

SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911

www.sqs.net.au

SOIL QUALITY SERVICES

AMB Geotech SQS Pty Ltd

ABN 36 631 788 620

Guillering Fulle (rie 1200 c.t.) a		and the second s	THICAN
CBR taken at	5 mm		
CBR %	20		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 :	5.1.1 & 2	2.1.1
Method used to Determine Plasticity	Visual	/ Tactile	e
Maximum Dry Density (t/m <sup>3</sup> )	2.00		
Optimum Moisture Content (%)	9.5		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	95.5		
Dry Density after Soaking (t/m <sup>3</sup> )	2.00		
Field Moisture Content (%)			
Moisture Content at Placement (%)	9.2		
Moisture Content Top 30mm (%)	10.0		
Moisture Content Rest of Sample (%)	9.9		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	100.8	-	-
Swell (%)	0.0		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			

6 5 Applied Load (kN) 2 1 0 0 2 3 4 5 6 7 8 9 10 11 12 13 Penetration (mm) ---- Results ---- Tangent


Report Number:	T-24-1076-8
Issue Number:	1
Date Issued:	14/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17466
Sample Number:	T-17466B
Date Sampled:	03/10/2024
Dates Tested:	04/10/2024 - 12/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Burton Crescent Ch: CH 450m, Depth: Subgrade
Material:	Silty Sandy Clay
Material Source:	Onsite Existing / Insitu

Accredited for compliance with ISO/IEC 17025 - Testing

50

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max
CBR taken at	2.5 mm		
CBR %	3.0		
Method of Compactive Effort	Standard		
Method used to Determine MDD	AS 1289 :	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tacti	le
Maximum Dry Density (t/m <sup>3</sup> )	1.79		
Optimum Moisture Content (%)	15.5		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	97.5		
Dry Density after Soaking (t/m <sup>3</sup> )	1.77		
Field Moisture Content (%)			
Moisture Content at Placement (%)	15.1		
Moisture Content Top 30mm (%)	19.1		
Moisture Content Rest of Sample (%)	17.1		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	98.2		-
Swell (%)	1.5		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			




Report Number:	T-24-1076-8
Issue Number:	1
Date Issued:	14/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17466
Sample Number:	T-17466C
Date Sampled:	03/10/2024
Dates Tested:	04/10/2024 - 12/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Burton Crescent Ch: CH 300m, Depth: Subgrade
Material:	Silty Sandy Clay
Material Source:	Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max
CBR taken at	5 mm		
CBR %	10		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 5	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tactil	е
Maximum Dry Density (t/m <sup>3</sup> )	1.81		
Optimum Moisture Content (%)	15.5		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	97.0		
Dry Density after Soaking (t/m <sup>3</sup> )	1.82		
Field Moisture Content (%)			
Moisture Content at Placement (%)	14.9		
Moisture Content Top 30mm (%)	15.8		
Moisture Content Rest of Sample (%)	16.3		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	101.0		
Swell (%)	0.0		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			

S 0 www.sqs.net.au SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing NATA de Approved Signatory: Kevin Kivinen WORLD RECOGNISED

NATA Accredited Laboratory Number: 2911

Laboratory Manager



Report Number:	T-24-1076-8
Issue Number:	1
Date Issued:	14/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17466
Sample Number:	T-17466D
Date Sampled:	03/10/2024
Dates Tested:	04/10/2024 - 12/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
<b>Preparation Method:</b>	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Burton Crescent Ch: CH 200m, Depth: Subgrade
Material:	Silty Sandy Clay
Material Source:	Onsite Existing / Insitu

Accredited for compliance with ISO/IEC 17025 - Testing


Approved Signatory: Kevin Kivinen ACCREDITATION NATA Accredited Laboratory Number: 2911

NATA

the

SO

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max
CBR taken at	2.5 mm		
CBR %	5		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 5.1.1 & 2.1.1		2.1.1
Method used to Determine Plasticity	Visual	/ Tacti	le
Maximum Dry Density (t/m <sup>3</sup> )	1.77		
Optimum Moisture Content (%)	16.5		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	97.5		
Dry Density after Soaking (t/m <sup>3</sup> )	1.76		
Field Moisture Content (%)	-		
Moisture Content at Placement (%)	15.9		
Moisture Content Top 30mm (%)	20.1		
Moisture Content Rest of Sample (%)	17.6		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	100.8		_
Swell (%)	0.5		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			




Report Number:	T-24-1076-8
Issue Number:	1
Date Issued:	14/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17466
Sample Number:	T-17466E
Date Sampled:	03/10/2024
Dates Tested:	04/10/2024 - 12/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Burton Crescent Ch: CH 50m, Depth: Subgrade
Material:	Silty Sandy Clay
Material Source:	Onsite Existing / Insitu

SQS MB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing Accredited for compliance with ISO/IEC 17025 - Testing Accredited for compliance with ISO/IEC 17025 - Testing Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max	
CBR taken at	5 mm			
CBR %	5			
Method of Compactive Effort	Standard		ndard	
Method used to Determine MDD	AS 1289 5	5.1.1 &	2.1.1	
Method used to Determine Plasticity	Visual	/ Tacti	le	
Maximum Dry Density (t/m <sup>3</sup> )	1.89			
Optimum Moisture Content (%)	12.5			
Laboratory Density Ratio (%)	100.5			
Laboratory Moisture Ratio (%)	97.5			
Dry Density after Soaking (t/m <sup>3</sup> )	1.88			
Field Moisture Content (%)				
Moisture Content at Placement (%)	12.4			
Moisture Content Top 30mm (%)	16.4			
Moisture Content Rest of Sample (%)	15.3			
Mass Surcharge (kg)	4.5			
Soaking Period (days)	4			
Curing Hours (h)	100.6			
Swell (%)	0.5			
Oversize Material (mm)	19	1		
Oversize Material Included	Excluded			
Oversize Material (%)				




WORLD RECOGNISED

Report Number:	T-24-1076-8
Issue Number:	1
Date Issued:	14/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17466
Sample Number:	T-17466F
Date Sampled:	03/10/2024
Dates Tested:	04/10/2024 - 12/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Site Selection:	Selected by Client
Sample Location:	Newland Place Ch: CH 50m, Depth: Subgrade
Material:	Silty Sandy Clay
Material Source:	Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max
CBR taken at	5 mm		
CBR %	10		
Method of Compactive Effort	Sta	indard	
Method used to Determine MDD	AS 1289	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visua	/ Tacti	le
Maximum Dry Density (t/m <sup>3</sup> )	1.93		
Optimum Moisture Content (%)	11.5		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	96.0		
Dry Density after Soaking (t/m <sup>3</sup> )	1.94		
Field Moisture Content (%)	1.		
Moisture Content at Placement (%)	11.2		
Moisture Content Top 30mm (%)	13.8		
Moisture Content Rest of Sample (%)	13.3		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	99.3		
Swell (%)	0.0		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			

5 www.sqs.net.au SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing NATA the

Approved Signatory: Kevin Kivinen WORLD RECOGNISED Laboratory Manager NATA Accredited Laboratory Number: 2911



Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568A
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
<b>Preparation Method:</b>	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Newland Place Ch: CH 1050m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max
CBR taken at	5 mm		
CBR %	12		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 5	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tacti	e
Maximum Dry Density (t/m <sup>3</sup> )	1.83		
Optimum Moisture Content (%)	13.0		
Laboratory Density Ratio (%)	100.0		
Laboratory Moisture Ratio (%)	102.0		
Dry Density after Soaking (t/m <sup>3</sup> )	1.81		
Field Moisture Content (%)			
Moisture Content at Placement (%)	13.5		
Moisture Content Top 30mm (%)	14.9		
Moisture Content Rest of Sample (%)	14.4		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	23.2		
Swell (%)	0.5		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)	1111		


SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing

www.sqs.net.au



Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911






Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568B
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Newland Place Ch: CH 875m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max
CBR taken at	5 mm		
CBR %	10		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 5	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tactil	e
Maximum Dry Density (t/m <sup>3</sup> )	1.95		
Optimum Moisture Content (%)	10.5		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	95.5		
Dry Density after Soaking (t/m <sup>3</sup> )	1.95		
Field Moisture Content (%)			
Moisture Content at Placement (%)	10.2		
Moisture Content Top 30mm (%)	12.7		
Moisture Content Rest of Sample (%)	11.3		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	25.4		-
Swell (%)	1.0		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			

SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911





Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568C
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Newland Place Ch: CH 725m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu
	Compare and a second seco

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1)		Min	Max
CBR taken at	5 mm		
CBR %	6		
Method of Compactive Effort	Sta	ndard	_
Method used to Determine MDD	AS 1289 5.1.1 & 2.1.1		
Method used to Determine Plasticity	Visual / Tactile		e
Maximum Dry Density (t/m <sup>3</sup> )	1.96		
Optimum Moisture Content (%)	10.0		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	96.5		
Dry Density after Soaking (t/m <sup>3</sup> )	1.95		
Field Moisture Content (%)			
Moisture Content at Placement (%)	9.7		
Moisture Content Top 30mm (%)	13.0		
Moisture Content Rest of Sample (%)	11.6	3	
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	25.7		
Swell (%)	0.5		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			

Accredited for compliance with ISO/IEC 17025 - Testing


SOS

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911

. .

5

da




Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568D
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
<b>Preparation Method:</b>	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Newland Place Ch: CH 575m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max
CBR taken at	5 mm		
CBR %	18		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 5.1.1 & 2.1.1		
Method used to Determine Plasticity	Visual / Tactile		le
Maximum Dry Density (t/m <sup>3</sup> )	2.01		
Optimum Moisture Content (%)	10.0		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	95.5		
Dry Density after Soaking (t/m <sup>3</sup> )	2.01		
Field Moisture Content (%)			
Moisture Content at Placement (%)	9.4		
Moisture Content Top 30mm (%)	9.8		
Moisture Content Rest of Sample (%)	9.9		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	18.9		
Swell (%)	0.5		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)		-	

SQS Social QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Kevin Kivinen Accreditation NATA Accredited Laboratory Number: 2911




Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568E
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Newland Place Ch: CH 405m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu


SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing

www.sqs.net.au

Approved Signatory: H

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number; 2911





California Bearing Ratio

1

1


Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568F
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Burton Crescent Ch: CH 525m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu


Soli QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing

WORLD RECOGNISED

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911







Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568G
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
<b>Preparation Method:</b>	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Burton Crescent Ch: CH 375m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1) Max CBR taken at 5 mm 6 CBR % Method of Compactive Effort Standard Method used to Determine MDD AS 1289 5.1.1 & 2.1.1 Visual / Tactile Method used to Determine Plasticity Maximum Dry Density (t/m<sup>3</sup>) 1.84 Optimum Moisture Content (%) 13.5 Laboratory Density Ratio (%) 100.5 96.5 Laboratory Moisture Ratio (%) 1.82 Dry Density after Soaking (t/m<sup>3</sup>) Field Moisture Content (%) Moisture Content at Placement (%) 13.2 17.0 Moisture Content Top 30mm (%) 15.6 Moisture Content Rest of Sample (%) 4.5 Mass Surcharge (kg) Soaking Period (days) 4 Curing Hours (h) 20.0 Swell (%) 2.0 Oversize Material (mm) 19 Oversize Material Included Excluded Oversize Material (%)

Accredited for compliance with ISO/IEC 17025 - Testing

NATA Approved Signatory: Kevin Kivinen Laboratory Ma NATA Accredited Laboratory Number





Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568H
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Burton Crescent Ch: CH 125m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1)			Max
CBR taken at	5 mm		
CBR %	7		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 :	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tacti	e
Maximum Dry Density (t/m <sup>3</sup> )	1.97		
Optimum Moisture Content (%)	11.0		
Laboratory Density Ratio (%)	100.0		
Laboratory Moisture Ratio (%)	101.5		
Dry Density after Soaking (t/m <sup>3</sup> )	1.96		
Field Moisture Content (%)			
Moisture Content at Placement (%)	11.0		
Moisture Content Top 30mm (%)	11.3		
Moisture Content Rest of Sample (%)	11.3		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	19.9		
Swell (%)	0.0		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			


SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing

WORLD RECOGNISED ACCREDITATION

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911

5





Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568I
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Newland Place Ch: CH 130m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1) Min Max 2.5 mm CBR taken at 6 CBR % Standard Method of Compactive Effort AS 1289 5.1.1 & 2.1.1 Method used to Determine MDD Visual / Tactile Method used to Determine Plasticity Maximum Dry Density (t/m<sup>3</sup>) 1.88 12.0 Optimum Moisture Content (%) 100.0 Laboratory Density Ratio (%) Laboratory Moisture Ratio (%) 100.5 Dry Density after Soaking (t/m<sup>3</sup>) 1.85 Field Moisture Content (%) Moisture Content at Placement (%) 12.2 15.1 Moisture Content Top 30mm (%) Moisture Content Rest of Sample (%) 15.2 4.5 Mass Surcharge (kg) 4 Soaking Period (days) 23.6 Curing Hours (h) 1.5 Swell (%) 19 Oversize Material (mm) Oversize Material Included Excluded Oversize Material (%)


SUS www.sqs.net.au SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911

the

NATA

#### California Bearing Ratio



Report Number:	T-24-1076-10
Issue Number:	1
Date Issued:	21/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17568
Sample Number:	T-17568J
Date Sampled:	14/10/2024
Dates Tested:	14/10/2024 - 19/10/2024
Sampling Method:	AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location:	Newland Place Ch: CH 230m, Depth: Subgrade
Material Source:	Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 &	2.1.1)	Min	Max
CBR taken at	5 mm		
CBR %	15		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 5	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tacti	le
Maximum Dry Density (t/m <sup>3</sup> )	1.92		
Optimum Moisture Content (%)	11.5		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	95.5		
Dry Density after Soaking (t/m <sup>3</sup> )	1.90		
Field Moisture Content (%)			
Moisture Content at Placement (%)	10.8		
Moisture Content Top 30mm (%)	13.3		
Moisture Content Rest of Sample (%)	12.8		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	24.0		
Swell (%)	1.0		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			


SQS Soli QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Kevin Kivinen Laboratory Manager NATA Accredited Laboratory Number: 2911



the


NATA



T-24-1076-10
1
21/10/2024
Newlands Civil Construction Pty Ltd
6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Simon Bowles
T-24-1076
Parklake Adare Subdivision Stage 4 & 5
17568
T-17568K
14/10/2024
14/10/2024 - 19/10/2024
AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
AS 1289.1.1 - Sampling and Preparation of Soils
Newland Place Ch: CH 300m, Depth: Subgrade
Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1)		Min	Max
CBR taken at	5 mm		-
CBR %	4.5		
Method of Compactive Effort	Sta	ndard	
Method used to Determine MDD	AS 1289 5	5.1.1 &	2.1.1
Method used to Determine Plasticity	Visual	/ Tactil	е
Maximum Dry Density (t/m <sup>3</sup> )	1.78		
Optimum Moisture Content (%)	14.5		
Laboratory Density Ratio (%)	100.5		
Laboratory Moisture Ratio (%)	98.0		
Dry Density after Soaking (t/m <sup>3</sup> )	1.76		
Field Moisture Content (%)	1		
Moisture Content at Placement (%)	14.0		
Moisture Content Top 30mm (%)	19.4		
Moisture Content Rest of Sample (%)	16.2		
Mass Surcharge (kg)	4.5		
Soaking Period (days)	4		
Curing Hours (h)	20.9		
Swell (%)	1.5		
Oversize Material (mm)	19		
Oversize Material Included	Excluded		
Oversize Material (%)			

www.sqs.net.au SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au Accredited for compliance with ISO/IEC 17025 - Testing the NATA Approved Signatory: Kevin Kivinen WORLD RECOGNISED Laboratory Manager NATA Accredited Laboratory Number: 2911



Report Number:	T-24-1076-9
Issue Number:	1
Date Issued:	17/10/2024
Client:	Newlands Civil Construction Pty Ltd
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350
Contact:	Simon Bowles
Project Number:	T-24-1076
Project Name:	Parklake Adare Subdivision Stage 4 & 5
Work Request:	17597
Date Sampled:	15/10/2024
Dates Tested:	16/10/2024 - 16/10/2024
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils
Specification:	COMPACTION STD: 98% of Standard Compaction with +/- 2% OMC (as advised by client)
Location:	Parklake Adare - Lot's 22, 35, 36
Material:	Sandy Silty Clay
Material Source:	Existing / Cut to Fill

SQS SQS www.sqs.net.au soil QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory

15 Rocla Court Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Neil hooper@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing

alth

NATA

Approved Signatory: Neil Hooper ACCREDITATION Senior Technician NATA Accredited Laboratory Number: 2911

Compaction Control AS 1289 5.1.1 & 5.4.1 &		T 17507D	T-17597C
Sample Number	T-17597A	T-17597B	
Date Tested	15/10/2024	15/10/2024	15/10/2024
Time Tested	14:30	14:40	14:50
Test Request #/Location	Lot 35	Lot 36	Lot 22
Easting	430358.985	430340.457	430339.957
Northing	6954888.877	6954895.565	69549173.150
Elevation (m)	114.671	114.751	114.448
Layer / Reduced Level	General Fill	General Fill	General Fill
Thickness of Layer (mm)	200	200	200
Soil Description	Sandy Silty Clay	Sandy Silty Clay	Sandy Silty Clay
Test Depth (mm)	175	175	175
Fraction Tested (mm)	19.0	19.0	19.0
Oversize (wet basis) %	**	**	**
Oversize (dry basis) %	**	**	**
Curing Hours	2.6	2.8	3.1
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m <sup>3</sup>	2.06	2.20	2.16
Field Moisture Content %	15.2	13.9	13.8
Field Dry Density t/m <sup>3</sup>	1.79	1.93	1.90
Maximum Dry Density t/m <sup>3</sup>	1.81	1.89	1.91
Adjusted Maximum Dry Density t/m <sup>3</sup>	**	**	**
Optimum Moisture Content %	15.0	15.5	15.5
Adjusted Optimum Moisture Content %	**	**	**
Moisture Variation %	-0.5	1.5	1.5
Moisture Ratio %	102.5	89.0	90.0
Density Ratio %	99.0	102.0	99.5
Compaction Method	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC

Report Number:	T-24-1076-30		SOIL
Issue Number:	1		AME
Date Issued:	17/02/2025		ABN
Client:	Newlands Civil Construction Pty Ltd		
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350		
Contact:	Simon Bowles		15 R
Project Number:	T-24-1076		
Project Name:	Parklake Adare Subdivision Stage 4 & 5		
Work Request:	18887	~	Accredited for complia
Date Sampled:	10/02/2025	NATA	-lla ··
Dates Tested:	10/02/2025 - 13/02/2025	NAIA	Drac
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted	WORLD RECOGNISED	Approved Signatory:
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils	ACCREDITATION	
Specification:	COMPACTION STD: 98% of Standard Compaction with +/- 2% OMC (as advised by client)		NATA Accredited Lab
Location:	Parkland Adare Subdivision Stage 4 & 5 - Lot 21, 22 & 23 General Fill		
Material:	Gravelly Sandy Clay		
Material Source:	Helidon Sandstone Quarry		

SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd ABN 36 631 788 620 SQS Toowoomba Laboratory

www.sqs.net.au

S

15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au

d for compliance with ISO/IEC 17025 - Testing

Signatory: Kevin Kivinen Laboratory Manager credited Laboratory Number: 2911

Compaction Control AS 1289 5.1.1 & 5.4.1	& 5.8.1 & 2.1.1		
Sample Number	T-18887A	T-18887B	T-18887C
Date Tested	10/02/2025	10/02/2025	10/02/2025
Time Tested	12:50	13:00	13:10
Test Request #/Location	Lot 21	Lot 22	Lot 23
Easting	430293.819	430325.870	430362.828
Northing	6954944.279	6954939.609	6954931.881
Elevation (m)	114.254	109.111	109.503
Layer / Reduced Level	General Fill	General Fill	General Fill
Thickness of Layer (mm)	200	200	200
Soil Description	Gravelly Sandy Clay	Gravelly Sandy Clay	Gravelly Sandy Clay
Test Depth (mm)	175	175	175
Fraction Tested (mm)	37.5	37.5	37.5
Oversize (wet basis) %	7	6	7
Oversize (dry basis) %	7	6	7
Curing Hours	16.9	3.0	5.5
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m3	2.11	2.17	2.09
Field Moisture Content %	9.2	10.2	8.0
Field Dry Density t/m <sup>3</sup>	1.93	1.97	1.93
Maximum Dry Density t/m <sup>3</sup>	1.95	1.93	1.98
Adjusted Maximum Dry Density t/m3	1.97	1.95	2.00
Optimum Moisture Content %	9.0	10.0	9.5
Adjusted Optimum Moisture Content %	8.5	9.5	9.0
Moisture Variation %	-0.5	-1.0	1.0
Moisture Ratio %	108.0	110.0	89.5
Density Ratio %	98.0	101.0	97.0
Compaction Method	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC

Report Number:	T-24-1076-31		SOIL QUALITY SERVICES
Issue Number:	1		AMB Geotech SQS Pty Ltd
Date Issued:	17/02/2025		ABN 36 631 788 620
Client:	Newlands Civil Construction Pty Ltd		SQS
Chent.	6 Ann Street (PO Box 3407), Toowoomba QLD 4350		Toowoomba Laboratory
Contact:	Simon Bowles		15 Rocla Court Toowoomba QLD 4350
	T-24-1076		Phone: (07) 4633 4875
Project Number: Project Name:	Parklake Adare Subdivision Stage 4 & 5		Email: Toowoomba@sqs.net.au
Work Request: Date Sampled: Dates Tested:	18894 11/02/2025 11/02/2025 - 12/02/2025	NATA	Accredited for compliance with ISO/IEC 17025 - Testing
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted	WORLD RECOGNISED	Approved Signatory: Kevin Kivinen
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils	ACCREDITATION	Laboratory Manager
Specification:	COMPACTION STD: 98% of Standard Compaction with +/- 2% OMC (as advised by client)		NATA Accredited Laboratory Number: 2911
Location:	Parklake Adare Subdivision Stage 4 & 5 - Lot 21, 22 & 23 General Fill		
Material:	Silty Sandy Gravel		
	Helidon Sandstone Quarry		

Compaction Control AS 1289 5.1.1 & 5.4.1	& 5.8.1 & 2.1.1	and the second	
Sample Number	T-18894A	T-18894B	T-18894C
Date Tested	11/02/2025	11/02/2025	11/02/2025
Time Tested	12:00	12:10	12:20
Test Request #/Location	Lot 21	Lot 22	Lot 23
Easting	430301.929	430329.975	430365.947
Northing	6954946.632	6954933.146	6954923.361
Elevation (m)	114.174	113.707	113.804
Layer / Reduced Level	General Fill	General Fill	General Fill
Thickness of Layer (mm)	200	200	200
Soil Description	Silty Sandy Gravel	Silty Sandy Gravel	Silty Sandy Gravel
Test Depth (mm)	175	175	175
Fraction Tested (mm)	37.5	37.5	37.5
Oversize (wet basis) %	9	9	8
Oversize (dry basis) %	9	9	8
Curing Hours	2.4	4.8	3.4
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m <sup>3</sup>	2.12	2.13	2.14
Field Moisture Content %	6.8	9.6	9.3
Field Dry Density t/m <sup>3</sup>	1.98	1.94	1.96
Maximum Dry Density t/m3	2.00	1.95	1.98
Adjusted Maximum Dry Density t/m3	2.02	1.98	1.99
Optimum Moisture Content %	8.5	9.5	10.0
Adjusted Optimum Moisture Content %	8.0	9.0	9.0
Moisture Variation %	1.0	-1.0	-0.5
Moisture Ratio %	87.0	109.0	104.0
Density Ratio %	98.0	98.0	98.5
Compaction Method	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC

Report Number: Issue Number:	T-24-1076-32 1		SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd
Date Issued:	17/02/2025		ABN 36 631 788 620
Client:	Newlands Civil Construction Pty Ltd		SO
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350		Toowoomba Laborato
Contact:	Simon Bowles		15 Rocla Court Toowoomba QLD 43 Phone: (07) 4633 487
Project Number:	T-24-1076		Email: Toowoomba@sgs.net.a
Project Name:	Parklake Adare Subdivision Stage 4 & 5		01
Work Request:	18925	~	Accredited for compliance with ISO/IEC 17025 - Testin
Date Sampled:	12/02/2025	NATA	-lko ···
Dates Tested:	12/02/2025 - 13/02/2025	NAIA	Ores
		V	
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted	WORLD RECOGNISED	Approved Signatory: Kevin Kivinen
	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted AS 1289.1.1 - Sampling and Preparation of Soils	WORLD RECOGNISED	Laboratory Manager
	pavement - compacted		
Preparation Method:	pavement - compacted AS 1289.1.1 - Sampling and Preparation of Soils COMPACTION STD: 98% of Standard Compaction with +/-		Laboratory Manager
Preparation Method: Specification:	pavement - compacted AS 1289.1.1 - Sampling and Preparation of Soils COMPACTION STD: 98% of Standard Compaction with +/- 2% OMC (as advised by client) Parklake Adare Subdivision Stage 4 & 5 - Lots 21, 22 & 23		Laboratory Manager

Compaction Control AS 1269 5.1.1 & 5.4.1 &	0.0.1 0 2.1.1		
Sample Number	T-18925A	T-18925B	T-18925C
Date Tested	12/02/2025	12/02/2025	12/02/2025
Time Tested	08:10	08:20	08:30
Test Request #/Location	Lot 23	Lot 22	Lot 21
Easting	430389.560	430301.513	430339.625
Northing	6954915.171	6954938.606	6954940.379
Elevation (m)	113.695	114.529	113.864
Layer / Reduced Level	Final Layer	Final Layer	Final Layer
Thickness of Layer (mm)	200	200	200
Soil Description	Sandy Gravel	Sandy Gravel	Sandy Gravel
Test Depth (mm)	175	175	175
Fraction Tested (mm)	37.5	37.5	37.5
Oversize (wet basis) %	12	7	7
Oversize (dry basis) %	12	7	7
Curing Hours	2.1	2.5	2.9
Method used to Determine Plasticity	Visual / Tactile	Visual / Tactile	Visual / Tactile
Field Wet Density (FWD) t/m <sup>3</sup>	2.18	2.22	2.19
Field Moisture Content %	7.2	8.6	7.1
Field Dry Density t/m <sup>3</sup>	2.03	2.04	2.04
Maximum Dry Density t/m <sup>3</sup>	2.00	1.99	2.02
Adjusted Maximum Dry Density t/m <sup>3</sup>	2.00	2.00	2.04
Optimum Moisture Content %	8.5	9.0	9.0
Adjusted Optimum Moisture Content %	7.5	8.0	8.5
Moisture Variation %	0.0	-0.5	1.5
Moisture Ratio %	97.0	105.0	84.0
Density Ratio %	102.0	102.0	100.0
Compaction Method	Standard	Standard	Standard

Moisture Variation Note:

Positive values = test is dry of OMC Negative values = test is wet of OMC

0.000.000.000.000.000.000	t Report		SQS www.sqs.net.au				
Report Number:	T-24-1076-34		SOIL QUALITY SERVICES				
Issue Number:	1		AMB Geotech SQS Pty Ltd				
Date Issued:	12/03/2025		ABN 36 631 788 620				
Client:	Newlands Civil Construction Pty Ltd		SQS				
	6 Ann Street (PO Box 3407), Toowoomba QLD 4350		Toowoomba Laboratory				
Contact:	Jaimin Patel		15 Rocla Court Toowoomba QLD 4350				
Project Number:	T-24-1076		Phone: (07) 4633 4875				
Project Name:	Parklake Adare Subdivision Stage 4 & 5		Email: Toowoomba@sqs.net.au				
Work Request:	19310	~	Accredited for compliance with ISO/IEC 17025 - Testing				
Date Sampled:	05/03/2025	NATA	14				
Dates Tested:	05/03/2025 - 10/03/2025	NATA	Deco				
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted	WORLD RECOGNISED	Approved Signatory: Kevin Kivinen				
Preparation Method:	AS 1289.1.1 - Sampling and Preparation of Soils	ACCREDITATION	Laboratory Manager				
Specification:	COMPACTION STD: 98% of Standard Compaction with +/- 2% OMC (as advised by client)		NATA Accredited Laboratory Number: 2911				
Site Selection:	Selected by Client						
Location:	Parkland Adare Subdivision Stage 4 & 5 - Lot 23 General Fill						
Lot Number:	Lot 23						
Material:	Gravelly Sandy Clay						
Material Source:	Helidon Sandstone Quarry						
Compaction Control A	AS 1289 5.1.1 & 5.4.1 & 5.8.1 & 2.1.1						
	T-19310A						
Sample Number							
	05/03/2025						
Sample Number	05/03/2025 11:52						

Date Tested	05/03/2025	
Time Tested	11:52	
Test Request #/Location	Lot 23	
Easting	430362.828	
Northing	6954931.881	
Elevation (m)	109.503	
Layer / Reduced Level	General Fill	
Thickness of Layer (mm)	200	
Soil Description	Gravelly Sandy Clay	
Test Depth (mm)	175	
Fraction Tested (mm)	19.0	
Oversize (wet basis) %	**	
Oversize (dry basis) %	**	
Curing Hours	2.0	
Method used to Determine Plasticity	Visual / Tactile	
Field Wet Density (FWD) t/m <sup>3</sup>	2.18	
Field Moisture Content %	10.2	
Field Dry Density t/m <sup>3</sup>	1.97	
Maximum Dry Density t/m <sup>3</sup>	1.94	
Adjusted Maximum Dry Density t/m <sup>3</sup>		
Optimum Moisture Content %	12.0	
Adjusted Optimum Moisture Content %	**	
Moisture Variation %	2.0	
Moisture Ratio %	85.5	
Density Ratio %	101.5	
Compaction Method	Standard	

#### Moisture Variation Note:

Positive values = test is dry of OMC



# **DAILY EARTHWORKS**

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

## Test Date: 10/09/2024

Tested By: sqs-michaelc Work Request: 17158

Daily Checks (AS 3					'es	1					
	ave you undertaken a safety check? ave you discussed daily works program with Clients site foreman?										
lave you discussed daily v las a stripped survey beer			toreman?		'es 'es	takes pl	If not, speak to client about getting it done. It must be done b takes place on the area. Discuss movement, water issues et supervisor				
Does the fill area look as it	was when you	were last here?		Y	'es	if not, ci Make n	heck levels a otes regardir	ind compare	e to last ones taken are . Call Supervisor to disc	they cor cuss.	nparable
Has unsuitable material be	en removed?			Y	'es	Record	material des	cription, loc	ation, and where it was	sent	
Does the material meet spe	cifications and	d is it fit for purpo	se?		'es	lf not, s lissue.	peak to clien	t about othe	er sources of material. N	lake not	es on this
· · · · · · · · · · · · · · · · · · ·				I							-
lave you noted the source	of the materia	al?		Y	es						
s the material at a suitable	moisture cont	tent for placemen	t?	Y	es	If not, is specific	there a way ations? Make	to moisture e notes ол t	e condition the material his issue	lo bring	it within
Have you marked on the pl	ave you marked on the plan where the material is being placed today?					Refer to	plan				
									oll on Attached Plan		
lave you done required te	-				'es			F	Proof Roll only		
Have you got accurate and					'es		Proof Roll on Attached Plan				
Have you noted on a plan o aken?	of the job the a	approximate locat	ions of tests	Y	'es						
Have you filled out the sum worked on?					'es			_			
Have you filled out Daily M					′es	<u> </u>	18				
Have you noted construction				· ·	es.	<u> </u>					
Have you made notes of an contractors ?	ny significant c	conversations had	with the clie		'es						
Estimated quantity of fill?					0	-					
Estimated thickness of laye	r placed?				0			_			
Weather observations					ine			-	<u></u>		
Potential Contamin	1										
Note	Notify site	foreman and s	ite manage			any of th	ne following	are detec	ted.		
Odorous Material	No	Stained Mate	erial	No	Delete	erious N	laterial	No	Potential Petroleu Contamination	im (	No
Hazardous Building Materials	No	General Was Material	ste	No							
Remarks											
Machinery / Plant											
Compactor	0	Size ?		Grader		1			Highway Tru	ck	0
Roller- Padfoot	1	Weight ?	18t	Bulldoze	r	0	Size ?		Моху		2
Roller- Smoothdrum	0	Weight?		Excavate	or	0	Size ?		Scraper		1
Water Cart	2								· · · · · · · ·		
Other	<u> </u>	<u> </u>								_	
Other											

Remarks
Inspected Newland's Place Road stripped area and was free from all organic's. Proof rolled Newland's place road with loaded water cart with n visible movement. (proof rolled on attached plan).
1 x Proof Roli
1 x Water Cart 1 x Grader 1 x Grader 1 x Pad Foot Roller
Onsite Hour's 1

-

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date: 16/09/2024 Tested By:

sqs-michaelc Work Request: 17124

.

Daily Checks (AS 3	(798)										
Have you undertaken a saf				Ye	es						
Have you discussed daily w	orks program	with Clients site	foreman?	Ye	es						
Has a stripped survey beer	Ye	1	If not, speak to client about getting it done. It must be done before takes place on the area. Discuss movement, water issues etc with supervisor					fore filling with site			
Does the fill area look as it	was when you	were last here?		Ye	es	lf not, cl Make no	heck levels a otes regardin	nd compare	to las	t ones taken.are they co Supervisor to discuss.	omparable?
······································											
Has unsuitable material bee	en removed?		<u> </u>	Ye	es	Record	material desi	cription, loca	ation, a	and where it was sent	
Does the material meet spe	cifications and	d is it fit for purpo	se?	Ye		lf not, si issue,	peak to client	about othe	rsour	ces of material. Make no	otes on this
Have you noted the source	of the materia	12		Ye	25						
Have you noted the source of the material?					es	lf not, is	there a way	to moisture	çondi	tion the material to bring	ı it within
						specific	ations? Make	e notes on ti	nis issi	ue	
lave you marked on the pl	an where the r	naterial is being	placed today	? Ye	es	Refer to	plan				-
- · · · · · · · · · · · · · · · · · · ·								On	Attac	hed Plan	
lave you done required tes				Ye						<u>-</u>	
lave you got accurate and								. <u>.</u>			
lave you noted on a plan o aken?	of the job the a	pproximate locat	ions of tests	Ye	es						
lave you filled out the sum vorked on?	mary sheet ind	cluding hours ons	ite and lots	Ye	es						
Have you filled out Daily Me		-									
lave you noted construction					es						
Have you made notes of an contractors ?	iy significant c	onversations had	with the clie	ntor Ye	es						
Estimated quantity of fill?					500						
Estimated thickness of laye	r placed?				00						
Weather observations				Fil	ne i						
Potential Contamin	ations / Er	nvironmenta	I Indicatio	ons							_,
Note	Notify site	foreman and s	ite managei		ELY if a	ny of th	ne following	are detec	ted.		
Odorous Material	No	Stained Mate	erial	No	Deleter	rious M	laterial	No		tential Petroleum	No
Hazardous Building Materials	No	General Was Material	ste	No							
Remarks											
Machinery / Plant											
Compactor	0	Size ?		Grader		1				Highway Truck	0
Roller- Padfoot	1	Weight ?	18t	Bulldozer	·	1	Size ?	D	6	Моху	2
Roller- Smoothdrum	0	Weight?		Excavato		1	Size ?	30	Dt	Scraper	1
Water Cart	1		L	<b>I</b>	!		- I			•	
		1									

Remarks											
Time	Remarks										
	Placing existing cut to fill material Easement, Dam, and lot 10. Placing material at 200mm compacted layers with good moisture. Proof rolling Dam and Newlands Place Road on stage 5 and proof rolling fill area on Burton Crescent road with loaded water cart with no visible Movement										
	2 x AS1289.5.8.1 2 x AS1289.5.1.1										
	1 x Pad Foot Roller 1 x Grader 1 x Water Cart 1 x Bulldozer 1 x Excavator 2 x Moxy's										
	Onsite Hours 1.5										

. .

#### **SQS** T-24-1076

Client : Newlands Civil Construction Pty Ltd Project #:

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date: 17/09/2024

Tested By: sqs-michaelc Work Request: 17136

Daily Checks (AS 3	3798)										
Have you undertaken a saf				Y	es						
Have you discussed daily w	vorks program	with Clients site	foreman?	Y	es						
Has a stripped survey beer	done for the a	area?		Y	es	lf not, spe takes pla supervise	ce on the a	about gett ea. Discus	ing it do s mover	ne. It must be done b nent, water issues etc	efore filling with site
Does the fill area look as it	was when you	were last here?		Y	es	lf not, che Make not	eck levels a les regardin	nd compar g this issue	e to last e. Call S	ones taken,are they o upervisor to discuss.	comparable?
tas unsuitable material be	en removed?			Y	es	Record n	naterial des	cription, loc	ation, a	nd where it was sent	· · · · · ·
Does the material meet spe	cifications and	l is it fit for purpo	se?	Y	es	lf not, sp issue,	eak to client	about othe	er source	es of material. Make r	notes on this
•	-										
lave you noted the source					es						a ta cotabita
s the material at a suitable	Y	es	specifical	tions? Make	notes on t	his issu	on the material to brir e	ig it within			
lave you marked on the pl	ou marked on the plan where the material is being placed today?					Refer to	plan				
								Ma	arked wi	th GPS	
	you done required testing for the day?										
lave you got accurate and					es						
lave you noted on a plan o aken?					10	Marked with GPS					
lave you filled out the sum vorked on?	mary sheet inc	cluding hours on:	site and lots	Y	es						
lave you filled out Daily M					es						
lave you noted construction					es	-					
lave you made notes of an contractors ?	ny significant c	onversations had	I with the clier	ntor Y	es					· · · · · · · · · · · · · · · · · · ·	
Estimated quantity of fill?					000	_					
Estimated thickness of laye	r placed?				)mm		_ ·				
Weather observations			_	I FI	ine						
Potential Contamin	ations / E	nvironmenta	al Indicatio	ons							
Note	Notify site	foreman and s	ite manager	IMMEDIAT	ELY if a	any of the	e following	are detec	ted.		
Odorous Material	No	Stained Mate	erial	No	Delete	erious Ma	aterial	No		ential Petroleum Itamination	No
Hazardous Building Materials	No	General Was Material	ste	No							
Remarks											
Machinery / Plant											
Compactor		Size ?		Grader						Highway Truck	
Roller- Padfoot	1	Weight ?	<b> </b>	Bulldoze	r		Size ?			Моху	
Roller- Smoothdrum		Weight ?		Excavato	or		Size ?			Scraper	
Water Cart											
	1										

Remarks											
Time	Remarks										
_	Placing existing cut to fill material on Newlands Place Road and Dam area. Placing material at 200mm compacted layers with goom moisture.										
	4 x AS1289.5.8.1 4 x AS1289.5.1.1										
	1 x Grader 1 x Pad Foot Roller 1 x Scraper 2 x Water Carts 1 x Bulldozer										
	Onsite Hours 1.5										

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date: 18/09/2024

T-24-1076

Tested By: sqs-michaelc

Work Request: 17156

Daily Checks (AS 3	798)										
ave you undertaken a safety check?					es						
ave you discussed daily w		with Clients site	foreman?	Ye	ƏS						
as a stripped survey been				Ye	35 85	lf not, sp takes pl supervis		about getting rea. Discuss r	it done. It must be done bef novement, water issues etc.	ore filling with site	
loes the fill area look as it	was when you	were last here?		Ye	85	lf not, cl Make no	heck levels a oles regardin	nd compare to g this issue. C	o last ones taken.are they co Call Supervisor to discuss.	mparable	
tas unsuitable material bee	en removed?			Ye	BS	Record	material des	cription, locati	on, and where it was sent		
Does the material meet spe	cifications and	l is it fit for purpo	se?	Ye	es	lf not, si issue.	peak to client	about other	ources of material. Make no	tes on this	
lave you noted the source	of the materia	1?		Ye	es					-	
s the material at a suitable	moisture contr	ent for placamen	t?	Ye	es	If not, is specific:	there a way ations? Make	to moisture c notes on this	ondition the material to bring	it within	
Have you marked on the pl	ve you marked on the plan where the material is being placed today?						plan				
						Mark	ed with GPS				
Have you done required tes	sting for the da		es								
Have you got accurate and					es	<b></b>					
lave you noted on a plan o aken?		10	Marked with GPS								
Have you filled out the sum worked on?	_	· · · · · · · · · · · · · · · · · · ·			es 						
Have you filled out Daily M				·	es es						
Have you noted construction Have you made notes of an contractors ?					es		_				
Estimated quantity of fill?				<2	000				·		
Estimated thickness of lave	r placed?				)mm	1					
Weather observations				Fi	ne						
Potential Contamin	ations / Ei	nvironmenta	al Indicatio	ons							
Note	Notify site	foreman and s	ite manage	r IMMEDIAT	ELY if a	any of th	ne following	are detecte	d		
Odorous Material	No	Stained Mate	erial	No	Delete	erious N	laterial	No	Potential Petroleum Contamination	No	
Hazardous Building Materials	No	General Wa Material	ste	No							
Remarks											
Machinery / Plant											
Compactor	0	Size ?		Grader		1			Highway Truck	0	
Roller- Padfoot	1	Weight ?	18t	Bulldoze	r	1	Size ?	D6	Moxy	0	
Roller- Smoothdrum	0	Weight ?		Excavato	ог	0	Size ?		Scraper	1	
Water Cart	2										
Other											
			-								

Remarks	
Time	Remarks
	Placing existing cut to fill material on Newland Place Road and Dam and lot 22. Placing material at 200mm compacted layers with good moisture.
	4 x AS1289.5.8.1 4 x AS1289.5.1.1
	1 x Grader 1 x Bulldozer 1 x Pad Foot Roller 1 x Scraper 2 x Water Carts
	Onsite Hours 2

Test Date: 19/09/2024

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

19/09/2024

Tested By: sqs-michaelc

Work Request: 17203

Daily Checks (AS 3	3798)	- 18 J							· · · · · · · · · · · · · · · · · · ·		
Have you undertaken a saf					Yes						
Have you discussed daily v		with Clients site	foreman?		Yes						
Has a stripped survey beer	done for the a	area?			Yes	takes pl	If not, speak to client about getting it done. It must be done before takes place on the area. Discuss movement, water issues etc with supervisor				
Does the fill area look as it	was when you	uwere last here?			Yes	lf not, cl Make ni	heck levels a otes regardin	nd compare to g this issue. C	alast ones taken.are they c all Supervisor to discuss.	comparable	
Has unsuitable material be	en removed?			ļ	Yes	Record	material des	cription, location	on, and where it was sent		
Does the material meet spe	cifications and	d is it fit for purpo	ose?		Yes	lf not, sj issue.	peak to client	t about other s	ources of material. Make n	otes on this	
Have you noted the source	of the materia				Yes					-	
			112	····  ·····	Yes	If not is	there a way	to moisture co	Indition the material to brin	a it within	
	the material at a suitable moisture content for placement?					specific	ations? Make	e notes on this	issue	9	
Have you marked on the pl	ave you marked on the plan where the material is being placed today?					Refer to	plan				
								Marke	ed with GPS		
lave you done required testing for the day?					Yes						
Have you noted on a plan of		Yes No			Marke	ed with GPS					
taken? Have you filled out the sum worked on?	mary sheet in	cluding hours on	site and lots		Yes	1					
Have you filled out Daily M	onitorina Shee	t with actions tal	ten for the day	2	Yes	-					
Have you noted construction					Yes						
Have you made notes of an contractors ?	ny significant c	onversations ha	d with the clier	nt or	Yes						
Estimated quantity of fill?			•	<	1500						
Estimated thickness of laye	r placed?				200						
Weather observations				}	Fine						
Potential Contamin	ations / E	nvironmenta	al Indicatio	ons							
Note	Notify site	foreman and s	ite manager	IMMEDIA	TELY if	any of th	e following	are detected	i.		
Odorous Material	No	Stained Mat	erial	No	Dele	terious M	laterial	No	Potential Petroleum Contamination	No	
Hazardous Building Materials	No	General Wa Material	ste	No							
Remarks			'								
Machinery / Plant											
Compactor	0	Size ?		Grader		1			Highway Truck	0	
Roller- Padfoot	1	Weight ?	18t	Bulldoz	er	1	Size ?	D6	Moxy	2	
Roller- Smoothdrum	0	Weight ?	}	Excava	tor	0	Size ?		Scraper	1	
Water Cart	2		·								
Other											
	<u> </u>							÷			

Remarks	
Time	Remarks
	Placing existing cut to fill material on lot's 20, 22, Newland's road. Placing material at 200mm compacted layers with good moisture.
	3 x AS1289.5.8.1 3 x AS1289.5.1.1
	1 x Bulldozer 1 x Pad Foot Roller 2 x Ware Carts 2 x Moxy's 1 x Scrapers
	Onsite Hours 2

.

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

.

Location:

# Test Date: 25/09/2024

Tested By: sqs-michaelc

Work Request: 17301

Daily Checks (AS 3	7081						····			
				Ye						
lave you undertaken a saf lave you discussed daily v		with Clients site f	foreman?	Ye						
las a stripped survey beer				Ye	es i	If not, speak to client about getting it done. It must be do takes place on the area, Discuss movement, water issue supervisor			ne before filling s etc with site	
Does the fill area look as it	was when you	were last here?		Ye	Yes If not, check levels and compare to last one Make notes regarding this issue. Call Super			o last ones taken are th Call Supervisor to discu	ey comparable? ss.	
las unsuitable material be	en removed?			Ye	es	Record n	naterial desc	cription, locat	ioл, and where it was s	ent
Does the material meet spe	cifications and	d is it fit for purpo	se?	Ye		f not, speak to client about other sources of material. Make note ssue.				ke notes on this
lave you noted the source			-	Ye		If not, is there a way to moisture condition the material to bring it specifications? Make notes on this issue				1 - T 16 116 - 1-
s the material at a suitable	Ye		t not, is t specifical	here a way ions? Make	to moisture of notes on this	s issue	bring it within			
Have you marked on the pl	an where the i	material is being p	placed today?	N	o .	Refer to	olan			••••••
		•		<u> </u>				Mar	ced with GPS	
lave you done required te				Ye						
lave you got accurate and lave you noted on a plan o			N N		marked with GPS					
aken? Have you filled out the sum	imary sheet in	cluding hours ons	ite and lots	Ye	es					
vorked on? Have you filled out Daily M	onitorina Shee	t with actions tak	en for the day	? Ye						
lave you noted construction										
Have you made notes of an contractors ?		-			es					
Estimated quantity of fill?	-			<150	10m3			-		
Estimated thickness of laye	er placed?			200	mm					
Weather observations				Fir	ne					
Potential Contamir	ations / E	nvironmenta	I Indicatio	ns						
Note	Notify site	foreman and si	ite manager	IMMEDIAT	ELY if ai	ny of the	e following	are detecte	ed.	
Odorous Material	No	Stained Mate	erial	No	Deleter	rious Ma	iterial	No	Potential Petroleun Contamination	n No
Hazardous Building Materials	No	General Was Material	ste	No						
Remarks										
Machinery / Plant										
Compactor	0	Size ?		Grader		1			Highway Truc	< 0
Roller- Padfoot	1	Weight ?	18t	Bulldozer	-	1	Size ?	D6	Моху	0
Roller- Smoothdrum	0	Weight ?		Excavato	r	1	Size ?	30t	Scraper	1
Water Cart	1									

Remarks											
Time	Remarks										
	Placing existing cut to fill material on lot's 146, 36, 37. Placing material at 200mm compacted layers with good moisture.										
	3 x AS1289.5.8.1 3 x AS1289.5.1.1										
	1 x Water Cart 1 x Pad Foot Roller 1 x Scraper 1 x Excavator 1 x Bulldozer 1 x Grader										
	Onsite Hours 1.5										

Test Date: 03/10/2024

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

sqs-michaelc

Location:

## Tested By:

Work Request: 17457

Daily Checks (AS 3	3798)										
Have you undertaken a saf				Y	es						
lave you discussed daily v	orks program	with Clients site	foreman?	Y	es						
las a stripped survey beer	done for the a	area?		Y	es l t	If not, speak to client about getting it done. It must be done before takes place on the area. Discuss movement, water issues etc with supervisor					fore filling with site
Does the fill area look as it	was when you	were last here?		Y	es I	f not, che Make not	not, check levels and compare to last ones taken are they c fake notes regarding this issue. Call Supervisor to discuss.				
las unsuitable material be	en removed?			Y	es F	Record m	aterial des	cription, local	tion, and where it w	as sent	
Does the material meet spe	cifications and	d is it fit for purpo	se?	Y		f not, spe ssue.	eak to client	about other	sources of material	. Make no	otes on this
				·····	-						
ave you noted the source	of the materia	l?		Y	es						<b></b>
s the material at a suitable	Y	es 1	f not, is t specificat	here a way ions? Make	to moisture of notes on thi	condition the materia s issue	al to bring	) it within			
lave you marked on the pl	·   •	lo li	Refer to p	bian							
					Mari	ked with GPS					
lave you done required te	<u> </u>	es									
lave you got accurate and		es									
lave you noted on a plan o aken?	1	lo			Mari	ked with GPS					
lave you filled out the sum vorked on?	mary sheet inc	cluding hours one	site and lots	Y	es						
lave you filled out Daily M	onitoring Shee	t with actions tak	en for the day	<u>? Y</u>	es				·····		
fave you noted construction					es						
Have you made notes of an contractors ?	ny significant c	onversations had	with the clier	ntor Y	es						
Estimated quantity of fill?				<1	500						
Estimated thickness of laye	er placed?				00					<u> </u>	
Weather observations				F	ne						
Potential Contamin	ations / Ei	nvironmenta	I Indicatio	ns							
Note	Notify site	foreman and s	ite manager	IMMEDIAT	ELY if ar	ny of the	following	are detecte	ed.		
Odorous Material	No	Stained Mate	erial	No	Deleter	ious Ma	terial	No	Potential Petrol Contamination	eum	No
Hazardous Building Materials	No	General Was Material	ste	No							
Remarks					_						
Machinery / Plant											
Compactor	0	Size ?		Grader		1			Highway T	ruck	0
Roller- Padfoot	1	Weight?	18t	Bulldoze	r	1	Size ?	D6	Моху		0
Roller- Smoothdrum	0	Weight ?		Excavato	or	1	Size ?	30t	Scraper		1
Water Cart	2										
	-										

Remarks											
Time	Remarks										
	Started back placing existing cut to fill material on lot's 21, 22, 23. Placing material at 200mm compacted layers with good moisture										
		3 x A	S1289.5.8.1	3 x AS1	289.5.1.1						
	1 x Grader	1 x Bulldozer	1 x Pad Foot Roller	1 x Excavator	1 x Scraper	2 x Water Carts					
						-					
	}										

T-24-1076 15/10/2024

Test Date:

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

2024 To

Tested By: sqs-michaelc

Work Request: 17597

Daily Checks (AS 3	798)										
lave you undertaken a safe				Y	∋s						
lave you discussed daily w	-	with Clients site	foreman?	Ye	es						
las a stripped survey been	done for the a	irea?		Ye	es	lf πot, sp takes pla supervis		about gett ea. Discus	ing it do s mover	ne. It must be done be ment, water issues etc	fore filling with site
Does the fill area look as it t	was when you	were last here?	<u> </u>	Y	85	if not, ch Make no	not, check levels and compare to last ones taken are they take notes regarding this issue. Call Supervisor to discuss.				
las unsuitable material bee	n removed?			Y	es	Record	material desc	cription, loc	ation, a	nd where it was sent	
Does the material meet spe	cifications and	is it fit for purpo	se?	Y	85	lf not, sp issue.	f not, speak to client about other sources of material. Make notes o ssue.				
				<u> </u>							
lave you noted the source			-		es	lénet le	there a way	to mointur	- conditi	on the material to bring	a it within
s the material at a suitable	moisture conte	ent for placemen	t?		es	specifica	ations? Make	notes on t	this issu	e	y it wattin
fave you marked on the pla		lo	Refer to	plan			· · · · · · · · · · · · · · · · · · ·				
· · · · · · · · · · · · · · · · · · ·								M	arked <u>w</u>	ith GPS	_
lave you done required tes		es									
lave you got accurate and		es			M	arked w					
lave you noted on a plan o aken?		lo 	 			aikeu w					
lave you filled out the sum vorked on?	mary sneet inc	auding nours on			es	ļ					
lave you filled out Daily Mo					es	Į					
lave you noted constructio					es						
Have you made notes of an contractors ?	y significant co	onversations had	with the clier	ntor Y	es			,			
Estimated quantity of fill?				<1	500						
Estimated thickness of laye	r placed?		-		hmm					· · · · · · · · · · · · · · · · · · ·	
Weather observations				Ove	rcast	<u> </u>				• · · · · · · · · ·	
Potential Contamin	ations / Er	nvironmenta	Indicatio	ons							
Note	Notify site	foreman and s	ite manager	IMMEDIAT	ELY if a	any of th	e following	are dete	cted.		
Odorous Material	No	Stained Mate	erial	No	Delete	erious M	aterial	No		ential Petroleum	No
Hazardous Building Materials	No	General Was Material	ste	No							
Remarks											
Machinery / Plant											
Compactor	0	Size ?		Grader		1			_	Highway Truck	2
Roller- Padfoot	1	Weight ?	ŗ	Buildoze	r	0	Size ?			Моху	0
Roller- Smoothdrum	0	Weight ?		Excavato	or	1	Size ?			Scraper	0
Water Cart	2	1	·		-						
							<b></b>				

ime	Remarks
	Placing existing cut to fill material on lot's 22, 35, 36. Placing material at 200mm compacted layers with good moisture.
	3 x AS1289.5.8.1 3 x AS1289.5.1.1
	1 x Grader 1 x Pad Foot Roller 1 x Excavator 2 x Water Carts 2 x Body Trucks
	Onsite Hours 1

Newlands Civil Construction Pty Ltd Project #: Client :

SQS T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date: 10/02/2025 Tested By: sqs-mattj Work Request: 18887

Daily Checks (AS 3	3798)				_						
Have you undertaken a saf	ety check?			Y	es .						
lave you discussed daily v	vorks program	with Clients site	foreman?	Y	ės .						
las a stripped survey beer	done for the	area?	<u>-</u> .	Y	es	lf not, s takes p supervi	lace on the a	t about get rea. Discus	ting it done. It ss movement,	must be done be water issues etc	fore filling with site
Does the fill area look as it	was when you	ı were last here?		Y.	Yes if not, check levels and compare to last ones taken. Make notes regarding this issue. Call Supervisor to				taken.are they c isor to discuss.	omparable?	
las unsuitable material be	en removed?		· · · · ·	Y	es	Record	I material des	cription, lo	cation, and wt	ere it was sent	
Does the material meet spe	ecifications an	d is it fit for purpo	se?	Y	es	lfnot,s issue.	speak to clien	t about oth	er sources of	material. Make n	otes on this
fave you noted the source	lave you noted the source of the material?								HSI		
s the material at a suitable	moisture cont	ent for placemen	t?	Y	es	If not, is specific	s there a way cations? Make	to moistur e notes on	e condition the this issue	e material to bring	g it within
Have you marked on the p	?   Y	es	Refer to	o plan							
terre also a secondard de								N:	arked with GF	-3	
lave you done required te		es es	l. 1			arked with GF					
lave you got accurate and lave you noted on a plan e aken?		es	Marked with GPS								
lave you filled out the surr worked on?	mary sheet in	cluding hours on	site and lots	Y	es				Lot 21, 22, 23		
lave you filled out Daily M				· · · ·	es						
lave you noted construction					es				-		
Have you made notes of an contractors ?	ny significant o	conversations had	i with the clie		/A						
Estimated quantity of fill?					<u>10m3</u>						
Estimated thickness of laye	er placed?				Imm lot						
Weather observations				,							
Potential Contamin	nations / E	nvironmenta	I Indicatio	ons							
Note	Notify site	foreman and s	ite managei	IMMEDIAT	ELY if a	any of ti	he following	are dete	cted.		
Odorous Material	No	Stained Mate	erial	No	Delete	erious N	Material	No	Potentia Contami	l Petroleum nation	No
Hazardous Building Materials	No	General Was Material	ste	No							
Remarks					•						
Machinery / Plant				· · · · ·							
Compactor	0	Size ?		Grader		1			Hig	hway Truck	2
Roller- Padfoot	1	Weight ?		Bulldoze	r	0	Size ?		Mo	¢y	0
Roller- Smoothdrum	0	Weight ?		Excavato	ər 📃	1	Size ?		Scr	aper	0
Water Cart	1										

Remarks	
Time	Remarks
12:15	Arrived onsite & inspected fill placement area.
12:20	Placing imported fill on Lot 21, 22 & 23 , placing at 200mm compacted layers at good moisture.
13:15	Offsite.
	1 x Grader, 1 x Padfoot Roller, 1 x Excavator, 1 x Watercart, 2 x Truck & Dog, 1 x Body Truck
	3 x AS1289.5.1.1 / 5.8.1 (B MOULDS)
	total 1 hour onsite.
<u> </u>	

T-24-1076

Location:

Test Date: 11/02/2025 Project Name: Parklake Adare Subdivision Stage 4 & 5

Tested By: sqs-mattj Work Request: 18894

## Level 1 Monitoring Worksheet

Daily Checks (AS 3	3798)										
Have you undertaken a saf	ety check?			Ye	es						
Have you discussed daily v	vorks program	with Clients site	foreman?	<u>Ye</u>	_	[					
Has a stripped survey beer	n done for the a	irea?		Ye	<b>S</b>	takes pla	If not, speak to client about getting it done. It must be don takes place on the area. Discuss movement, water issues supervisor			e. It must be done be ent, water issues etc	efore filling with site
Does the fill area look as it	was when you	were last here?		Ye	es	If not, check levels and compare to last ones taken are they Make notes regarding this issue. Call Supervisor to discuss				nes taken are they o pervisor to discuss.	comparable?
						-				d where it was sent	
Has unsuitable material be	<u> </u>	25	Record	naterial desi	sinplion, loc	ation, an	u where it was sent				
Does the material meet specifications and is it fit for purpose?					es	lf not, sp issue.	eak to client	about othe	er source:	s of material. Make n	otes on this
Have you noted the source	of the material			Ye	es -						
Is the material at a suitable moisture content for placement?					9 <b>S</b>	If not, is specifica	there a way tions? Make	to moisture notes on t	e conditio his issue	n the material to brin	g it within
Have you marked on the pl	lave you marked on the plan where the material is being placed today?					Refer to	plan			· -··	
						<u> </u>		Ma	arked with	GPS	
lave you done required te	Ye		ļ								
Have you got accurate and				Ye		<b></b>			arked with		
Have you noted on a plan o taken?	of the job the a	pproximate locat	ions of tests	Ye	es	Marked with GPS					
Have you filled out the sum worked <u>on?</u>	mary sheet inc	cluding hours on:	site and lots	Ye	es	Lot 21, 22 & 23					
Have you filled out Daily M	onitoring Sheet	t with actions tak	en for the day?	Ye	-						
Have you noted construction				Ye							
Have you made notes of an contractors ?	ny significant c	onversations had	I with the client	or N/	/Α 						
Estimated quantity of fill?				<150	0m3						
Estimated thickness of laye	er placed?	•		200							
Weather observations			=	H	ot						
Potential Contamin	ations / Er	nvironmenta	I Indication	S							
Note	Notify site	foreman and s	ite manager IN	MEDIAT	ELY if a	any of th	e following	are detec	ted.		· ·
Odorous Material	No	Stained Mate	erial	No	Delete	erious Ma	aterial	No		ntial Petroleum amination	No
Hazardous Building Materials	No	General Was Material	ste	No					-		
Remarks	}										
Machinery / Plant											
Compactor	0	Size ?		Grader		1			1	Highway Truck	2
Roller- Padfoot	1	Weight ?		Buildozer		0	Size ?			Моху	0
											1

Water Cart Other

Roller- Smoothdrum

Excavator

Weight ?

0 1 Size ?

1

Scraper

0

Remarks	
Time	Remarks
11:30	Arrived onsite & inspected fill placement area.
11:35	Placing imported fill on Lot 21, 22 & 23, placing at 200mm compacted layers at good moisture.
12:30	Offsite.
	1 x Grader, 1 x Padfoot Roller, 1 x Excavator, 1 x Watercart, 2 x Truck & Dog, 1 x Body Truck
	3 x AS1289.5.1.1 / 5.8.1 (B MOULDS)
	total 1 hour onsite.

.

#### **SQS** T-24-1076

N.

Location:

12/02/2025

Test Date:

Project Name: Parklake Adare Subdivision Stage 4 & 5

Tested By:sqs-mattbWork Request:18925

Daily Checks (AS 3	798)										
Have you undertaken a safe	ety check?			Y	es						
Have you discussed daily w	Y	es									
Has a stripped survey been	Y	es	lf not, sp takes pla supervis	eak to client ace on the a or	t about gett rea. Discus	ing it de s move	one. It must be done be ment, water issues etc	efore filling with site			
AT 11 YOM & 10				<u> </u>							
Does the fill area look as it v	was when you	were last here?		Y	es	If not, ch Make no	eck levels a ites regardin	nd compan g this issue	e to las a. Call S	t ones taken.are they of Supervisor to discuss.	comparable?
Has unsuitable material bee	n removed?			Y	es	Record r	material des	cription, loc	ation, a	ind where it was sent	
Does the material meet spe	Y	es		eak to client	t about othe	er sourc	es of material. Make n	otes on this			
			· ·			issue.					
Have you noted the source -	of the material	1?		Y	es					·	
Is the material at a suitable			11?	Y	es	If not, is specifica	there a way tions? Make	to moisture notes on t	e condit his issu	ion the material to brin ie	g it within
Have you marked on the plan where the material is being placed today?					es	Refer to	olan		<u> </u>	····	
Trave you marked on the plan where the material is being placed today:					<del>4</del> 0			Ma	arked w	ith GPS	
Have you done required testing for the day?					es						
lave you got accurate and	Y	es			Ma	arked w	ith GPS				
fave you noted on a plan of aken?	f the job the a	pproximate locat	ions of tests	Y	es	Marked with GPS					
Have you filled out the sumr worked on?	mary sheet inc	luding hours on	site and lots	Yes / N	lo / N/A	Lot 21,22,23					
Have you filled out Daily Mo	nitoring Sheel	t with actions tak	en for the day	<u> </u>	es						
Have you noted construction					es						
Have you made notes of an contractors ?	y significant co	onversations had	f with the clien		es						
Estimated quantity of fill?					0 m3	-					
Estimated thickness of layer	r placed?	· ···-			00						
Weather observations					lot	1					
Potential Contamina	ations / Er	nvironmenta	al Indicatio	กร							
Note	Notify site I	foreman and s	ite manager	IMMEDIAT	ELY if a	any of the	e following	are detec	ted.		
Odorous Material	No	Stained Mate	erial	No	Delete	erious Ma	aterial	No		ential Petroleum	No
Hazardous Building Materials	No	General Was Material	ste	No							•
Remarks											
Machinery / Plant											
Compactor	0	Size ?		Grader		1				Highway Truck	2
Roller- Padfoot	1	Weight ?		Buildoze	r	0	Size ?			Моху	
Roller- Smoothdrum	0	Weight ?	}	Excavato	or	1	Size ?			Scraper	
	1										* <u></u>
Water Cart											

sture. Testing final layer.
x Body Truck
-

.

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Client :

Test Date: 07/03/2025

Newlands Civil Construction Pty Ltd Project #:

Tested By: sqs-michaelc Work Request: 19557

Level 1	Monitoring	Worksheet
---------	------------	-----------

Daily Checks (AS	3798)										
lave you undertaken a sa	fety check?			Y	es				_		
lave you discussed daily	works program	with Clients site	foreman?	Y	es						
Has a stripped survey been done for the area?					es		place on the a			e. It must be done be ent, water issues etc	
Does the fill area look as it	Y	es	lf not, d Make r	check levels a notes regardir	and comparing this issue	e to last or e. Call Sup	nes taken.are they c ervisor to discuss.	omparable			
las unsuitable material be	Y	es	Record	d material des	cription, loc	cation, and	where it was sent				
Does the material meet sp	Y	es	If not, s issue.	speak to clien	t about othe	er sources	of material. Make n	otes on this			
Income and the second	a of the materi	-10			es						
lave you noted the source of the material? s the material at a suitable moisture content for placement?					es	If not i	c thora a way	to moistur	a condition	the motorial to brin	a it within
s the material at a suitable	e moisture con	tent for placement	1:	1 '	65	specific	cations? Make	e notes on l	this issue	the material to bring	g it within
Have you marked on the plan where the material is being placed today?					es	Refer t	o plan				
Have you done required testing for the day?					es						
Have you got accurate and useful locations for tests taken?					es						
Have you noted on a plan of the job the approximate locations of tests taken?					es						
Have you filled out the summary sheet including hours onsite and lots worked on?					es						
Have you filled out Daily N	Ionitoring She	et with actions tak	en for the day?	Y	es						
Have you noted constructi	ion methods a	nd machinery used	d for the day?	Y	es						
Have you made notes of a contractors ?	iny significant	conversations had	I with the client o	r Y	es						
Estimated quantity of fill?					0						
Estimated thickness of lay	er placed?			200	)mm	1					
Weather observations				F	ine	1					
Potential Contamin	nations / E	nvironmenta	Indications	S							
Note	Notify site	foreman and si	ite manager IN	IMEDIAT	ELY if a	any of t	he following	are detec	cted.		
Odorous Material	No	Stained Mate	erial	No	Delete	erious N	Material	No		tial Petroleum mination	No
Hazardous Building Materials	No	General Was Material	ste	No							
Remarks											
Machinery / Plant											
Compactor	0	Size ?		Grader		0			H	lighway Truck	0
Roller- Padfoot	0	Weight ?		Bulldoze	r	0	Size ?		N	loxy	0
Roller- Smoothdrum	0	Weight ?		Excavato	or l	0	Size ?		S	craper	0
Water Cart	1						1				
		_									
Other											

Time	Remarks
	Conducted proof roll on lot's 10, 21, 22, 23, 35, 36, 37, 146 final layer. Conducted proof roll with loaded water cart with no visible movement.
	1 x Proof Roll
	1 x Water Cart
	Onsite Hour's 1

Client : Newlands Civil Construction Pty Ltd Project #:

**SQS** T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date: 12/03/2025

Tested By: sqs-mattb Work Request: 19310


Have you undertaken a safe	798)										
nano you unucitaneir a sale	Y	es									
Have you discussed daily wo	Y	es									
Has a stripped survey been	Y	es	If not, speak to client about getting it done. It must be done before takes place on the area. Discuss movement, water issues etc with supervisor					efore filling with site			
Does the fill area look as it w	vas when you	were last here?		Y	es	If not, o Make n	heck levels a otes regardir	and comparing this issue	e to last e e. Call Su	ones taken.are they o pervisor to discuss.	omparable?
Has unsuitable material beer	Y	es	Record	material des	cription, loc	ation, an	d where it was sent				
Does the material meet specifications and is it fit for purpose?					es	lf not, s	peak to clien	t about othe	er source	s of material. Make n	otes on this
						issue.		<b>-</b>			
Have you noted the source of	of the material	?		Y	es						
Is the material at a suitable r			it?		es	lf not, is specific	s there a way ations? Make	to moisture e notes on i	e conditio this issue	in the material to brin	g it within
						{					
Have you marked on the plan where the material is being placed today?					es	Refer to	o plan			· · · ·	
Have you done required testing for the day?					es						
Have you got accurate and useful locations for tests taken?					es						
Have you noted on a plan of the job the approximate locations of tests taken?					es						
Have you filled out the summ worked on?	•	-			es .						
Have you filled out Daily Mon					es				•		
Have you noted construction					es						
Have you made notes of any contractors ?	y significant co	onversations had	d with the clier		es						
Estimated quantity of fill?					)						
Estimated thickness of layer Weather observations	placeor				00 rcast						
Weather Observations					i cast						
Potential Contamina	ations / Er	ivironmenta	al Indicatio	ons							
Note	Notify site f	oreman and s	ite manager	IMMEDIAT	ELY if a	ny of th	ne following	are detec	cted.		
Odorous Material	No	Stained Mate	erial	No	Delete	rious N	faterial	No		ntial Petroleum amination	No
Hazardous Building Materials	No	General Was Material	ste	No					·		
Remarks		•									
Machinery / Plant											
Compactor	0	Size ?		Grader		1				Highway Truck	0
Roller- Padfoot	1	Weight ?		Buildozer	·	0	Size ?			Моху	0
Roller- Smoothdrum	0	Weight ?		Excavato	r	0	Size ?			Scraper	0
Water Cart	1										

Remarks	S	
Time	Remarks	
	Retest taken in lot 23 on the final layer.	
	1 x AS1289.5.8.1 1x AS1289.5.1.1	
	Onsite Hours 1.0	

.




# PROOF ROLLS & TEST LOCATIONS



TING		PROPOSED
	FENCE	
	OPEN DRAIN	MOUNTABLE KERB TYPE M4
	MOUNTABLE KERB TYPE M4	MOUNTABLE KERB TYPE M6
	MOUNTABLE KERB TYPE M6	CONTOUR (0.5m)
	CONTOUR (1.0m)	ROAD EDGE BITUMEN
10-115-111 115-1	ROAD EDGE BITUMEN	ROAD SHOULDER
0	TREE TO REMAIN	DRAINAGE
	TREE TO BE REMOVED	STAGE BOUNDARY
$\bigcirc$	TREE TPZ	

SUBDIVISION DARE, QLD 4343	DRAWING STATUS		TRUCTION	
	PROJECT LEADER		SIGNATURE C KIRK	RPEQ 19536 NER 3053220
ORKS PLAN	MP	AS SHOWN	DATE 02/08/24	SHEET SIZE
IORRO PLAN	BR24200		C4202	REVISION



SUBDIVISION ARE, QLD 4343	FOR CONSTRUCTION						
	C K	M P	DOVATURE (C = 4)	4411 (3234 124 (12232)			
ORKS PLAN	M.P	AS SHOWN	02/08/24	deserene A 1			
JANS FLAN	BR2420		C4201	*=====0			

