

LEVEL 1 EARTHWORKS

Subdivision Stage 4 & 5, 174 Adare Road Adare Qld 4343



CERTIFICATE



CHINCHILLA Ray Hicks

PHONE: 0428 187 579

02nd April 2025 Newlands Civil Construction Pty Ltd, 6 Ann Street TOOWOOMBA QLD 4350

Dear Sir

RE: LEVEL 1 EARTHWORKS
SUBDIVISION STAGE 4 & 5, 174 ADARE ROAD, ADARE QLD 4343

Supervision of earthwork operations was carried out at the above location by Soil Quality Services (SQS). The Level 1 Supervision and associated field density testing on the earthworks was commenced on 10-09-2024 and was completed on 12-03-2025.

The supervision and testing of the earthworks were undertaken in general accordance with the Level 1 requirements of AS3798 – Guidelines on Earthworks for Commercial and Residential Developments and the Earthworks. Structural fill used in the project was placed compacted and tested in accordance with Section 6 and 7 of AS3798 (2007) – Guidelines on Earthworks for Commercial and Residential Development.

The site supervision and testing were performed by experienced geotechnicians from the SQS Toowoomba laboratory as per Section 8.2 AS3798 (2007). Supervision of the works included, test rolling of subgrade, placing of imported structural fill, compaction and adding or removal of moisture as required. Any areas that were deemed unsatisfactory were reworked and retested under the supervision of Soil Quality Services. Testing was performed to the relevant Australian Standards and all test reports carry NATA endorsement. All compaction tests were located randomly throughout the fill profile are considered to be representative of the fill materials that was placed in the above-mentioned period.

When interpreting the requirements of AS2870 – Residential Slabs and Footings 2011, we are of the view that the fill material that has been placed across the site during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 98% +/- 2% OMC for fill.

All NATA endorsed test certificates associated with the filling are held in the Toowoomba Laboratory Office of SQS. These test certificates are in electronic format and held on computer data base. Hard copies of the test reports are also filed in the Toowoomba Laboratory Office.

This work was undertaken at Subdivision 174 Adare Road, Adare Stage 4 & 5 – Drawing No C4001 Rev 0 Standard Notes, Drawing No C4200 Rev 3 Bulk Earthworks Plan Sheet 1, Drawing No C4201 Rev 0 Bulk Earthworks Plan Sheet 2, and Drawing No C4202 Rev 0 Bulk Earthworks Plan Sheet 1





Should you require any further information or clarification of this matter, please contact Ray Hicks by telephoning 0428187579 during business hours.

Yours faithfully,

Ray Hicks RPEQ 1149



DRAWINGS

GENERAL NOTES

- G1. ALL LEVELS SHALL BE OBTAINED FROM ESTABLISHED BMS OR SSM.
- CONTRACTOR MUST VERIFY ALL DIMENSIONS AND EXISTING LEVELS ON SITE PRIOR TO COMMENCEMENT OF WORK.
- DIMENSIONS MUST NOT BE SCALED FROM DRAWINGS
- CONTRACTOR TO ENSURE THAT ALL ROADWORKS ARE SMOOTHLY TRANSITIONED TO EXISTING LEVELS FREE FROM ABRUPT CHANGES
- THE CONTRACTOR SHALL ARRANGE ALL SURVEY SETOUT TO BE CARRIED DUT BY A REGISTERED SURVEYOR. FURTHER, THE LOCATION OF RECOVERY MARKS SHOULD BE VERIFIED AND CONFIRMED BY THE CONTRACTOR AND ANY DISCREPARCIES SHOULD BE CLARIFIED IN WRITING WITH THE SUPERINTENDENT PRIOR TO THE COMMENCEMEN
- G7. AT COMPLETION OF WORKS ALL ADJOINING DISTURBED AREAS ARE TO BE REINSTATED TO THE "AS FOUND" CONDITION.
- THE CONTRACTOR SHALL ENSURE ALL AREAS DRAIN WITH A MINIMUM FALL OF 1% (1:100) GRADE TO OUTLETS UNLESS INDICATED OTHERWISE NO WORKS SHALL CAUSE PONDING OF STORMWATER ON UPSTREAM PROPERTIES OR CONCENTRATE RUNOFF ONTO DOWNSTREAM
- G9. THESE PLANS SHALL BE READ IN CONJUNCTION WITH APPROVED LANDSCAPE, ARCHITECTURAL, ELECTRICAL, RETICULATION, WATER AND SEWER DRAWINGS AND SPECIFICATIONS AND OTHER WRITTEN NSTRUCTIONS AS MAY BE ISSUED.
- THE CONTRACTOR SHALL ENSURE THAT ALL PAVEMENTS GRADE EVENLY BETWEEN NOMMATED RUS ON PLAN AND NO POND OF WATER OCCURS.
- G11. ALL DIMENSIONS ARE IN METERS UNLESS STATED OTHERWISE. ALL LEVELS ARE EXPRESSED IN METERS.
- G12. DURING CONSTRUCTION THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTAINING THE STRUCTURE IN A STABLE CONDITION AND ENSURING NO PART SHALL BE OVERSTRESSED UNDER CONSTRUCTION ACTIVITIES.
- G13. WORKMANSHIP AND MATERIALS ARE TO BE IN ACCORDANCE WITH THE RELEVANT CURRENT S.A. A. CODES INCLUDING ALL AMENDMENTS, AND THE LOCAL STATUTORY AUTHORITIES, EXCEPT WHERE VARIED BY THE CONTRACT DOCUMENTS.
- THE APPROVAL OF A SUBSTITUTION SHALL BE SOUGHT FROM THE ENGINEER BUT IS NOT AN AUTHORIZATION FOR AN EXTRA. ANY EXTRAS INVOLVED MUST BE TAKEN UP WITH THE SUPERINTENDENT BEFORE THE
- G15 THE CONTRACTOR IS TO EMPLOY A OUALIFIED GEOTECHNICAL ENGINEER AS REQUIRED FOR ALL GEOTECHNICAL ASPECTS OF THE BULIONIG WORKS. REFER TO FOUNDATION, GROUNDWORKS AND RETENTIONISHORMIG NOTES. REFER ALSO TO THE GEOTECHNICAL REPORT FOR THIS PROJECT.
- G16 ORIGINAL SURVEY WAS COMPLETED BY BPLANNED & SURVEYED PH.1300 275 265

SUBGRADE PREPARATION

- RW1. REMOVE ALL VEGETATION, TOPSOIL AND DELETERIOUS MATERIAL FROM AREA OF PROPOSED BUILDING PLATFORM AND PAVEMENTS.
- RW2. PROOF ROLL EXPOSED SUB GRADE TO ACHIEVE A MINIMUM COMPACTION OF 98% STANDARD MAXIMUM DRY DENSITY (SMOD), DETERMINED BY THE STANDARD COMPACTION TEST IN ACCORDANCE WITH CURRENT AUSTRALIAN STANDARD 1289.5.1.1.
- RW3. REMOVE ANY SOFT, HEAVING, WET OR UNSTABLE AREAS IDENTIFIED DURING PROOF ROLLING AND REPLACE USING SELECT IMPORTED FILL COMPACTED IN LAYERS NOT EXCEEDING 200mm MEASURED LOOSE TO ACHIEVE A MINIMUM 98% STANDARD MAXIMUM DRY CENSITY.
- RW4. NOTE THAT THE SITE IS UNDERLAIN BY EXISTING SERVICES AND COMPACTION UTILISING VIBRATION MAY NOT BE SUITABLE IN THE VICINITY OF UNDERGROUND SERVICES.
- RWS. ANY FILL REQUIRED TO RAISE LEVELS TO BULK EARTHWORKS TO WITHIN SOMM OF MOMINATED LEVELS IS TO BE APPROVED GRANULAR MATERIAL COMPACTED IN LAYERS NOT EXCEEDING 300mm MEASURED LOOSE TO 95% STANDARD MAXIMUM DRY DENSITY WITHIN 2% OF STANDARD OPTIMINA
- RW6. THE CONTRACTOR IS TO PROVIDE CERTIFICATION TO THE EFFECT THAT EARTHWORKS COMPACTION TO 88% STANDARD MAXIMUM DRY DENSITY, (AS 1289 E1.1, E4.1) HAS BEEN ACHIEVED, UNLESS OTHERWISE AGREED IN WRITING BY SITE SUPERINTENDENT
- RW7. THE CONTRACTOR IS TO PROVIDE TO THE SITE SUPERINTENDENT A SURVEY CONFIRMATION FROM A REGISTERED SURVEYOR, CONFIRMING BULK EARTHWORKS LEVELS AS WITHIN +1-50mm OF LEVELS NOMINATED.
- RWA SURGRADE REPLACEMENT MATERIAL IS TO CONSIST OF CLEAN. SUBGRADE REPLACEMENT I MATERIAL IS TO CONSIST OF OLDER UNCONTAINATED, MELL-GRADED MATERIAL WITH A MAXIMUM PARTICLE SIZE OF 75mm, WITH 80% LESS THAN 20mm, AND A SOAKED C.B.R. GREATER THAN 10% AND A PLASTICITY INDEX LESS THAN 12.
- RW9. BACK FILLING FOR SERVICE TRENCHES AND REMOVED SERVICES OR PITS OR FOUNDATIONS IS TO USE APPROVED WELL-GRADED GRANULAR MATERIAL WITH MINIMUM VOIDS, (EITHER SELECT INSITU OR IMPORTED FILL). COMPACTION AS SPECIFIED ABOVE.
- RW10. ALL EARTHWORKS TO BE UNDERTAKEN IN ACCORDANCE WITH A\$3798-1996: GUIDELINES ON EARTHWORKS FOR COMMERCIAL AND RESIDENTIAL

GENERAL EARTHWORKS

- THE SITE OF THE WORKS SHALL BE PREPARED BY STRIPPING ALL EXISTING TOPSOIL, FILL AND VEGETATION.
- COMPACT SUBGRADE TO 55% OF THE STANDARD MAXIMUM DRY DENSITY WHEN TESTED IN ACCORDANCE WITH AUSTRALIAN STANDARD AS 1289 TESTS E.I.1. OR E.1.2. THE EXPOSED SUBGRADE SHOULD BE PROOF ROLLED TO DETECT ANY SOFT OR WET AREAS WHICH SHOULD BE LOCALLY EXCAVATED AND BACK FILLED WITH SELECTED MATERIAL. THE BACK FILLING MATERIAL SHALL BE IMPORTED GRANULAR FILL OF LOW PLASTICITY, PREFERABLY CRUSHED SANDSTONE AND TO BE PLACED IN LAVERS NOT EXCEEDING 300mH LOSE THICKHESS AND COMPACTED TO 95% OF STANDARD MAXIMUM DRY DENSITY WITHIN 28 OF STANDARD OPTIMUM MOISTURE CONTENT. SITE WORKS ARE TO BE BATTERED TO ADJACENT PROPERTY LEVELS.
- NO STORMWATER IS TO POND ON ADJOINING PROPERTIES. THE SITE SHALL BE GRADED AND DRAINED SO THAT STORMWATER WILL BE DIRECTED AWAY FROM THE BUILDING PLATFORM. STORMWATER DRAINAGE SHALL BE PROVIDED AND MAINTAINED THROUGHOUT THE COURSE OF CONSTRUCTION. ALL STORMWATER RUNOFF SHALL BE GRADED AWAY FROM THE DWELLING AND DISPOSED OF VIA SURFACE CATCHORAINS AND STORMWATER COLLECTION PITS.
- E4. ENSURE ALL RETAINING WALLS ARE CONSTRUCTED WITH ADEQUATE

GROUND WORKS AND EXCAVATION

- GW1. ALL GROUND WORKS AND EXCAVATION SHALL BE IN ACCORDANCE WITH GEOTECHNICAL REPORT: 93323.00.R.01.Rev01
- GW2. SEPARATE AND REMOVE ALL TOPSOIL, NON SOIL MATERIAL, CONCRETE, VEGETATION, BRICKBATS, TIMBER, ROOT AFFECTED SOIL AND EXISTING FILL. STORE TOPSOIL IF REQUIRED.
- GW3 ALL EXCAVATIONS SHALL BE FINISHED CLEAN AND IORIZONTAL AND SHALL NOT UNDERMINE FOOTINGS, WALLS etc...
- GW4. PROOF ROLL WITH AN 8 TONNE ROLLER, REPLACE ANY SOFT MATERIAL WITH APPROVED FILL AND RE-COMPACT, GEOTECHNICAL ENGINEER TO
- GWS. THE FILL IS TO BE PLACED AND COMPACTED IN LAYERS OF MAXIMUM LOOSE
- GW6. TOP LAYER OF PAYED AREAS TO BE COMPACTED TO MINIMUM 985 TANDARD MAXIMUM DRY DENSITY, GEOTECHNICAL ENGINEER TO VERIFY
- GW7. ALL PERMANENT EMBANKMENTS TO BE COMPACTED IN 200 mm LAYERS AS PER NOTE GW6 AND AT A MAXIMUM SLOPE OF 1 VERTICAL TO 2.5 HORIZOTAT, UNLESS NOTED OTHERWISE. SHOULD DRAINAGE BE REQUIRED
- GW8. ALL GROUND WORKS SHALL BE TESTED BY AN APPROVED GEOTECHNICAL ENGINEER TO A LEVEL 1 STANDARD IN ACCORDANCE WITH AS 3798 1996.
- GW9. ALL EXCAVATIONS TO BE INSPECTED AT REGULAR INTERVALS BY A GEOTECHNICAL ENGINEER.
- GW10. REFER TO ARCHITECTURAL DRAWINGS TO CONFIRM SETOUT OF BUILDINGS, CARPARKS ETC.
- GW11. THE LEVELS SHOWN ARE ONLY RELEVANT TO THE PLAN UPON WHICH THEY ARE SHOWN.
- GW12. ALL CONTOURS AND LEVELS USED TO PRODUCE EARTHWORK DETAILS MAYE BEEN BASED ON SURVEYOR AND ARCHITECTS SURVEY MYORMATION.
- GW13. ALL FINISHED FLOOR LEVELS ARE TO BE CONFIRMED BY ARCHITECT
- GW14. ALL EXISTING SERVICES ARE TO BE CAPPED OFF PRIOR TO ANY WORKS.
- GW15. A PRE-CONSTRUCTION MEETING SHALL BE HELD BETWEEN THE CONTRACTOR, THE GEOTECHNICAL ENGINEER, AND THE EARTHWORKS CONTRACTOR TO UNDERSTAND POTENTIAL DIFFICULTIES AND TO ORGATESTING PROCEDURES. THE CONTRACTOR SHALL CONF

DRAINAGE NOTES

- PIT LEVELS SHOWN ON STORMWATER DRAINAGE PLANS ARE FOR RMATION, EXACT PIT LEVELS TO BE ADJUSTED TO SUIT FALLS IN
- D2. PITS GREATER THAN 1.2m DEEP TO BE FITTED WITH STEP IRONS.
- DRAINAGE PIPES SHALL BE BACKFILLED WITH COMPACTED CLEAN SHARP SAND TO 200 ABOVE PIPE OBVERT. ADDITIONAL BACKFILL UNDER ROADS SHALL COMSIST OF CLASS 2 F.C.R. MATERIAL COMPACTED IN 200mm LAYERS TO 98% SMDD. UNDER LANDSCAPED AREA SADDITIONAL BACKFILL SHALL COMSIST OF GRANULAR MATERIAL COMPACTED IN 200mm LAYERS TO ACKFILL OF THE SHALL OF THE SHALL COMPACTED IN 200mm LAYERS TO ACKFILL OF THE SHALL OF T TO 95% SMDD. A 3m length of 100 Ø slotted agricultural line surrounded by Geotech Stocking shall be provided on the upstream side of all
- D4. CONCRETE STORMWATER PIPES TO BE CLASS 3' UNDER ROADS AND CLASS 2' IN NON-TRAFFICED AREAS. ALL PIPES GREATER THAN 3000 ARE TO BE
- CONCRETE PITS GREATER THAN 1.0m DEEP TO BE REINFORGED WITH N12-200 EACH WAY CENTRED, MIN. 300 LAP, CONCRETE F'c 25MPa
- 1500, 2250 AND 3000 uPVC PIPES TO BE SEWER GRADE PIPE UNDER TRAFFICABLE PAVEMENT, MIN. 400 COVER UNDER NON-TRAFFICABLE PAVEMENT.
- PIT COVERS AND GRATED DRAINS IN TRAFFICABLE PAVEMENT TO BE AS 3996 CLASS D'HEAVY DUTY" AND IN NON-TRAFFICABLE AREAS TO BE AS 3996 CLASS C 'LIGHT DUTY'.
- SUPERINTENDENT TO APPROVE LOCATION OF SUBSOIL OUTLET HEADWALLS IN ACCORDANCE WITH IPWEAU STD DRG RS-142.

UTILITY SERVICES

- CONDUITS TO BE PROVIDED FOR WATER AND ENERGY AUTHORITIES. TELSTRA AND OTHER SERVICES AS REQUIRED.
- THE LOCATIONS OF UNDERGROUND SERVICES SHOWN ON THESE THE COURTIONS OF INDERGROUND SERVICES OF OTHER OF HESE

 RAWINGS HAVE BEEN FLOTTED FROM SURVEY AND AUTHORITY

 INFORMATION. THE SERVICE INFORMATION HAS BEEN PREPARED ONLY TO

 SHOW THE APPROXIMATE POSITIONS OF ANY KNOWN SERVICES AND MAY

 NOT BE AS CONSTRUCTED OR ACCURATE.
- S3 VAN DER MEER CANNOT GUARANTEE THAT THE SERVICES INFORMATION SHOWN ON THESE DRAWINGS, ACCURATELY INDICATES THE PRESENCE OR ABSENCE OF SERVICES OR THEIR LOCATION AND WILL ACCEPT NO LIABILITY FOR INACCURACIES IN THE SERVICES INFORMATION SHOWN ARISING FROM ANY CAUSE WHATSOEVER.
- IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ESTABLISH THE IN IS THE RESPONSIBILITY OF THE EQUITINATION TO ESTIMATE A LOCATION AND LEVEL OF ALL EXISTING SERVICES PRIOR TO THE COMMENCEMENT OF ANY WORK, ANY DISCREPANCIES SHALL BE REPORTED TO THE SUPERINTENDENT. CLEARANCES SHALL BE OBTAINED FROM THE RELEVANT SERVICE AUTHORITY.
- CONTRACTORS SHALL TAKE DUE CARE WHEN EXCAVATING ON SITE INCLUDING HAND EXCAVATION WHERE NECESSARY.
- CONTRACTORS ARE TO CONTACT THE RELEVANT SERVICE AUTHORITY PRIOR TO COMMENCEMENT OF EXCAVATION OR FUTURE WORKS.
- CONTRACTORS ARE TO UNDERTAKE A SERVICES SEARCH PRIOR TO COMMENCEMENT OF WORKS ON SITE. SEARCH RESULTS ARE TO BE KEPT ON SITE AT ALL TIMES.

TELSTRA: DUTY OF CARE NOTE:
TELSTRA'S PLANS SHOW ONLY THE PRESENCE OF CABLES AND PLANT. THEY ONLY
SHOW THEM POSITION RELATIVE TO ROAD SOUNDARIES, PROPERTY FENCES ETC.
AT THE TIME OF INSTALLATION AND TELSTRA DOES NOT WARRANT OR UPHOLD
THAT SUCH DLANS ARE ACCURATE THEREAFTER DUE TO CHANGES THAT MAY
OCCUR OVER TIME. DO NOT ASSUME DEPTH OR ALIGNMENT OF CABLES OR PLANT

THE CONTRACTOR HAS A DUTY OF CARE WHEN EXCAVATING NEAR TELSTRA CABLES AND PLANT, BEFORE USING MACHINE EXCAVATORS TELSTRA PLANT MUST FIRST BE PHYSICALLY EXPOSED BY SOFT DIG POT HOLING TO IDENTIFY ITS LOCATION, TELSTRA WILL SEEK COMPENSATION FOR DAMAGES CAUSED TO IT'S PROPERTY AND LOSSES CAUSED TO TELSTRA AND IT'S CUSTOMERS

ELECTRICAL AND GAS NETWORK:
A MINIMUM OF 30 DAYS PRIOR TO COMMENCEMENT OF EXCAVATION WORKS THE SUBCONTRACTOR MUST CONTACT DIAL BEFORE YOU DIG.

RETAINING WALL GENERAL

- GR1. BASE MATERIAL SHALL BE COMPACTED TO MINIMUM 98% STANDARD
 MAXIMUM DRY DENSITY (SMOD) WITHIN 2% OF STANDARD OPTIMUM
 MOISTURE CONTENT (SMOD) DETERMINED BY THE STANDARD
 COMPACTION TEST IN ACCORDANCE WITH CURRENT AUSTRALIAN
 STANDARD 1289 5.1.1 MINIMUM ALLOWABLE BEARING PRESSURE OF
 LEAS. GEOTECHNICAL ENGINEER EMPLOYED BY CONTRACTOR TO
 INSECT_AND CONVENTION.
- GR2. DRAINAGE MATERIAL WITHIN AND IMMEDIATELY BEHIND THE WALL SHALL
 BE 12-20mm CLEAN AGGREGATE DRAINAGE MATERIAL TO EXTEND A
 MINIMUM 300mm BEHIND WALL. COMPACT DRAINAGE MATERIAL.
 ALTERNATIVELY, USE NO FINES CONCRETE, AS FOLLOWS:

 - 210kg/m3 PORTLAND CEMENT MAXIMUM AGGREGATE SIZE 20 mm.
- DENSITY 1600 TO 2000 kg/m3.
- GR3. INFILL SOIL SHALL BE CLASS 1 CONTROLLED FILL TO AS4678, OR AS SPECIFIED ON THE DRAWINGS. UNSUITABLE SOILS, SUCH AS HEAVY CLAYS OR ORGANIC SOILS WITH HIGH PLASTICITY, SHALL NOT BE USED
- GR4. SPREAD BACKFILL IN UNIFORM LIFTS OF 200mm UNCOMPACTED THICKNESS. COMPACT TO MINIMUM 95% OF SMOD. COMPACTION WITHIN 10 M BEHIND THE WALL SHALL BE ACCOMPLISHED BY USING A HAND-OPERATED PLATE COMPACTOR AND SHALL BEGIN BY RUNNING THE PLATE DIRECTLY ON THE BLOCK, THEN COMPACTING IN PARALLEL PATHS, PROGRESSIVELY AWAY FROM THE WALL FACE.
- GRS. WHERE ROADWAYS OR BUILDING STRUCTURES ARE LOCATED ABOVE THE REINFORCED ZONE, COMPACT TO 98% SWOD WITHIN 2% OF SOMO DETERMINED BY THE STANDARD COMPACTION TEST IN ACCORDANCE WITH CURRENT AUSTRALIAN STRANDARD 1285.5.1.1. COMPACTION TESTING SHALL BE TAKEN AT 1.2m BEHIND THE WALL.

PAVEMENT

- F1. SUBGRADE SHALL BE PREPARED AS OUTLINED IN EARTHWORKS.
- PAVEMENT MATERIAL SHALL CONSIST OF APPROVED OR RIPPED SANDSTONE NATURAL GRAVEL OR FINE CRUSH ROCK AS PER COUNCIL SPECIFICATION.
- PAVEMENT MATERIALS SHALL BE SPREAD IN LAYERS NOT EXCEEDING 150mm AND NOT LESS THEN 75mm COMPACTED THICKNESS. PAVEMENT MATERIALS SHALL BE SIZED AND OF A STANDARD OUTLINED IN AS1141.
- CRUSHED OR RIPPED SANDSTONE SHALL BE MINUS 75mm NOMINAL SIZE DERIVED FROM SOUND, CLEAN SANDSTONE FREE FROM OVERBURDEN, CLAY SEAMS, SHALE AND OTHER DELETERIOUS MATERIAL.
- PAVEMENT MATERIALS SHALL BE COMPACTED BY SUITABLE MEANS TO SATISFY THE FOLLOWING MINIMUM SPECIFICATIONS (AS PER AS1289.52)

MODIFIED DENSITY RATIO

BASE COURSE 98% MDD ASPHALTIC CONCRETE 97% MDD

AND SUBJECT TO COUNCIL'S CONSTRUCTION SPECIFICATION.

- TESTING FOR EACH LAYER SHALL BE UNDERTAKEN BY A N.A.T.A. REGISTERED LABORATORY IN ACCORDANCE WITH AS1289, AT NOT MORE THAN SOM INTERVALS AND A MINIMUM OF TWO PER LAYER OR AS PER LOCAL PLANNING SCHEME. FURTHER FREQUENCY OF TESTING SHALL BE NO LESS THAN THAT REQUIRED BY AS3978-1996
- F7. A MINIMUM GRAVEL LAYER 150-200mm ABOVE THE GEOGRID SHALL BE ADHERED TO AS PER SUPPLIER (GLOBAL SYNTHETICS) REQUIREMENTS AND SPECIFICATIONS

AS CONSTRUCTED

PRIVATE WORKS (SITE CIVIL WORKS)

THE CONTRACTOR SHALL PROVIDE THE FOLLOWING AS-CONSTRUCTED DOCUMENTATION TO VAN DER MEER PRIOR TO PRACTICAL COMPLETION OF CIVIL WORKS:

PW.01 A COMPLETE SURVEY OF COMPLETED SURFACE INCLUDING SURFACE LEVELS OF ALL STRUCTURES INCLUDING BUT NOT LIMITED TO:

- STORMWATER MANHOLES AND PITS.
- BIO-RETENTION AREAS, INCLUDING BASE AND TOP OF FILTER TRENCH MATERIAL AND AREA INSTALLED, IF APPLICABLE,
- WATER SERVICE CONNECTION INCLUDING FITTINGS AND METERS.
- SEWERAGE PROPERTY CONNECTIONS INCLUDING MANHOLES.
- SEWER PUMP STATIONS, IF APPLICABLE
- PW.02 COPIES OF NATA TEST CERTIFICATE RESULTS IN RESPECT OF:
- THE COMPACTION OF FILL INCLUDING COMPACTION OF TRENCH BACKFILL.
- CERTIFICATION WHERE REQUIRED.
- THE SUB-GRADE COMPACTION.
- THE LOWER SUBBASE (CBR 15) MATERIAL QUALITY.
 THE LOWER SUBBASE (CBR 15) COMPACTION.
- THE SUB-BASE COURSE ICRR 45) MATERIAL DUALITY
- THE SUB-BASE COURSE (CBR 45) COMPACTION THE BASE COURSE (CBR 80) MATERIAL QUALITY
- THE BASE COURSE (CBR 80) COMPACTION
- THE PRIME OR PRIMER SEAL SPRAY AND APPLICATION RATES. THE AC CORE TESTS.
- ANY CONCRETE TESTING REQUIRED.
- CCTY VIDEO FOR UNDERGROUND STORMWATER INFRASTRUCTURE WORK PW.03 DURING CONSTRUCTION, DIGITAL PHOTOGRAPHS MUST:
- BE TAKEN OF COMPLEX CONSTRUCTIONS OR INSTALLATIONS WHICH WILL BE BELOW GROUND LEVEL OR NOT VISIBLE AFTER CONSTRUCTION COMPLETION OR AS REQUESTED ON SITE.
- BE TAKEN PRIDE TO BACKFILLING.
- INCLUDE A CHAINAGE OR EXACT LOCATION REFERENCE IN THE TITLE OF THE DIGITAL PHOTO
- BE DATE STAMPED.

COUNCIL WORKS

CW.01 TO PROVIDE AS CONSTRUCTED INFORMATION AS PER LOCAL COUNCIL SUBMISSION

REINFORCED CONCRETE BLOCKWORK

M1. CONCRETE BLOCKS SHALL BE BORAL 'CORE FILL BLOCKS', DOUBLE-U TYPE, OR SIMILAR

MINIMUM DURABILITY REQUIREMENTS:

| LOCATION | SALT ATTACK RESISTANCE GRADE OF MASONRY UNIT | MORTAR CLASS | DURABILITY CLASS OF WALL TIES AND BUILT-IN COMPONENTS |
|--|---|-----------------|--|
| INTERIOR MASONRY | GENERAL PURPOSE | KF3 | R3 |
| EXTERIOR MASONRY ABOVE DAMP PROOF COURSE | GENERAL PURPOSE | M3 | R3 |
| BELOW DAMP PROOF COURSE OR IN CONTACT WITH GROUND | EXPOSURE | M4 | R4 |

M3, MINIMUM STRENGTH REQUIREMENTS:

| ELEMENT | STRENGTH OF MASONRY UNIT | MORTAR CLASS # |
|----------------------------|-----------------------------|----------------|
| CONCRETE BLOCKWOOK (DEINE) | fur = 15 MPa | iu t |

UNITESS A HIGHER CLASSIFICATION IS REQUIRED FOR DURABILITY (REFER NOTE M2).

- LAY BOTTOM COURSE OF BLOCKS ON FULL MORTAR BED.
 PERPENDS SHALL BE FILLED WITH MORTAR, EXCEPT WEEPHOLES.
- ALL CORES SHALL BE GROUTED UNLESS NOTED OTHERWISE GROUT FOR CORE FILLING SHALL BE IN ACCORDANCE WITH AS3500, WITH THE FOLLOWING
- STRENGTH GRADE SIG
- STRENGTH WARDE 520
 MAX. AGGREGATE SIZE 10mm
 SLUMP 230mm a 23mm
 MIN. CEMENT CONTENT 300kg/m³ M7. PROVIDE VERTICAL CONTROL JOINTS IN MASONRY
 WALLS AS POLLOWS:

| | | _ |
|-----------------------------|-------------|-------------------|
| WALL TYPE | JOINT WIDTH | MAX JOINT SPACING |
| CONCRETE DI OCKWOOK (DEINE) | 15mm | 12m |

- M7. AT CORNERS, CONTROL JOINTS SHALL BE WITHIN HALF THE SPECIFIED JOINTS SPACING
- MT. AT CORNERS, CONTROL JOINTS SHALL BE WITHIN HALT THE SPECIFIED JOINTS SPACING FROM THE CORNER, JOINTS SHALL BE SEALED WITH AN APPROVED FLEXIBLE SEALANT PROVIDE JOINTS TO MATCH JOINTS IN SUPPORTING SLABS.

 MS. PROVIDE CLEANOUT OPENINGS AT THE BASE OF ALL REMFORCED CORES AND REMOVE ALL MORTAP PROTRUSIONS BEFORE GROUTING, ADDITIONAL CLEANOUT OPENINGS SHALL BE PROVIDED ABOVE EACH HORIZONTAL FOUR BREAK.

 MS. MAXIMUM HEIGHT OF POUR FOR GROUTING SHALL NOT EXCEED 3.6m FOR 190 LOCKWORK, AND 0.8m FOR 140 BLOCKWORK, STOP POUR 50mm BELOW TOP OF BLOCK TO PROVIDE KEY FOR SUBSEQUENT POUR.

 MIO. GROUT SHALL BE THOROUGHLY COMPACTED IN THE CORES BY RODDING OR MECHANICAL VIBRATION.

CONCRETE

- C1. ALL WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH AS 3600 AND OTHER RELEVANT AUSTRALIAN STANDARDS.
- CONCRETE SHALL BE SUPPLIED BY AN APPROVED MANUFACTURER IN ACCORDANCE WITH AS1379.
- C3. CONCRETE SHALL HAVE THE FOLLOWING PARAMETERS:

| ELEMENT | SLUMP (mm) | AGGREGATE | fc (MPa) | OTHER REQ |
|-----------------------|---------------|-----------|-------------|--------------|
| EXTERNAL VEHICLE SLAB | + 80 | 20 | N32 | (1) |

- DENOTES SLUMP AT PLANT
 DENOTES MAXIMUM BASE SHRINKAGE STRAIN 600 x 10 ⁻¹ AT 56 DAYS
 (TO AS 1012 PART 13)
- C4. SIZES OF CONCRETE ELEMENTS DO NOT INCLUDE THICKNESS OF APPLIED
- CS. BEAM DEPTHS ARE WRITTEN FIRST AND INCLUDE SLAB THICKNESS, IF ANY.
- HOLES, CHASES OR EMBEDMENT ITEMS, INCLUDING PIPES AND CONDUITS SHALL NOT BE PLACED IN CONCRETE MEMBERS WITHOUT PRIOR APPROVAL OF THE ENGINEER.
- C7. CONDUITS, PIPES AND LIKE SHALL NOT BE PLAGED WITHIN THE CONCRETE COVER, NOR DISPLACE THE REINFORCEMENT LAYERS.
- C8 CONSTRUCTION JOINTS (CJ) SHALL BE PROPERLY FORMED AND USED ONLY WHERE SHOWN OR SPECIFICALLY APPROVED BY THE ENGINEER: ALL CONSTRUCTION JOINTS SHALL BE THOROUGHLY SCABBLED.
- CR. THE MAXIMUM REIGHT OF POUR FOR CONCRETE ELEMENTS SHALL BE 3m UNLESS METHOD OF PLACEMENT HAS BEEN APPROVED BY THE ENGINEER.
 COLUMNS SHALL NOT BE POURED WITH THE SLAB OVER.
- C19. CONCRETE SHALL BE THOROUGHLY COMPACTED IN THE FORMS BY MEANS OF MECHANICAL VIBRATION.
- C11. WHEN THE SHADE TEMPERATURE EXCEEDS 35°C, THE EXPOSED SURFACE OF CONCRETE SHALL BE SPRAYED WITH A FINE FILM OF APPROVED ALPHATIC ALCOHOL DURING CONCRETE PLACEMENT AND FINISHING IN ACCORDANCE WITH THE MANUFACTURERS RECOMMENDATIONS. ENSURING ACCOUNTS SUPPLY OF ALIPHATIC ALCOHOL ON SITE BEFORE COMMENCING CONCRETE WORK.
- C12. CURING OF CONCRETE SHALL COMMENCE WITHIN 2 HOURS OF FINISHING OPERATIONS AND SHALL BE MAINTAINED FOR A MINIMUM OF 7 DAY'S USING AN APPROVED PROPRIETARY CURING COMPOUND IN ACCORDANCE WITH AS 3799 AND COMPATIBLE WITH THE PROPOSED FINISH OR CONTINUOUS PONDING WITH POTABLE WATER.

 THE CONTRACTOR TO SUBMIT PROPOSED CURING PROCEDURE FOR APPROVAL OF THE ENGINEER.
- C13. ALL CONCRETE DELIVERED TO SITE SHALL BE SUBJECT TO PROJECT ASSESSMENT IN ACCORDANCE WITH AS 1379.
- THE CONTRACTOR SHALL NOMINATE A CONCRETE DELIVERY SUPERVISOR WHO SHALL BE A SUITABLE EXPERIENCED PERSON FOR THE APPROVAL OF THE ENGINEER, TO MOINTOR THE DELIVERY AND PLACING OF THE CONCRETE FOR EACH POUR ON THE PROJECT. IN ADDITION, THE MANUFACTURER SHALL SAMPLE AND TEST FOR DRYING SHRINKAGE EACH TYPE OF CONCRETE SUPPLIED, AT LEAST EVERY MONTH OURING THE COURSE OF THE PROJECT OR FOR EVERY 1000 CUBIC METRES PLACED. NATA TEST CERTIFICATES SHALL BE FORWARDED TO THE ENGINEER. THE RESULTS OF THESE TESTS SHALL ALSO BE KEPT ON SITE.

C15. CONCRETE SAMPLES AND TESTS

ARRANGE FOR A NATA REGISTERED TESTING LABORATORY TO TAKE SAMPLES OF AND TEST CONCRETE FOR COMPRESSION, FLEXURAL TENSILE

COMPRESSION TEST SAMPLES SHALL CONSIST OF 3 STANDARD CYLINDERS (4 STANDARD CYLINDERS FOR POST-TENSIONED CONCRETE), TESTED FOR COMPRESSIVE STRENGTH AS FOLLOWS:

ONE (1) CYLINDER AT 3 DAYS FOR POST-TENSIONED CONCRETE ONLY.

TWO (2) CYLINDERS AT 28 DAYS. THE MINIMUM NUMBER OF DAILY SAMPLES SHALL BE AS FOLLOWS:

IN COLUMNSAWALLS: 1 SAMPLE PER TRUCK

ALL OTHER CONCRETE OF ANY ONE TYPE AS FOLLOWS: TRUCK PER DAY

2 TO 5 TRUCKS PER DAY - 2 SAMPLES 6 TO 10 TRUCKS PER DAY - 3 SAMPLES 10 TO 20 TRUCKS PER DAY - 4 SAMPLES FOR EACH ADDITIONAL 10 TRUCKS PER DAY, 1 SAMPLE.

SLUMP: 1 SAMPLE PER TRUCK AT TIME OF POURING C16. REFER TO TYPICAL STRIPPING AND PROPPING DETAIL.

REVISIONS: 0 ISSUED FOR CONSTRUCTION 02/08/24

PARKIAKE ADARL






PARK LAKE ADARE PTY LTD PO BOX 4107 SPRINGFIELD OLD 4300


PROPOSED SUBDIVISION 174 ADARE ROAD, ADARE, QLD 4343 STAGES 4 AND 5

STANDARD NOTES

ORIGINAL ISSUE FOR CONSTRUCTION

4984 1551215 168 1551215 CK MΡ AS SHOWN 02/08/24 C4001 BR242001





NOTE

- REFER TO CIVIL SPECIFICATIONS ON DRAWING C4001 FOR SUBGRADE PREPARATION REQUIREMENTS.
- THIS PLAN IS TO BE READ IN CONJUNCTION WITH THE DOUGLAS PARTNERS GEOTECHNICAL REPORT

93323.00.R.01.REV01 DATED 19TH FEB 2018. DETAILED BULK EARTHWORKS MODELLING HAS NOT BEEN UNDERTAKEN FOR PIPE TRENCHING


LEVEL 1 COMPACTION
ALL FILLING ON SITE TO BE LEVEL 1 COMPACTED FILL AS PER AS3798 UNLESS NOTED

OTHERWISE
ALL FILLING OF EXISTING DAMS WITHIN INDIVIDUAL LOTS TO BE LEVEL 1 COMPACTED
FILL AS PER AS3789 UNLESS NOTED OTHERWISE
(NOTE TYPE 2 TESTING MAY ONLY BE USED FOR INDIVIDUAL RESIDENTIAL LOTS ONLY)

CUT FILL

| | EXISTING |
|-------------------------|----------|
| COMMUNICATIONS | C(*) |
| DRAINAGE (unknown dia.) | D(*) |
| DRAINAGE (known dia.) | |
| ELECTRICITY | E(*) |
| O/H ELECTRICITY & POLE | V X V X |
| GAS | G(*) |
| WATER MAIN | W(*) |

(*) - DENOTES QUALITY LEVEL AS PER A.S. 5488-2013.



PARKLAKE






PARK LAKE ADARE PTY LTD

| SCALE | | | | | | -44 |
|-------|-----|----|------|----|-------|-----|
| 0 | 7.5 | 15 | 22.5 | 30 | 37 5m | 75m |

| PROJECT TITLE | |
|---------------------------------|--|
| PROPOSED SUBDIVISION | |
| 174 ADARE ROAD, ADARE, QLD 4343 | |
| STAGES 4 AND 5 | |
| | |

| STAGES 4 AND S |
|----------------------|
| BULK EARTHWORKS PLAN |
| SHEET 2 |

| DRAWING STATUS | | L ISSUE | Ä. |
|-------------------|----------------|---------------------|---------------------------|
| PROJECT LEADER CK | DESIGNER MP | SIGNATURE C KIRK | RPEQ 19636 HER 3053220 |
| DRAFTSPERSON MP | AS SHOWN | 02/08/24 | SHEET SIZE A1 |
| BR2420 | | C4201 | REVISION 0 |





TEST REPORTS

Report Number:

T-24-1076-1

Issue Number:

Date Issued:

23/09/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Project Number:

T-24-1076

Project Name:

Parklake Adare Subdivision Stage 4 & 5

Work Request:

17124

Date Sampled:

16/09/2024

Dates Tested:

16/09/2024 - 20/09/2024

Sampling Method:

AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Specification:

COMPACTION STD: 98% of Standard Compaction with +/-2% OMC (as advised by client)

Location:

Parklake Adare Subdivision Stage 4 & 5 - Newlands Place Road Easement, Lot 10 & Dam General Fill

Material:

General Fill

Material Source:

Existing / Cut to Fill



SQS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing NATA

WORLD RECOGNISED

Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

| Sample Number | T-17124A | T-17124B | T-17124C |
|---|------------------------------|-----------------------|------------------|
| Date Tested | 16/09/2024 | 16/09/2024 | 16/09/2024 |
| Time Tested | 08:20 | 08:30 | 08:50 |
| Test Request #/Location | Newlands Place Road Easement | Newlands Place Lot 10 | Dam |
| Easting | 429662.809 | 429833.530 | 430354.394 |
| Northing | 6955101.806 | 6955079.345 | 6954979.723 |
| Elevation (m) | 119.650 | 120.652 | 108.723 |
| Layer / Reduced Level | General Fill | General Fill | General Fill |
| Thickness of Layer (mm) | 200 | 200 | 200 |
| Soil Description | Sandy Silty Clay | Sandy Silty Clay | Sandy Silty Clay |
| Test Depth (mm) | 175 | 175 | 175 |
| Fraction Tested (mm) | 19.0 | 19.0 | 19.0 |
| Oversize (wet basis) % | ** | ** | ** |
| Oversize (dry basis) % | ** | ** | ** |
| Curing Hours | 3.5 | 3.3 | 3.1 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m3 | 2.12 | 2.05 | 2.13 |
| Field Moisture Content % | 12.0 | 10.8 | 12.3 |
| Field Dry Density t/m ³ | 1.89 | 1.85 | 1.90 |
| Maximum Dry Density t/m ³ | 1.91 | 1.87 | 1.91 |
| Adjusted Maximum Dry Density t/m ³ | ** | ** | ** |
| Optimum Moisture Content % | 11.5 | 10.5 | 12.0 |
| Adjusted Optimum Moisture Content % | ** | ** | ** |
| Moisture Variation % | -0.5 | 0.0 | -0.5 |
| Moisture Ratio % | 104.0 | 102.0 | 102.5 |
| Density Ratio % | 99.0 | 98.5 | 99.5 |
| Compaction Method | Standard | Standard | Standard |

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Report Number:

T-24-1076-2

Issue Number:

Date Issued:

23/09/2024

Client:

Newlands Civil Construction Pty Ltd 6 Ann Street (PO Box 3407), Toowoomba QLD 4350

T-24-1076

Project Number: Project Name:

Parklake Adare Subdivision Stage 4 & 5

Work Request:

17136

Date Sampled:

17/09/2024

Dates Tested: Sampling Method: 17/09/2024 - 21/09/2024

AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or

pavement - compacted

Specification:

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

COMPACTION STD: 98% of Standard Compaction (as advised by client)

Location:

Parklake Adare Subdivision Stage 4 & 5 - Newlands Place &

Dam General Fill

Material: Material Source:

Silty Sandy Clay Existing / Cut to Fill

NATA

WORLD RECOGNISED ACCREDITATION

www.sqs.net.au SOIL QUALITY SERVICES AMB Geotech SQS Pty Ltd

ABN 36 631 788 620

SQS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

| Compaction Control AS 1289 5.1.1 & 5.4. | 1 & 5.8.1 & 2.1.1 | | | |
|---|-------------------|------------------|------------------|------------------|
| Sample Number | T-17136A | T-17136B | T-17136C | T-17136D |
| Date Tested | 17/09/2024 | 17/09/2024 | 17/09/2024 | 17/09/2024 |
| Time Tested | 08:00 | 08:10 | 08:20 | 08:30 |
| Test Request #/Location | Newlands Place | Newlands Place | Newlands Place | Dam |
| Easting | 429605.750 | 429712.460 | 429896.350 | 430320.860 |
| Northing | 6955109.610 | 6955094.130 | 6955067.390 | 6954944.360 |
| Elevation (m) | 120.620 | 119.610 | 121.030 | 112.640 |
| Layer / Reduced Level | General Fill | General Fill | General Fill | General Fill |
| Thickness of Layer (mm) | 200 | 200 | 200 | 200 |
| Soil Description | Silty Sandy Clay | Silty Sandy Clay | Silty Sandy Clay | Silty Sandy Clay |
| Test Depth (mm) | 175 | 175 | 175 | 175 |
| Fraction Tested (mm) | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize (wet basis) % | ** | ** | ** | ** |
| Oversize (dry basis) % | ** | ** | **. | ** |
| Curing Hours | 20.5 | 19.9 | 19.3 | 2.3 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m ³ | 2.05 | 2.14 | 2.06 | 2.03 |
| Field Moisture Content % | 12.9 | 13.0 | 10.1 | 13.8 |
| Field Dry Density t/m ³ | 1.81 | 1.90 | 1.87 | 1.78 |
| Maximum Dry Density t/m ³ | 1.84 | 1.90 | 1.88 | 1.82 |
| Adjusted Maximum Dry Density t/m ³ | k* | ** | ** | ** |
| Optimum Moisture Content % | 12.5 | 13.0 | 11.0 | 12.5 |
| Adjusted Optimum Moisture Content % | ** | ** | ** | ** |
| Moisture Variation % | -0.5 | 0.0 | 1.0 | -1.0 |
| Moisture Ratio % | 102.5 | 101.5 | 91.5 | 109.5 |
| Density Ratio % | 98.5 | 100.0 | 99.5 | 98.0 |
| Compaction Method | Standard | Standard | Standard | Standard |

Moisture Variation Note:

Report Number:

T-24-1076-3

Issue Number:

Date Issued:

23/09/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Project Number:

T-24-1076

Project Name:

Parklake Adare Subdivision Stage 4 & 5

Work Request:

17156

Date Sampled: Dates Tested:

18/09/2024

Sampling Method:

18/09/2024 - 19/09/2024

AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Specification:

COMPACTION STD: 98% of Standard Compaction with +/-2% OMC (as advised by client)

Location:

Parklake Adare Subdivision - Newlands Place Road, Dam, Lot 22 General Fill

Material:

General Fill

Material Source:

Existing / Cut to Fill



SOS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing NATA

WORLD RECOGNISED

Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

| Sample Number | T-17156A | T-17156B | T-17156C | T-17156D |
|---|----------------------|----------------------|---------------------|---------------------|
| Date Tested | 18/09/2024 | 18/09/2024 | 18/09/2024 | 18/09/2024 |
| Time Tested | 08:15 | 08:25 | 08:35 | 08:45 |
| Test Request #/Location | Newland's Place Road | Newland's Place Road | Dam | Lot 22 |
| Easting | 4299570.370 | 429952.200 | 430356.460 | 430329.200 |
| Northing | 6955113.180 | 6955060.200 | 6954982.210 | 6954984.330 |
| Elevation (m) | 121.140 | 122.440 | 108.530 | 112.200 |
| Layer / Reduced Level | General Fill | General Fill | General Fill | General Fill |
| Thickness of Layer (mm) | 200 | 200 | 200 | 200 |
| Soil Description | Sandy Gravelly Clay | Sandy Gravelly Clay | Sandy Gravelly Clay | Sandy Gravelly Clay |
| Test Depth (mm) | 175 | 175 | 175 | 175 |
| Fraction Tested (mm) | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize (wet basis) % | ** | ** | ** | ** |
| Oversize (dry basis) % | ** | ** | ** | ** |
| Curing Hours | 2.1 | 5.0 | 4.3 | 6.6 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m ³ | 2,10 | 2.10 | 2.12 | 2.16 |
| Field Moisture Content % | 11.0 | 9.7 | 10.0 | 11.7 |
| Field Dry Density t/m ³ | 1.90 | 1.91 | 1.93 | 1.93 |
| Maximum Dry Density t/m ³ | 1.92 | 1.93 | 1.96 | 1.95 |
| Adjusted Maximum Dry Density t/m ³ | ** | ** | ** | ** |
| Optimum Moisture Content % | 10.5 | 9.5 | 9.0 | 11.5 |
| Adjusted Optimum Moisture Content % | ** | ** | ** | ** |
| Moisture Variation % | -0.5 | 0.0 | -1.0 | 0.0 |
| Moisture Ratio % | 104.5 | 100.0 | 114.0 | 101.5 |
| Density Ratio % | 98.5 | 99.0 | 98.0 | 99.0 |
| Compaction Method | Standard | Standard | Standard | Standard |

Moisture Variation Note:

Report Number:

T-24-1076-4

Issue Number:

Date Issued:

Contact:

24/09/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Simon Bowles

Project Number:

T-24-1076

Project Name:

Parklake Adare Subdivision Stage 4 & 5

Work Request:

17203

Date Sampled: Dates Tested:

19/09/2024

19/09/2024 - 21/09/2024

Sampling Method:

AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or

pavement - compacted Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Specification:

COMPACTION STD: 98% of Standard Compaction with +/-2% OMC (as advised by client)

Location:

Parklake Adare Subdivision - Lot 20, 22, Newlands Place

Road - General Fill

Material:

General Fill

Material Source:

Existing / Cut to Fill



sas

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing NATA

WORLD RECOGNISED

Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

| Sample Number | T-17203A | T-17203B | T-17203C |
|---|------------------|------------------|---------------------|
| Date Tested | 19/09/2024 | 19/09/2024 | 19/09/2024 |
| Time Tested | 11:10 | 11:20 | 11:30 |
| Test Request #/Location | Lot 20 | Lot 22 | Newlands Place Road |
| Easting | 430252.110 | 430343.500 | 429567.070 |
| Northing | 6954957.700 | 6954933.890 | 6955119.390 |
| Elevation (m) | 115.420 | 112.120 | 121.390 |
| Layer / Reduced Level | General Fill | General Fill | General Fill |
| Thickness of Layer (mm) | 200 | 200 | 200 |
| Soil Description | Sandy Silty Clay | Sandy Silty Clay | Sandy Silty Clay |
| Test Depth (mm) | 175 | 175 | 175 |
| Fraction Tested (mm) | 19.0 | 19.0 | 19.0 |
| Oversize (wet basis) % | ** | ** | ** |
| Oversize (dry basis) % | ** | ** | ** |
| Curing Hours | 22.6 | 21.3 | 24.2 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m3 | 2.22 | 2.16 | 2.16 |
| Field Moisture Content % | 13.1 | 13.2 | 13.1 |
| Field Dry Density t/m ³ | 1.97 | 1.90 | 1.91 |
| Maximum Dry Density t/m ³ | 1.93 | 1.87 | 1.92 |
| Adjusted Maximum Dry Density t/m ³ | ** | ** | ** |
| Optimum Moisture Content % | 12.5 | 12.5 | 13.5 |
| Adjusted Optimum Moisture Content % | ** | ** | ** |
| Moisture Variation % | -0.5 | -0.5 | 0.0 |
| Moisture Ratio % | 103.0 | 105.0 | 99.0 |
| Density Ratio % | 102.0 | 101.5 | 99.5 |
| Compaction Method | Standard | Standard | Standard |

T-24-1076-5 Report Number:

Issue Number:

04/10/2024 Date Issued:

Newlands Civil Construction Pty Ltd Client:

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Simon Bowles Contact:

Project Number: T-24-1076

Parklake Adare Subdivision Stage 4 & 5 Project Name:

Work Request: 17301 Date Sampled: 25/09/2024

25/09/2024 - 27/09/2024 Dates Tested:

AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or Sampling Method:

pavement - compacted

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

COMPACTION STD: 98% of Standard Compaction with +/-2% OMC (as advised by client) Specification:

Parklake Adare Stages 4 & 5 - Lot 146, 37, 36 - General Fill Location:

Material: General Fill Material Source: Existing / Cut to Fill



sas

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing NATA

WORLD RECOGNISED

Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

| Sample Number | T-17301A | T-17301B | T-17301C |
|---|------------------|------------------|------------------|
| Date Tested | 25/09/2024 | 25/09/2024 | 25/09/2024 |
| Time Tested | 08:00 | 08:10 | 08:20 |
| Test Request #/Location | Lot 146 | Lot 37 | Lot 36 |
| Easting | 430250.980 | 430311.480 | 430367.290 |
| Northing | 6954947.800 | 6954933.500 | 6954925.440 |
| Elevation (m) | 116.090 | 114.010 | 113.060 |
| Layer / Reduced Level | General Fill | General Fill | General Fill |
| Thickness of Layer (mm) | 200 | 200 | 200 |
| Soil Description | Sandy Silty Clay | Sandy Silty Clay | Sandy Silty Clay |
| Test Depth (mm) | 175 | 175 | 175 |
| Fraction Tested (mm) | 19.0 | 19,0 | 19.0 |
| Oversize (wet basis) % | ** | ** | ** |
| Oversize (dry basis) % | ** | ** | ** |
| Curing Hours | 49.5 | 25.0 | 68.1 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m ³ | 2.27 | 2.17 | 2.14 |
| Field Moisture Content % | 11.4 | 10.5 | 10.4 |
| Field Dry Density t/m ³ | 2.04 | 1.97 | 1.94 |
| Maximum Dry Density t/m ³ | 1.94 | 1.91 | 1.90 |
| Adjusted Maximum Dry Density t/m ³ | ** | ** | ** |
| Optimum Moisture Content % | 11.5 | 12.0 | 12.0 |
| Adjusted Optimum Moisture Content % | ** | ** | ** |
| Moisture Variation % | 0.0 | 1.5 | 1.5 |
| Moisture Ratio % | 99.5 | 88.5 | 87.0 |
| Density Ratio % | 105.0 | 103.0 | 102.0 |
| Compaction Method | Standard | Standard | Standard |

Moisture Variation Note:

Report Number:

T-24-1076-7

Issue Number:

1

Date Issued:

09/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number: Project Name:

T-24-1076 Parklake Adare Subdivision Stage 4 & 5

Work Request:

17337 T-17337A

Sample Number: Date Sampled:

26/09/2024

Dates Tested:

27/09/2024 - 07/10/2024

Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Site Selection:

Selected by Client

Sample Location:

Newlands Place Road Ch: CH 950m, Off: 2.0m LHS from CL, Depth: Subgrade

Material: **Material Source:** Sandy Silty Clay Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------|------------|-------|
| CBR taken at | 5 mm | | _ |
| CBR % | 4.5 | | |
| Method of Compactive Effort | Sta | indard | |
| Method used to Determine MDD | AS 1289 | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visua | I / Tactil | е |
| Maximum Dry Density (t/m3) | 1.91 | | |
| Optimum Moisture Content (%) | 11.0 | | |
| Laboratory Density Ratio (%) | 99.5 | | |
| Laboratory Moisture Ratio (%) | 104.5 | 14 | |
| Dry Density after Soaking (t/m ³) | 1.86 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 11.3 | 18 | |
| Moisture Content Top 30mm (%) | 16.9 | 1 | |
| Moisture Content Rest of Sample (%) | 13.5 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 55.4 | | |
| Swell (%) | 2.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | 17 | | |



SQS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875


Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager

Accredited for compliance with ISO/IEC 17025 - Testing



Report Number:

T-24-1076-7

Issue Number:

Date Issued:

09/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles

Project Number: Project Name:

T-24-1076

Work Request:

Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17337 T-17337B 26/09/2024

Date Sampled: Dates Tested:

27/09/2024 - 07/10/2024

Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Site Selection:

Selected by Client

Sample Location:

Newlands Place Road Ch: CH 800m, Off: 2.5m RHS from CL, Depth: Subgrade

Material: Material Source: Sandy Silty Clay Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------|-------------|-----|
| CBR taken at | 5 mm | | |
| CBR % | 4.5 | | |
| Method of Compactive Effort | Sta | andard | |
| Method used to Determine MDD | AS 1289 | 5.1.1 & 2. | 1.1 |
| Method used to Determine Plasticity | Visua | I / Tactile | |
| Maximum Dry Density (t/m3) | 2.00 | | |
| Optimum Moisture Content (%) | 11.0 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 98.5 | | |
| Dry Density after Soaking (t/m ³) | 1.94 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 10.8 | | |
| Moisture Content Top 30mm (%) | 14.8 | | |
| Moisture Content Rest of Sample (%) | 12.5 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 51.3 | | |
| Swell (%) | 3.0 | | |
| Oversize Material (mm) | 19 | 4 | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



SQS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen Laboratory Manager

Accredited for compliance with ISO/IEC 17025 - Testing



T-24-1076-7 Report Number:

Issue Number:

Date Issued:

09/10/2024

Client: Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles Project Number: T-24-1076

Parklake Adare Subdivision Stage 4 & 5 Project Name:

Work Request: T-17337C Sample Number: 26/09/2024 Date Sampled:

Dates Tested: 27/09/2024 - 07/10/2024

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Sampling Method:

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Site Selection: Selected by Client

Newlands Place Road Ch: CH 650m, Off: 2.5m LHS from CL, Depth: Subgrade Sample Location:

Material: Sandy Silty Clay Material Source: Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------|----------|-------|
| CBR taken at | 5 mm | | |
| CBR % | 10 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visua | / Tactil | е |
| Maximum Dry Density (t/m3) | 1.95 | | |
| Optimum Moisture Content (%) | 10.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 95.0 | | |
| Dry Density after Soaking (t/m3) | 1.96 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 10.2 | | |
| Moisture Content Top 30mm (%) | 12.2 | | |
| Moisture Content Rest of Sample (%) | 11.7 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 56.5 | | |
| Swell (%) | 0.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |




Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager



T-24-1076-7 Report Number:

Issue Number:

09/10/2024 Date Issued:

Newlands Civil Construction Pty Ltd Client:

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Simon Bowles Contact:

Project Number: T-24-1076

Parklake Adare Subdivision Stage 4 & 5 Project Name:

Work Request: 17337 Sample Number: T-17337D 26/09/2024 Date Sampled:

27/09/2024 - 07/10/2024 Dates Tested:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Sampling Method:

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Selected by Client Site Selection:

Newlands Place Road Ch: CH 500m, Off: 2.0m RHS from CL, Depth: Subgrade Sample Location:

Material: Sandy Silty Clay Material Source: Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------|----------|-------|
| CBR taken at | 5 mm | | |
| CBR % | 3.0 | | |
| Method of Compactive Effort | Sta | indard | |
| Method used to Determine MDD | AS 1289 | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visua | / Tactil | е |
| Maximum Dry Density (t/m3) | 1.83 | | |
| Optimum Moisture Content (%) | 13.5 | | |
| Laboratory Density Ratio (%) | 99.5 | | |
| Laboratory Moisture Ratio (%) | 103.5 | | |
| Dry Density after Soaking (t/m ³) | 1.82 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 14.0 | | |
| Moisture Content Top 30mm (%) | 14.0 | | |
| Moisture Content Rest of Sample (%) | 13.9 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 54.4 | | _ |
| Swell (%) | 0.0 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |




sas

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager



Report Number: T-24-1076-7

Issue Number:

Date Issued: 09/10/2024

Client: Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles T-24-1076 Project Number:

Parklake Adare Subdivision Stage 4 & 5 Project Name:

Work Request: 17337 Sample Number: T-17337E Date Sampled: 26/09/2024

27/09/2024 - 07/10/2024 Dates Tested:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Sampling Method:

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Selected by Client Site Selection:

Newlands Place Road Ch: CH 350m, Off: 2.0m LHS from CL, Depth: Subgrade Sample Location:

Material: Sandy Silty Clay Material Source: Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|-----------|----------|-------|
| CBR taken at | 2.5 mm | | |
| CBR % | 4.5 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 : | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visual | / Tactil | е |
| Maximum Dry Density (t/m3) | 1.93 | | |
| Optimum Moisture Content (%) | 12.5 | | |
| Laboratory Density Ratio (%) | 99.5 | | |
| Laboratory Moisture Ratio (%) | 99.5 | | |
| Dry Density after Soaking (t/m ³) | 1.89 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 12.2 | | |
| Moisture Content Top 30mm (%) | 19.7 | | |
| Moisture Content Rest of Sample (%) | 16.1 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 46.8 | | |
| Swell (%) | 1.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



SOS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Kevin Kivinen

Laboratory Manager



Report Number:

T-24-1076-7

Issue Number:

1

Date Issued:

09/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name: Work Request: Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17337 T-17337F 26/09/2024

Date Sampled: Dates Tested:

27/09/2024 - 07/10/2024

Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Site Selection:

Selected by Client

Sample Location:

Newlands Place Road Ch: CH 200m, Off: 2.Rm LHS from CL, Depth: Subgrade

Material: Material Source:

Sandy Silty Clay Onsite Existing / Insitu

Max California Bearing Ratio (AS 1289 6.1.1 & 2.1.1) Min CBR taken at 2.5 mm CBR % 1.0 Standard Method of Compactive Effort AS 1289 5.1.1 & 2.1.1 Method used to Determine MDD Visual / Tactile Method used to Determine Plasticity Maximum Dry Density (t/m3) 1 89 13.5 Optimum Moisture Content (%) Laboratory Density Ratio (%) 100.0 99.5 Laboratory Moisture Ratio (%) 1.89 Dry Density after Soaking (t/m3) Field Moisture Content (%) Moisture Content at Placement (%) 13.5 Moisture Content Top 30mm (%) 14.5 14.5 Moisture Content Rest of Sample (%) Mass Surcharge (kg) 4.5 Soaking Period (days) 4 44.9 Curing Hours (h) 0.0 Swell (%) Oversize Material (mm) 19 Excluded Oversize Material Included Oversize Material (%)



Accredited for compliance with ISO/IEC 17025 - Testing

SQS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au




Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

California Bearing Ratio



Report Number:

T-24-1076-7

Issue Number:

Date Issued:

09/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name: Work Request: Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17337 T-17337G 26/09/2024

Date Sampled: Dates Tested:

27/09/2024 - 07/10/2024

Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Site Selection:

Selected by Client

Sample Location:

Newlands Place Road Ch: CH 60m, Off: 2.0m LHS from CL, Depth: Subgrade

Material: Material Source: Sandy Silty Clay Onsite Existing / Insitu

Max California Bearing Ratio (AS 1289 6.1.1 & 2.1.1) Min CBR taken at 5 mm CBR % Method of Compactive Effort Standard AS 1289 5,1.1 & 2.1.1 Method used to Determine MDD Visual / Tactile Method used to Determine Plasticity Maximum Dry Density (t/m3) 2.00 Optimum Moisture Content (%) 9.5 99.5 Laboratory Density Ratio (%) 105.0 Laboratory Moisture Ratio (%) Dry Density after Soaking (t/m3) 1.99 Field Moisture Content (%) Moisture Content at Placement (%) 9.9 Moisture Content Top 30mm (%) 10.4 Moisture Content Rest of Sample (%) 9.8 4.5 Mass Surcharge (kg) Soaking Period (days) 4 57.2 Curing Hours (h) 0.0 Swell (%) 19 Oversize Material (mm) Oversize Material Included Excluded Oversize Material (%)



SOS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875


Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager

Accredited for compliance with ISO/IEC 17025 - Testing



Report Number: T-24-1076-6

Issue Number:

Date Issued: 09/10/2024

Client: Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles Project Number: T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Work Request: 17457 Date Sampled: 03/10/2024

Dates Tested: 03/10/2024 - 08/10/2024

Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or

pavement - compacted

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

COMPACTION STD: 98% of Standard Compaction with +/-2% OMC (as advised by client) Specification:

Location: Parklake Adare Stages 4 & 5 - Lots 23, 22, 21 General Fill

Material: Sandy Silty Clay Material Source: Existing / Cut to Fill



Accredited for compliance with ISO/IEC 17025 - Testing

sas

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Michael Cameron Senior Technician

NATA Accredited Laboratory Number: 2911

| Sample Number | T-17457A | T-17457B | T-17457C |
|---|------------------|------------------|------------------|
| Date Tested | 03/10/2024 | 03/10/2024 | 03/10/2024 |
| Time Tested | 11:10 | 11:20 | 11:30 |
| Test Request #/Location | Lot's 23 | Lot's 22 | Lot's 21 |
| Easting | 430364.460 | 430338.060 | 430293.280 |
| Northing | 6954922.060 | 6954927.630 | 6954935.330 |
| Elevation (m) | 113.310 | 113.330 | 114.660 |
| Layer / Reduced Level | General Fill | General Fill | General Fill |
| Thickness of Layer (mm) | 200 | 200 | 200 |
| Soil Description | Sandy Silty Clay | Sandy Silty Clay | Sandy Silty Clay |
| Test Depth (mm) | 175 | 175 | 175 |
| Fraction Tested (mm) | 19.0 | 19.0 | 19.0 |
| Oversize (wet basis) % | ** | ** | kė. |
| Oversize (dry basis) % | ** | ** | ** |
| Curing Hours | 95.7 | 95.7 | 95.9 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m3 | 2.13 | 2.08 | 2.15 |
| Field Moisture Content % | 14.8 | 15.0 | 12.3 |
| Field Dry Density t/m ³ | 1.86 | 1.81 | 1.91 |
| Maximum Dry Density t/m ³ | 1.87 | 1.83 | 1.93 |
| Adjusted Maximum Dry Density t/m ³ | ** | ** | ** |
| Optimum Moisture Content % | 16.5 | 14.5 | 14.0 |
| Adjusted Optimum Moisture Content % | ** | ** | ** |
| Moisture Variation % | 1.5 | -0.5 | 1.5 |
| Moisture Ratio % | 90.0 | 102.0 | 89.0 |
| Density Ratio % | 99.5 | 99.0 | 99.0 |
| Compaction Method | Standard | Standard | Standard |

Moisture Variation Note:

Report Number: T-24-1076-8

Issue Number:

14/10/2024 Date Issued:

Client: Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles

Project Number: T-24-1076 Project Name:

Parklake Adare Subdivision Stage 4 & 5

Work Request: 17466 T-17466A Sample Number: Date Sampled: 03/10/2024

Dates Tested: 04/10/2024 - 12/10/2024

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Sampling Method:

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Site Selection: Selected by Client

Sample Location: Burton Crescent Ch: CH 600m, Depth: Subgrade

Material: Silty Sand

Material Source: Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------|---------|-------|
| CBR taken at | 5 mm | | |
| CBR % | 20 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visual | / Tacti | е |
| Maximum Dry Density (t/m3) | 2.00 | | |
| Optimum Moisture Content (%) | 9.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 95.5 | | |
| Dry Density after Soaking (t/m3) | 2.00 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 9.2 | | |
| Moisture Content Top 30mm (%) | 10.0 | | |
| Moisture Content Rest of Sample (%) | 9.9 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 100.8 | | |
| Swell (%) | 0.0 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



sas

Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875


Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager

Accredited for compliance with ISO/IEC 17025 - Testing



T-24-1076-8 Report Number:

Issue Number:

Date Issued:

14/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles

T-24-1076 Project Number:

Parklake Adare Subdivision Stage 4 & 5 Project Name:

Work Request: 17466 Sample Number: T-17466B Date Sampled: 03/10/2024

04/10/2024 - 12/10/2024 Dates Tested:

Sampling Method: AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Selected by Client Site Selection:

Burton Crescent Ch: CH 450m, Depth: Subgrade Sample Location:

Material: Silty Sandy Clay Material Source: Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------|------------|-------|
| CBR taken at | 2.5 mm | | |
| CBR % | 3.0 | | |
| Method of Compactive Effort | Sta | indard | |
| Method used to Determine MDD | AS 1289 | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visua | I / Tactil | le |
| Maximum Dry Density (t/m3) | 1.79 | | |
| Optimum Moisture Content (%) | 15.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 97.5 | | |
| Dry Density after Soaking (t/m ³) | 1.77 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 15.1 | | |
| Moisture Content Top 30mm (%) | 19.1 | | |
| Moisture Content Rest of Sample (%) | 17.1 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 98.2 | | |
| Swell (%) | 1.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |




Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager



Report Number:

T-24-1076-8

Issue Number:

Date Issued:

14/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name: Work Request: Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17466 T-17466C

Date Sampled:

03/10/2024

Dates Tested:

04/10/2024 - 12/10/2024

Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Site Selection:

Selected by Client

Sample Location:

Burton Crescent Ch: CH 300m, Depth: Subgrade

Material: Material Source: Silty Sandy Clay Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|-----------|----------|-------|
| CBR taken at | 5 mm | | |
| CBR % | 10 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 : | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visual | / Tactil | е |
| Maximum Dry Density (t/m ³) | 1.81 | | |
| Optimum Moisture Content (%) | 15.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 97.0 | | |
| Dry Density after Soaking (t/m³) | 1.82 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 14.9 | | |
| Moisture Content Top 30mm (%) | 15.8 | | |
| Moisture Content Rest of Sample (%) | 16.3 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 101.0 | | |
| Swell (%) | 0.0 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



sqs

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing NATA ACCREDITATION

Approved Signatory: Kevin Kivinen

Laboratory Manager



Report Number:

T-24-1076-8

Issue Number:

Date Issued:

14/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name: Work Request: Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17466 T-17466D

Date Sampled:

03/10/2024 04/10/2024 - 12/10/2024

Dates Tested: Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Site Selection:

Selected by Client

Sample Location:

Burton Crescent Ch: CH 200m, Depth: Subgrade

Material: Material Source: Silty Sandy Clay Onsite Existing / Insitu

California Bearing Ratio (AS 1289 6.1.1 & 2.1.1) Max CBR taken at 2.5 mm CBR % 5 Method of Compactive Effort Standard Method used to Determine MDD AS 1289 5.1.1 & 2.1.1 Method used to Determine Plasticity Visual / Tactile Maximum Dry Density (t/m3) 1.77 16.5 Optimum Moisture Content (%) 100.5 Laboratory Density Ratio (%) Laboratory Moisture Ratio (%) 97.5 Dry Density after Soaking (t/m3) 1.76 Field Moisture Content (%) 15.9 Moisture Content at Placement (%) Moisture Content Top 30mm (%) 20.1 Moisture Content Rest of Sample (%) 17.6 4.5 Mass Surcharge (kg) 4 Soaking Period (days) 100.8 Curing Hours (h) 0.5 Swell (%) 19 Oversize Material (mm) Oversize Material Included Excluded Oversize Material (%)



SQS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Kevin Kivinen

Laboratory Manager



Report Number: T-24-1076-8

Issue Number:

14/10/2024 Date Issued:

Newlands Civil Construction Pty Ltd Client:

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Simon Bowles Contact:

Project Number: T-24-1076

Parklake Adare Subdivision Stage 4 & 5 Project Name:

Work Request: 17466 Sample Number: T-17466E Date Sampled: 03/10/2024

Dates Tested: 04/10/2024 - 12/10/2024

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Sampling Method:

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Selected by Client Site Selection:

Burton Crescent Ch: CH 50m, Depth: Subgrade Sample Location:

Silty Sandy Clay Material: Onsite Existing / Insitu Material Source:

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------|---------|-------|
| CBR taken at | 5 mm | | |
| CBR % | 5 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visua | / Tacti | e |
| Maximum Dry Density (t/m3) | 1.89 | | |
| Optimum Moisture Content (%) | 12.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 97.5 | | |
| Dry Density after Soaking (t/m ³) | 1.88 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 12.4 | | |
| Moisture Content Top 30mm (%) | 16.4 | | |
| Moisture Content Rest of Sample (%) | 15.3 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 100.6 | | |
| Swell (%) | 0.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |




SOS

Toowoomba Laboratory


15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager



Report Number:

T-24-1076-8

Issue Number:

Date Issued:

14/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name: Work Request: Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17466 T-17466F

Date Sampled:

03/10/2024

Dates Tested:

04/10/2024 - 12/10/2024

Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Site Selection:

Selected by Client

Sample Location:

Newland Place Ch: CH 50m, Depth: Subgrade

Material:

Silty Sandy Clay

Material Source:

Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|-----------------------|---------|-----|
| CBR taken at | 5 mm | | |
| CBR % | 10 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 5.1.1 & 2.1.1 | | |
| Method used to Determine Plasticity | Visual | / Tacti | le |
| Maximum Dry Density (t/m3) | 1.93 | | |
| Optimum Moisture Content (%) | 11.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 96.0 | | |
| Dry Density after Soaking (t/m ³) | 1.94 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 11.2 | | |
| Moisture Content Top 30mm (%) | 13.8 | | |
| Moisture Content Rest of Sample (%) | 13.3 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 99.3 | | |
| Swell (%) | 0.0 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |




SQS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager



T-24-1076-10 Report Number:

Issue Number:

Date Issued:

21/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles

Project Number: T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Work Request: 17568 T-17568A Sample Number: Date Sampled: 14/10/2024

Dates Tested: 14/10/2024 - 19/10/2024

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Sampling Method: Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Newland Place Ch: CH 1050m, Depth: Subgrade Sample Location: Onsite Existing / Insitu Material Source:

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------|----------|-------|
| CBR taken at | 5 mm | | |
| CBR % | 12 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visual | / Tactil | le |
| Maximum Dry Density (t/m3) | 1.83 | | |
| Optimum Moisture Content (%) | 13.0 | | |
| Laboratory Density Ratio (%) | 100.0 | | |
| Laboratory Moisture Ratio (%) | 102.0 | | |
| Dry Density after Soaking (t/m ³) | 1.81 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 13.5 | | |
| Moisture Content Top 30mm (%) | 14.9 | | |
| Moisture Content Rest of Sample (%) | 14.4 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 23.2 | | |
| Swell (%) | 0.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |




SQS

Toowoomba Laboratory


15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager



Report Number: T-24-1076-10

Issue Number: 1

Date Issued: 21/10/2024

Client: Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles

Project Number: T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

 Work Request:
 17568

 Sample Number:
 T-17568B

 Date Sampled:
 14/10/2024

Dates Tested: 14/10/2024 - 19/10/2024

Sampling Method: AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Sample Location: Newland Place Ch: CH 875m, Depth: Subgrade

Material Source: Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|-----------------------|----------|-----|
| CBR taken at | 5 mm | | |
| CBR % | 10 | | |
| Method of Compactive Effort | Sta | indard | |
| Method used to Determine MDD | AS 1289 5.1.1 & 2.1.1 | | |
| Method used to Determine Plasticity | Visua | / Tactil | е |
| Maximum Dry Density (t/m3) | 1.95 | | |
| Optimum Moisture Content (%) | 10.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 95.5 | | |
| Dry Density after Soaking (t/m ³) | 1.95 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 10.2 | | |
| Moisture Content Top 30mm (%) | 12.7 | | |
| Moisture Content Rest of Sample (%) | 11.3 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 25.4 | | _ |
| Swell (%) | 1.0 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



SQS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875 Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing




Drace

Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

California Bearing Ratio



Report Number: T-24-1076-10

Issue Number:

Date Issued:

Contact:

21/10/2024

Client:

Newlands Civil Construction Pty Ltd 6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Simon Bowles

Project Number:

T-24-1076

Project Name:

Parklake Adare Subdivision Stage 4 & 5

Work Request: 17568 Sample Number: Date Sampled: 14/10/2024

T-17568C

Dates Tested:

14/10/2024 - 19/10/2024

Sampling Method:

AS 1289,1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils Sample Location:

Newland Place Ch: CH 725m, Depth: Subgrade

Material Source:

Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|-----------------------|---------|-----|
| CBR taken at | 5 mm | | |
| CBR % | 6 | | |
| Method of Compactive Effort | Standard | | |
| Method used to Determine MDD | AS 1289 5.1.1 & 2.1.1 | | |
| Method used to Determine Plasticity | Visual | / Tacti | le |
| Maximum Dry Density (t/m3) | 1.96 | | |
| Optimum Moisture Content (%) | 10.0 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 96.5 | | |
| Dry Density after Soaking (t/m³) | 1.95 | 1 | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 9.7 | | |
| Moisture Content Top 30mm (%) | 13.0 | | |
| Moisture Content Rest of Sample (%) | 11.6 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 25.7 | | |
| Swell (%) | 0.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



SOS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au




Approved Signatory: Kevin Kivinen

Laboratory Manager

Accredited for compliance with ISO/IEC 17025 - Testing

NATA Accredited Laboratory Number: 2911

California Bearing Ratio



Report Number:

T-24-1076-10

Issue Number:

Date Issued:

21/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles

Project Number:

T-24-1076

Project Name:

Parklake Adare Subdivision Stage 4 & 5

Work Request: Sample Number: Date Sampled:

17568 T-17568D 14/10/2024

Dates Tested:

14/10/2024 - 19/10/2024

Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Sample Location:

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils Newland Place Ch: CH 575m, Depth: Subgrade

Material Source:

Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|-----------------------|---------|-----|
| CBR taken at | 5 mm | | |
| CBR % | 18 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 5.1.1 & 2.1.1 | | |
| Method used to Determine Plasticity | Visual | / Tacti | le |
| Maximum Dry Density (t/m3) | 2.01 | | |
| Optimum Moisture Content (%) | 10.0 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 95.5 | | |
| Dry Density after Soaking (t/m ³) | 2.01 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 9.4 | | |
| Moisture Content Top 30mm (%) | 9.8 | | |
| Moisture Content Rest of Sample (%) | 9.9 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 18.9 | | |
| Swell (%) | 0.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



Accredited for compliance with ISO/IEC 17025 - Testing

sas

Toowoomba Laboratory


15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen Laboratory Manager



Report Number: T-24-1076-10

Issue Number:

21/10/2024 Date Issued:

Client: Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Simon Bowles Contact:

Project Number: T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Work Request: 17568 Sample Number: T-17568E Date Sampled: 14/10/2024

Dates Tested: 14/10/2024 - 19/10/2024

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Sampling Method: Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils Newland Place Ch: CH 405m, Depth: Subgrade Sample Location:

Material Source: Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------------------|------------|-------|
| CBR taken at | 2.5 mm | | |
| CBR % | 3.5 | | |
| Method of Compactive Effort | Sta | indard | |
| Method used to Determine MDD | AS 1289 5.1.1 & 2.1. | | 2.1.1 |
| Method used to Determine Plasticity | Visua | I / Tactil | е |
| Maximum Dry Density (t/m3) | 1.75 | | |
| Optimum Moisture Content (%) | 16.5 | | |
| Laboratory Density Ratio (%) | 99.5 | | |
| Laboratory Moisture Ratio (%) | 103.0 | | |
| Dry Density after Soaking (t/m ³) | 1.71 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 17.1 | | |
| Moisture Content Top 30mm (%) | 22.6 | | |
| Moisture Content Rest of Sample (%) | 18.9 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 20.8 | | |
| Swell (%) | 2.0 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | T | |




sas

Toowoomba Laboratory


15 Rocla Court Toowoomba QLD 4350 Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager



Report Number:

T-24-1076-10

Issue Number:

Date Issued:

21/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name: Work Request: Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17568 T-17568F

Date Sampled: Dates Tested:

14/10/2024

Sampling Method:

14/10/2024 - 19/10/2024

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Sample Location:

Burton Crescent Ch: CH 525m, Depth: Subgrade

Material Source:

Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max | |
|---|-----------|-----------------------|-----|--|
| CBR taken at | 2.5 mm | | | |
| CBR % | 2.5 | | | |
| Method of Compactive Effort | Sta | ndard | | |
| Method used to Determine MDD | AS 1289 ! | AS 1289 5.1.1 & 2.1.1 | | |
| Method used to Determine Plasticity | Visual | / Tacti | le | |
| Maximum Dry Density (t/m3) | 1.86 | | | |
| Optimum Moisture Content (%) | 13.5 | | | |
| Laboratory Density Ratio (%) | 100.5 | | | |
| Laboratory Moisture Ratio (%) | 97.5 | | | |
| Dry Density after Soaking (t/m3) | 1.81 | | | |
| Field Moisture Content (%) | | | | |
| Moisture Content at Placement (%) | 13.2 | | | |
| Moisture Content Top 30mm (%) | 19.4 | | | |
| Moisture Content Rest of Sample (%) | 15.3 | | | |
| Mass Surcharge (kg) | 4.5 | | | |
| Soaking Period (days) | 4 | | | |
| Curing Hours (h) | 20.2 | | | |
| Swell (%) | 3.0 | | | |
| Oversize Material (mm) | 19 | | | |
| Oversize Material Included | Excluded | | | |
| Oversize Material (%) | | | | |



sas

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing NATA

Approved Signatory: Kevin Kivinen

Laboratory Manager



T-24-1076-10 Report Number:

Issue Number: 1

21/10/2024 Date Issued:

Newlands Civil Construction Pty Ltd Client:

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles Project Number: T-24-1076

Parklake Adare Subdivision Stage 4 & 5 Project Name:

17568 Work Request: T-17568G Sample Number: 14/10/2024 Date Sampled:

14/10/2024 - 19/10/2024 Dates Tested:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench Sampling Method: Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Sample Location: Burton Crescent Ch: CH 375m, Depth: Subgrade

Material Source: Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|-----------------------|---------|-----|
| CBR taken at | 5 mm | | |
| CBR % | 6 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 5.1.1 & 2.1.1 | | |
| Method used to Determine Plasticity | Visual | / Tacti | le |
| Maximum Dry Density (t/m3) | 1.84 | | |
| Optimum Moisture Content (%) | 13.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 96.5 | | |
| Dry Density after Soaking (t/m3) | 1.82 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 13.2 | | |
| Moisture Content Top 30mm (%) | 17.0 | | |
| Moisture Content Rest of Sample (%) | 15.6 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 20.0 | | |
| Swell (%) | 2.0 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |




SQS

Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350


Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager



Report Number:

T-24-1076-10

Issue Number:

1

Date Issued:

21/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name: Work Request: Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17568 T-17568H 14/10/2024

Date Sampled: Dates Tested:

14/10/2024 - 19/10/2024

Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Sample Location:

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils Burton Crescent Ch: CH 125m, Depth: Subgrade

Material Source:

Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------|------------|-------|
| CBR taken at | 5 mm | | |
| CBR % | 7 | | |
| Method of Compactive Effort | Sta | indard | |
| Method used to Determine MDD | AS 1289 | 5.1.1 & | 2.1.1 |
| Method used to Determine Plasticity | Visua | I / Tactil | e |
| Maximum Dry Density (t/m3) | 1.97 | | |
| Optimum Moisture Content (%) | 11.0 | | |
| Laboratory Density Ratio (%) | 100.0 | | |
| Laboratory Moisture Ratio (%) | 101.5 | | |
| Dry Density after Soaking (t/m³) | 1.96 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 11.0 | | |
| Moisture Content Top 30mm (%) | 11.3 | | |
| Moisture Content Rest of Sample (%) | 11.3 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | 1 | |
| Curing Hours (h) | 19.9 | | |
| Swell (%) | 0.0 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



Accredited for compliance with ISO/IEC 17025 - Testing

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au




Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

California Bearing Ratio



Report Number:

T-24-1076-10

Issue Number:

Date Issued:

21/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name: Work Request: Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17568 T-175681

Date Sampled: Dates Tested:

14/10/2024

Sampling Method:

14/10/2024 - 19/10/2024 AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Sample Location:

Newland Place Ch: CH 130m, Depth: Subgrade

Material Source:

Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|----------------------|----------|-----|
| CBR taken at | 2.5 mm | | |
| CBR % | 6 | | |
| Method of Compactive Effort | Standard | | |
| Method used to Determine MDD | AS 1289 5.1.1 & 2.1. | | |
| Method used to Determine Plasticity | Visua | / Tactil | е |
| Maximum Dry Density (t/m3) | 1.88 | | |
| Optimum Moisture Content (%) | 12.0 | | |
| Laboratory Density Ratio (%) | 100.0 | | |
| Laboratory Moisture Ratio (%) | 100.5 | | |
| Dry Density after Soaking (t/m ³) | 1.85 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 12.2 | | |
| Moisture Content Top 30mm (%) | 15.1 | | |
| Moisture Content Rest of Sample (%) | 15.2 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 23.6 | | |
| Swell (%) | 1.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



Accredited for compliance with ISO/IEC 17025 - Testing

SQS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875


Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911



Report Number:

T-24-1076-10

Issue Number:

Date Issued:

21/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name: Work Request: Parklake Adare Subdivision Stage 4 & 5

Sample Number:

17568 T-17568J

Date Sampled: Dates Tested:

14/10/2024 14/10/2024 - 19/10/2024

Sampling Method:

AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Sample Location:

Newland Place Ch: CH 230m, Depth: Subgrade

Material Source:

Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|---------------------|----------|-----|
| CBR taken at | 5 mm | | |
| CBR % | 15 | | |
| Method of Compactive Effort | Standard | | |
| Method used to Determine MDD | AS 1289 5.1.1 & 2.1 | | |
| Method used to Determine Plasticity | Visual | / Tactil | e |
| Maximum Dry Density (t/m3) | 1.92 | | |
| Optimum Moisture Content (%) | 11.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 95.5 | | |
| Dry Density after Soaking (t/m ³) | 1.90 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 10.8 | | |
| Moisture Content Top 30mm (%) | 13.3 | | |
| Moisture Content Rest of Sample (%) | 12.8 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 24.0 | | |
| Swell (%) | 1.0 | | |
| Oversize Material (mm) | 19 | 1 | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



Accredited for compliance with ISO/IEC 17025 - Testing

sos

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875


Email: Toowoomba@sqs.net.au



Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911



Report Number: T-24-1076-10

Issue Number:

Date Issued: 21/10/2024

011

21/10/2024

Client:

Newlands Civil Construction Pty Ltd 6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles

Project Number: T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

 Work Request:
 17568

 Sample Number:
 T-17568K

 Date Sampled:
 14/10/2024

Dates Tested: 14/10/2024 - 19/10/2024

Sampling Method: AS 1289.1.2.1 6.5.4 - Machine excavated pit or trench
Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils
Sample Location: Newland Place Ch: CH 300m, Depth: Subgrade

Material Source: Onsite Existing / Insitu

| California Bearing Ratio (AS 1289 6.1.1 & | 2.1.1) | Min | Max |
|---|---------------------|----------|-----|
| CBR taken at | 5 mm | | |
| CBR % | 4.5 | | |
| Method of Compactive Effort | Sta | ndard | |
| Method used to Determine MDD | AS 1289 5.1.1 & 2.1 | | |
| Method used to Determine Plasticity | Visual | / Tactil | le |
| Maximum Dry Density (t/m3) | 1.78 | | |
| Optimum Moisture Content (%) | 14.5 | | |
| Laboratory Density Ratio (%) | 100.5 | | |
| Laboratory Moisture Ratio (%) | 98.0 | | |
| Dry Density after Soaking (t/m³) | 1.76 | | |
| Field Moisture Content (%) | | | |
| Moisture Content at Placement (%) | 14.0 | | |
| Moisture Content Top 30mm (%) | 19.4 | | |
| Moisture Content Rest of Sample (%) | 16.2 | | |
| Mass Surcharge (kg) | 4.5 | | |
| Soaking Period (days) | 4 | | |
| Curing Hours (h) | 20.9 | | |
| Swell (%) | 1.5 | | |
| Oversize Material (mm) | 19 | | |
| Oversize Material Included | Excluded | | |
| Oversize Material (%) | | | |



SQS

Toowoomba Laboratory
15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au


Accredited for compliance with ISO/IEC 17025 - Testing

WORLD RECOGNISED
ACCREDITATION

Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911



Report Number:

T-24-1076-9

Issue Number:

1

Date Issued:

17/10/2024

Client:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact:

Simon Bowles

Project Number:

T-24-1076

Project Name:

Parklake Adare Subdivision Stage 4 & 5

Work Request:

17597

Date Sampled:

15/10/2024

Dates Tested:

16/10/2024 - 16/10/2024

Sampling Method:

AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted

Specification:

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

COMPACTION STD: 98% of Standard Compaction with +/-

2% OMC (as advised by client)

Location:

Parklake Adare - Lot's 22, 35, 36

Material: Material Source: Sandy Silty Clay Existing / Cut to Fill



Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Neil.hooper@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing

NATA WORLD RECOGNISED

Senior Technician

NATA Accredited Laboratory Number: 2911

| Sample Number | T-17597A | T-17597B | T-17597C |
|---|------------------|------------------|------------------|
| Date Tested | 15/10/2024 | 15/10/2024 | 15/10/2024 |
| Time Tested | 14:30 | 14:40 | 14:50 |
| Test Request #/Location | Lot 35 | Lot 36 | Lot 22 |
| Easting | 430358.985 | 430340.457 | 430339.957 |
| Northing | 6954888.877 | 6954895.565 | 69549173.150 |
| Elevation (m) | 114.671 | 114.751 | 114.448 |
| Layer / Reduced Level | General Fill | General Fill | General Fill |
| Thickness of Layer (mm) | 200 | 200 | 200 |
| Soil Description | Sandy Silty Clay | Sandy Silty Clay | Sandy Silty Clay |
| Test Depth (mm) | 175 | 175 | 175 |
| Fraction Tested (mm) | 19.0 | 19.0 | 19.0 |
| Oversize (wet basis) % | ** | ** | ** |
| Oversize (dry basis) % | ** | ** | ** |
| Curing Hours | 2.6 | 2.8 | 3.1 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m3 | 2.06 | 2.20 | 2.16 |
| Field Moisture Content % | 15.2 | 13.9 | 13.8 |
| Field Dry Density t/m ³ | 1.79 | 1.93 | 1.90 |
| Maximum Dry Density t/m3 | 1.81 | 1.89 | 1.91 |
| Adjusted Maximum Dry Density t/m ³ | ** | ** | ** |
| Optimum Moisture Content % | 15.0 | 15.5 | 15.5 |
| Adjusted Optimum Moisture Content % | ** | ** | ** |
| Moisture Variation % | -0.5 | 1.5 | 1.5 |
| Moisture Ratio % | 102.5 | 89.0 | 90.0 |
| Density Ratio % | 99.0 | 102.0 | 99.5 |
| Compaction Method | Standard | Standard | Standard |

Moisture Variation Note:

Positive values = test is dry of OMC Negative values = test is wet of OMC

Report Number:

T-24-1076-30

Issue Number:

Date Issued:

17/02/2025

Client:

Contact:

Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Project Number:

Simon Bowles T-24-1076

Project Name:

Parklake Adare Subdivision Stage 4 & 5

Work Request:

18887

Date Sampled: Dates Tested:

10/02/2025

10/02/2025 - 13/02/2025

Sampling Method:

AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Specification:

COMPACTION STD: 98% of Standard Compaction with +/-2% OMC (as advised by client)

Location:

Parkland Adare Subdivision Stage 4 & 5 - Lot 21, 22 & 23 General Fill

Material: Material Source: Gravelly Sandy Clay Helidon Sandstone Quarry



SOS

Toowoomha Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

| Sample Number | T-18887A | T-18887B | T-18887C |
|--|---------------------|---------------------|---------------------|
| Date Tested | 10/02/2025 | 10/02/2025 | 10/02/2025 |
| Time Tested | 12:50 | 13:00 | 13:10 |
| Test Request #/Location | Lot 21 | Lot 22 | Lot 23 |
| Easting | 430293.819 | 430325.870 | 430362.828 |
| Northing | 6954944.279 | 6954939.609 | 6954931.881 |
| Elevation (m) | 114.254 | 109.111 | 109.503 |
| Layer / Reduced Level | General Fill | General Fill | General Fill |
| Thickness of Layer (mm) | 200 | 200 | 200 |
| Soil Description | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay |
| Test Depth (mm) | 175 | 175 | 175 |
| Fraction Tested (mm) | 37.5 | 37.5 | 37.5 |
| Oversize (wet basis) % | 7 | 6 | 7 |
| Oversize (dry basis) % | 7 | 6 | 7 |
| Curing Hours | 16.9 | 3.0 | 5.5 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m ³ | 2.11 | 2.17 | 2.09 |
| Field Moisture Content % | 9.2 | 10.2 | 8.0 |
| Field Dry Density t/m ³ | 1.93 | 1.97 | 1.93 |
| Maximum Dry Density t/m ³ | 1.95 | 1.93 | 1.98 |
| Adjusted Maximum Dry Density t/m3 | 1.97 | 1.95 | 2.00 |
| Optimum Moisture Content % | 9.0 | 10.0 | 9.5 |
| Adjusted Optimum Moisture Content % | 8.5 | 9.5 | 9.0 |
| Moisture Variation % | -0.5 | -1.0 | 1.0 |
| Moisture Ratio % | 108.0 | 110.0 | 89.5 |
| Density Ratio % | 98.0 | 101.0 | 97.0 |
| Compaction Method | Standard | Standard | Standard |

Moisture Variation Note:

Positive values = test is dry of OMC Negative values = test is wet of OMC

Report Number: T-24-1076-31

Issue Number:

1

Date Issued: 17/02/2025

Client: Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles Project Number: T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Work Request: 18894

Date Sampled: 11/02/2025

Dates Tested: 11/02/2025 - 12/02/2025

Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or

pavement - compacted

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Specification: COMPACTION STD: 98% of Standard Compaction with +/-

2% OMC (as advised by client)

Location: Parklake Adare Subdivision Stage 4 & 5 - Lot 21, 22 & 23

General Fill

Material: Silty Sandy Gravel

Material Source: Helidon Sandstone Quarry



SOS

Toowoomba Laboratory

15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing



0--0

Approved Signatory: Kevin Kivinen

Laboratory Manager NATA Accredited Laboratory Number: 2911

| Sample Number | T-18894A | T-18894B | T-18894C |
|---|--------------------|--------------------|-------------------|
| Date Tested | 11/02/2025 | 11/02/2025 | 11/02/2025 |
| Time Tested | 12:00 | 12:10 | 12:20 |
| Test Request #/Location | Lot 21 | Lot 22 | Lot 23 |
| Easting | 430301.929 | 430329.975 | 430365.947 |
| Northing | 6954946.632 | 6954933.146 | 6954923.361 |
| Elevation (m) | 114.174 | 113.707 | 113.804 |
| Layer / Reduced Level | General Fill | General Fill | General Fill |
| Thickness of Layer (mm) | 200 | 200 | 200 |
| Soil Description | Silty Sandy Gravel | Silty Sandy Gravel | Silty Sandy Grave |
| Test Depth (mm) | 175 | 175 | 175 |
| Fraction Tested (mm) | 37.5 | 37.5 | 37.5 |
| Oversize (wet basis) % | 9 | 9 | 8 |
| Oversize (dry basis) % | 9 | 9 | 8 |
| Curing Hours | 2.4 | 4.8 | 3.4 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m ³ | 2.12 | 2.13 | 2.14 |
| Field Moisture Content % | 6.8 | 9.6 | 9.3 |
| Field Dry Density t/m ³ | 1.98 | 1.94 | 1.96 |
| Maximum Dry Density t/m ³ | 2.00 | 1.95 | 1.98 |
| Adjusted Maximum Dry Density t/m ³ | 2.02 | 1.98 | 1.99 |
| Optimum Moisture Content % | 8.5 | 9.5 | 10.0 |
| Adjusted Optimum Moisture Content % | 8.0 | 9.0 | 9.0 |
| Moisture Variation % | 1.0 | -1.0 | -0.5 |
| Moisture Ratio % | 87.0 | 109.0 | 104.0 |
| Density Ratio % | 98.0 | 98.0 | 98.5 |
| Compaction Method | Standard | Standard | Standard |

Moisture Variation Note:

Positive values = test is dry of OMC Negative values = test is wet of OMC

T-24-1076-32 Report Number:

Issue Number:

Date Issued: 17/02/2025

Client: Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Simon Bowles **Project Number:** T-24-1076

Parklake Adare Subdivision Stage 4 & 5 **Project Name:**

Work Request: 18925 **Date Sampled:** 12/02/2025

Dates Tested: 12/02/2025 - 13/02/2025

Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or

pavement - compacted

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

COMPACTION STD: 98% of Standard Compaction with +/-Specification:

2% OMC (as advised by client)

Parklake Adare Subdivision Stage 4 & 5 - Lots 21, 22 & 23 General Fill Location:

Material: Sandy Gravel

Helidon Sandstone Quarry **Material Source:**



SOS

Toowoomba Laboratory 15 Rocla Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

| Sample Number | T-18925A | T-18925B | T-18925C |
|---|------------------|------------------|------------------|
| Date Tested | 12/02/2025 | 12/02/2025 | 12/02/2025 |
| Time Tested | 08:10 | 08:20 | 08:30 |
| Test Request #/Location | Lot 23 | Lot 22 | Lot 21 |
| Easting | 430389.560 | 430301.513 | 430339.625 |
| Northing | 6954915.171 | 6954938.606 | 6954940.379 |
| Elevation (m) | 113.695 | 114.529 | 113.864 |
| Layer / Reduced Level | Final Layer | Final Layer | Final Layer |
| Thickness of Layer (mm) | 200 | 200 | 200 |
| Soil Description | Sandy Gravel | Sandy Gravel | Sandy Gravel |
| Test Depth (mm) | 175 | 175 | 175 |
| Fraction Tested (mm) | 37.5 | 37.5 | 37.5 |
| Oversize (wet basis) % | 12 | 7 | 7 |
| Oversize (dry basis) % | 12 | 7 | 7 |
| Curing Hours | 2.1 | 2.5 | 2.9 |
| Method used to Determine Plasticity | Visual / Tactile | Visual / Tactile | Visual / Tactile |
| Field Wet Density (FWD) t/m3 | 2.18 | 2.22 | 2.19 |
| Field Moisture Content % | 7.2 | 8.6 | 7.1 |
| Field Dry Density t/m ³ | 2.03 | 2.04 | 2.04 |
| Maximum Dry Density t/m ³ | 2.00 | 1.99 | 2.02 |
| Adjusted Maximum Dry Density t/m ³ | 2.00 | 2.00 | 2.04 |
| Optimum Moisture Content % | 8.5 | 9.0 | 9.0 |
| Adjusted Optimum Moisture Content % | 7.5 | 8.0 | 8.5 |
| Moisture Variation % | 0.0 | -0.5 | 1.5 |
| Moisture Ratio % | 97.0 | 105.0 | 84.0 |
| Density Ratio % | 102.0 | 102.0 | 100.0 |
| Compaction Method | Standard | Standard | Standard |

Moisture Variation Note:

Positive values = test is dry of OMC Negative values = test is wet of OMC

Report Number: T-24-1076-34

Issue Number:

Date Issued: 12/03/2025

Client: Newlands Civil Construction Pty Ltd

6 Ann Street (PO Box 3407), Toowoomba QLD 4350

Contact: Jaimin Pate Project Number: T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Work Request: 19310

Date Sampled: 05/03/2025

Dates Tested: 05/03/2025 - 10/03/2025

Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or

pavement - compacted

Preparation Method: AS 1289.1.1 - Sampling and Preparation of Soils

Specification: COMPACTION STD: 98% of Standard Compaction with +/-

2% OMC (as advised by client)

Site Selection: Selected by Client

Location: Parkland Adare Subdivision Stage 4 & 5 - Lot 23 General Fill

Lot Number: Lot 23

Material: Gravelly Sandy Clay
Material Source: Helidon Sandstone Quarry



SQS

Toowoomba Laboratory 15 Rocia Court Toowoomba QLD 4350

Phone: (07) 4633 4875

Email: Toowoomba@sqs.net.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Kevin Kivinen

Laboratory Manager

NATA Accredited Laboratory Number: 2911

| Compaction Control AS 1289 5.1.1 & 5.4.1 | & 5.8.1 & 2.1.1 | |
|---|---------------------|--|
| Sample Number | T-19310A | |
| Date Tested | 05/03/2025 | |
| Time Tested | 11:52 | |
| Test Request #/Location | Lot 23 | |
| Easting | 430362.828 | |
| Northing | 6954931.881 | |
| Elevation (m) | 109.503 | |
| Layer / Reduced Level | General Fill | |
| Thickness of Layer (mm) | 200 | |
| Soil Description | Gravelly Sandy Clay | |
| Test Depth (mm) | 175 | |
| Fraction Tested (mm) | 19.0 | |
| Oversize (wet basis) % | ** | |
| Oversize (dry basis) % | ** | |
| Curing Hours | 2.0 | |
| Method used to Determine Plasticity | Visual / Tactile | |
| Field Wet Density (FWD) t/m3 | 2.18 | |
| Field Moisture Content % | 10.2 | |
| Field Dry Density t/m ³ | 1.97 | |
| Maximum Dry Density t/m ³ | 1.94 | |
| Adjusted Maximum Dry Density t/m ³ | ** | |
| Optimum Moisture Content % | 12.0 | |
| Adjusted Optimum Moisture Content % | ** | |
| Moisture Variation % | 2.0 | |
| Moisture Ratio % | 85.5 | |
| Density Ratio % | 101.5 | |
| Compaction Method | Standard | |

Moisture Variation Note:

Positive values = test is dry of OMC Negative values = test is wet of OMC



DAILY EARTHWORKS

Client: Newlands Civil Construction Pty Ltd Project #:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

10/09/2024

Tested By: sqs-michaelc Work Request: 17158

| Daily Checks (AS 3798) | | |
|--|------|--|
| dave you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue, Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | Yes | Refer to plan |
| | | Proof Roll on Attached Plan |
| Have you done required testing for the day? | Yes | Proof Roll only |
| Have you got accurate and useful locations for tests taken? | Yes | |
| Have you noted on a plan of the job the approximate locations of tests taken? | Yes | Proof Roll on Attached Plan |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors? | Yes | |
| Estimated quantity of fill? | 0 | |
| Estimated thickness of layer placed? | 0 | |
| Weather observations | Fine | <u> </u> |

| Note | Notify site | e foreman and site manag | er IMMEDIA | TELY if any of the following | are detec | oted. | |
|---------------------------------|-------------|---------------------------|------------|------------------------------|-----------|--------------------------------------|----|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No |
| Hazardous Building Materials | No | General Waste Material | No | | | | |

| Compactor | 0 | Size ? | | Grader | 1 | | Highway Truck | 0 |
|--------------------|---|---------|-----|-----------|---|--------|---------------|---|
| Roller- Padfoot | 1 | Weight? | 18t | Bulldozer | 0 | Size ? | Моху | 2 |
| Roller- Smoothdrum | 0 | Weight? | | Excavator | 0 | Size ? | Scraper | 1 |
| Water Cart | 2 | | | | | | _ | |

| Remarks | |
|---------|--|
| Time | Remarks |
| | Inspected Newland's Place Road stripped area and was free from all organic's. Proof rolled Newland's place road with loaded water cart with n visible movement. (proof rolled on attached plan). |
| - | 1 x Proof Roll |
| | 1 x Water Cart 1 x Grader 1 x Grader 1 x Pad Foot Roller |
| | Onsite Hour's 1 |
| | |
| | |
| | |
| | |
| | |
| | |

Client:

Newlands Civil Construction Pty Ltd Project #:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

16/09/2024

Tested By: Work Request: 17124

sqs-michaelc

| Daily Checks (AS 3798) | | |
|--|-------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | : |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | Yes | Refer to plan On Attached Plan |
| Have you done required testing for the day? | Yes | |
| Have you got accurate and useful locations for tests taken? | Yes | |
| Have you noted on a plan of the job the approximate locations of tests taken? | Yes | |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors? | Yes | |
| Estimated quantity of fill? | <1500 | _ |
| Estimated thickness of layer placed? | 200 | |
| Weather observations | Fine | |

| Potential Contami | nations / E | Environmental Indica | ations | | | | | |
|---|-------------|---------------------------|--------|----------------------|----|--------------------------------------|----|--|
| Note Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | | |
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No | |
| Hazardous Building Materials | No | General Waste Material | No | | | | | |
| Remarks | | | | | | | | |

| Machinery / Plant | | | | | | | | | |
|--------------------|---|----------|-----|-----------|---|--------|-----|---------------|---|
| Compactor | 0 | Size ? | | Grader | 1 | | | Highway Truck | 0 |
| Roller- Padfoot | 1 | Weight ? | 18t | Bulldozer | 1 | Size ? | D6 | Moxy | 2 |
| Roller- Smoothdrum | 0 | Weight? | | Excavator | 1 | Size ? | 30t | Scraper | 1 |
| Water Cart | 1 | | | | | | | | |
| Other | | | · | | | | | <u> </u> | |

| Remarks | |
|---------|--|
| Time | Remarks |
| | Placing existing cut to fill material Easement, Dam, and lot 10. Placing material at 200mm compacted layers with good moisture. Proof rolling Dam and Newlands Place Road on stage 5 and proof rolling fill area on Burton Crescent road with loaded water cart with no visible Movement |
| | 2 x AS1289.5.8.1 2 x AS1289.5.1.1 |
| | 1 x Pad Foot Roller 1 x Grader 1 x Water Cart 1 x Bulldozer 1 x Excavator 2 x Moxy's |
| | Onsite Hours 1.5 |
| | |
| | |
| | |
| | |
| | |
| | |

Client:

Newlands Civil Construction Pty Ltd Project #:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

17/09/2024

Tested By: sqs-michaelc Work Request: 17136

| Daily Checks (AS 3798) | | |
|--|-------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| ls the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | No | Refer to plan |
| 1 1 1 1 4 1 6 | Yes | Marked with GPS |
| Have you done required testing for the day? | Yes | |
| Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? | No | Marked with GPS |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors ? | Yes | |
| Estimated quantity of fill? | <2000 | |
| Estimated thickness of layer placed? | 200mm | |
| Weather observations | Fine | |

| Note | Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | | | | |
|---------------------------------|--|---------------------------|----|----------------------|----|--------------------------------------|----|--|--|--|--|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No | | | | |
| Hazardous Building Materials | No | General Waste Material | No | | | | | | | | |

| Machinery / Plant | | | | |
|--------------------|----------|-----------|--------|---------------|
| Compactor | Size ? | Grader | | Highway Truck |
| Roller- Padfoot | Weight? | Bulldozer | Size ? | Моху |
| Roller- Smoothdrum | Weight ? | Excavator | Size ? | Scraper |
| Water Cart | | | | |
| Other | | | | |

| Remarks | |
|---------|---|
| Time | Remarks |
| | Placing existing cut to fill material on Newlands Place Road and Dam area. Placing material at 200mm compacted layers with good moisture. |
| | 4 x AS1289.5.8.1 4 x AS1289.5.1.1 |
| | 1 x Grader 1 x Pad Foot Roller 1 x Scraper 2 x Water Carts 1 x Bulldozer |
| } | Onsite Hours 1.5 |
| | |
| | |
| | |
| | |
| | |
| | |

Newlands Civil Construction Pty Ltd Project #: Client:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

18/09/2024

Tested By: sgs-michaelc

Work Request: 17156

| Daily Checks (AS 3798) | | |
|--|-------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken, are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| Is the material at a suitable moisture content for placament? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | No | Refer to plan Marked with GPS |
| in the state of the day | Yes | Marked With GPS |
| Have you done required testing for the day? | Yes | |
| Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? | No No | Marked with GPS |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors? | Yes | |
| Estimated quantity of fill? | <2000 | |
| Estimated thickness of layer placed? | 200mm | |
| Weather observations | Fine | |

| Note | Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | | | |
|---------------------------------|--|---------------------------|----|----------------------|----|--------------------------------------|----|--|--|--|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No | | | |
| Hazardous Building Materials | No | General Waste Material | No | | | | | | | |

| | Size ? | | Grader | 1 | | | Highway Truck | 0 |
|---|---------|-----|-----------|---|--------|----|---|-----------|
| 1 | Weight? | 18t | Bulldozer | 1 | Size ? | D6 | Моху | 0 |
| 0 | Weight? | | Excavator | 0 | Size ? | | Scraper | 1 |
| 2 | | | | | | | | |
| | 0 2 | | | | , | | Total | Violentia |

| Remarks | |
|---------|--|
| Time | Remarks |
| | Placing existing cut to fill material on Newland Place Road and Dam and lot 22. Placing material at 200mm compacted layers with good moisture. |
| | 4 x AS1289.5.8.1 4 x AS1289.5.1.1 |
| | 1 x Grader 1 x Bulldozer 1 x Pad Foot Roller 1 x Scraper 2 x Water Carts |
| | Onsite Hours 2 |
| | |
| | |
| | |
| | |
| | |
| | |

Client:

Newlands Civil Construction Pty Ltd Project #:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

19/09/2024

Tested By: Work Request: 17203

sqs-michaelc

| Daily Checks (AS 3798) | | |
|--|-------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | Yes | Refer to plan |
| | Yes | Marked with GPS |
| Have you done required testing for the day? | Yes | |
| Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? | No | Marked with GPS |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors? | Yes | |
| Estimated quantity of fill? | <1500 | |
| Estimated thickness of layer placed? | 200 | |
| Weather observations | Fine | |

| Note | Notify site | e foreman and site manag | ATELY if any of the following | g are detec | cted. | | |
|---------------------------------|-------------|---------------------------|-------------------------------|----------------------|-------|--------------------------------------|----|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No |
| Hazardous Building Materials | No | General Waste Material | No | | | | |

| Machinery / Plant | | | | | | _ | | | |
|--------------------|---|---------|-----|-----------|---|--------|----|---------------|----|
| Compactor | 0 | Size ? | | Grader | 1 | | | Highway Truck | 0 |
| Roller- Padfoot | 1 | Weight? | 18t | Bulldozer | 1 | Size ? | D6 | Моху | 2 |
| Roller- Smoothdrum | 0 | Weight? | | Excavator | 0 | Size ? | | Scraper | 11 |
| Water Cart | 2 | | | | | | | | |
| Other | | | | | | | | | |

| Remarks | |
|---------|---|
| Time | Remarks |
| | Placing existing cut to fill material on lot's 20, 22, Newland's road. Placing material at 200mm compacted layers with good moisture. |
| | 3 x AS1289.5.8.1 3 x AS1289.5.1.1 |
| | 1 x Bulidozer 1 x Pad Foot Roller 2 x Ware Carts 2 x Moxy's 1 x Scrapers |
| | Onsite Hours 2 |
| | |
| | |
| | |
| | |
| | |
| | |

Client:

Newlands Civil Construction Pty Ltd Project #:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

25/09/2024

Tested By:

sqs-michaelc

Work Request: 17301

| Daily Checks (AS 3798) | | |
|--|---------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | No | Refer to plan Marked with GPS |
| I I was a serviced tention for the day? | Yes | Marked with GPS |
| Have you done required testing for the day? Have you got accurate and useful locations for tests taken? | Yes | |
| Have you noted on a plan of the job the approximate locations of tests taken? | No | marked with GPS |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors? | Yes | |
| Estimated quantity of fili? | <1500m3 |] |
| Estimated thickness of layer placed? | 200mm | |
| Weather observations | Fine | |

| Potential Contami | nations / F | Environmental Indica | tions | <u> </u> | | | |
|---------------------------------|-------------|---------------------------|-------|-------------------------------|----------|--------------------------------------|----|
| Potential Containi Note | | | | ATELY if any of the following | are dete | cted. | |
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No |
| Hazardous Building Materials | No | General Waste Material | No | | | - | |
| Remarks | | | | | | | |

| Machinery / Plant | | | | | | | | | |
|--------------------|----|---------|-----|-----------|---|--------|-----|---------------|---|
| Compactor | 0 | Size ? | | Grader | 1 | | | Highway Truck | 0 |
| Roller- Padfoot | 1 | Weight? | 18t | Bulldozer | 1 | Size ? | D6 | Моху | 0 |
| Roller- Smoothdrum | 0 | Weight? | | Excavator | 1 | Size ? | 30t | Scraper | 1 |
| Water Cart | 1_ | | | | | | | | |
| Other | | | | | | | | | |

| <u> </u> |
|-------------------------|
| ers with good moisture. |
| |
| 1 x Grader |
| |
| |
| · |
| |
| |
| |
| |
| |

Client: Newlands Civil Construction Pty Ltd Project #: T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

03/10/2024

Tested By: sqs-michaelc Work Request: 17457

| Daily Checks (AS 3798) | | |
|--|-------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | No | Refer to plan |
| | Yes | Marked with GPS |
| Have you done required testing for the day? | Yes | |
| Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? | No | Marked with GPS |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors ? | Yes | |
| Estimated quantity of fill? | <1500 | |
| Estimated thickness of layer placed? | 200 | |
| Weather observations | Fine | |

| Note | Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | | | | |
|---------------------------------|--|---------------------------|----|----------------------|----|--------------------------------------|----|--|--|--|--|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No | | | | |
| Hazardous Building Materials | No | General Waste Material | No | | | | | | | | |

| Machinery / Plant | | | | | | | · | | |
|--------------------|---|---------|-----|-----------|-----|--------|-----|---------------|---|
| Compactor | 0 | Size ? | | Grader | 1 | | | Highway Truck | 0 |
| Roller- Padfoot | 1 | Weight? | 18t | Bulldozer | 1 | Size ? | D6 | Моху | 0 |
| Roller- Smoothdrum | 0 | Weight? | | Excavator | 1 | Size ? | 30t | Scraper | 1 |
| Water Cart | 2 | | | | === | | | | |
| Other | • | | | | | | | | |

| Remarks | | | | | | |
|---------|-------------------------------|-------------------|-------------------------|------------------|--------------|------------------------------------|
| Time | Remarks | | | | | |
| | Started back placing existing | cut to fill mater | al on lot's 21, 22, 23. | Placing material | at 200mm cor | npacted layers with good moisture. |
| | | 3 x AS1289.5.8.1 | | 3 x AS1 | 289.5.1.1 | |
| | 1 x Grader | 1 x Bulldozer | 1 x Pad Foot Roller | 1 x Excavator | 1 x Scraper | 2 x Water Carts |
| | | | Onsite H | ours 1.5 | | |
| | | | | | · | |
| | | _ | | | | |
| | | | | | | |
| | | <u>-</u> | | | <u> </u> | |
| | | | | | <u> </u> | |
| | - | | | | | 1 1 1 1 1 1 1 1 |

Newlands Civil Construction Pty Ltd Project #: Client:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

15/10/2024 Tested By: Test Date: Location: Work Request: 17597

sqs-michaelc

| Daily Checks (AS 3798) | | |
|---|----------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | No | Refer to plan Marked with GPS |
| Have you done required testing for the day? | Yes | The first of the f |
| Have you got accurate and useful locations for tests taken? | Yes | |
| Have you noted on a plan of the job the approximate locations of tests laken? | No | Marked with GPS |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors ? | Yes | |
| Estimated quantity of fill? | <1500 | |
| Estimated thickness of layer placed? | 200mm | |
| Weather observations | Overcast | |

| Note | Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | | | | |
|---------------------------------|--|---------------------------|----|----------------------|----|--------------------------------------|----|--|--|--|--|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No | | | | |
| Hazardous Building Materials | No | General Waste Material | No | | | | | | | | |

| Compactor | 0 | Size ? | Grader | 1 | _ | Highway Truck | 2 |
|--------------------|---|----------|-----------|---|--------|---------------|---|
| Roller- Padfoot | 1 | Weight? | Buildozer | 0 | Size ? | Моху | 0 |
| Roller- Smoothdrum | 0 | Weight ? | Excavator | 1 | Size ? | Scraper | 0 |
| Water Cart | 2 | | | | | | |

| Remarks | |
|---------|---|
| Time | Remarks |
| | Placing existing cut to fill material on lot's 22, 35, 36. Placing material at 200mm compacted layers with good moisture. |
| | 3 x AS1289.5.8.1 3 x AS1289.5.1.1 |
| <u></u> | 1 x Grader 1 x Pad Foot Roller 1 x Excavator 2 x Water Carts 2 x Body Trucks |
| | Onsite Hours 1 |
| | |
| | |
| | |
| | |
| | |
| | |

Client:

Newlands Civil Construction Pty Ltd Project #:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

10/02/2025

Tested By: sqs-mattj Work Request: 18887

| Daily Checks (AS 3798) | | |
|--|---------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | if not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | HSI |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | Yes | Refer to plan Marked with GPS |
| the second of the text | Yes | Marked with GPS |
| Have you done required testing for the day? | Yes | Marked with GPS |
| Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? | Yes | Marked with GPS |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | Lot 21, 22, 23 |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors? | N/A | |
| Estimated quantity of fill? | <1500m3 | |
| Estimated thickness of layer placed? | 200mm | |
| Weather observations | Hot | |
| | | |

| Note Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | |
|---|----|---------------------------|----|----------------------|----|--------------------------------------|----|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No |
| Hazardous Building Materials | No | General Waste Material | No | | | | |

| Compactor | 0 | Size ? | Grader | 1 | | Highway Truck | 2 |
|--------------------|---|----------|-----------|---|--------|---------------|---|
| Roller- Padfoot | 1 | Weight ? | Bulldozer | 0 | Size ? | Moxy | 0 |
| Roller- Smoothdrum | 0 | Weight ? | Excavator | 1 | Size ? | Scraper | 0 |
| Water Cart | 1 | | | | | | |

| Remarks | |
|---------|---|
| Time | Remarks |
| 12:15 | Arrived onsite & inspected fill placement area. |
| 12:20 | Placing imported fill on Lot 21, 22 & 23, placing at 200mm compacted layers at good moisture. |
| 13:15 | Offsite. |
| | 1 x Grader, 1 x Padfoot Roller, 1 x Excavator, 1 x Watercart, 2 x Truck & Dog, 1 x Body Truck |
| | 3 x AS1289.5.1.1 / 5.8.1 (B MOULDS) |
| | total 1 hour onsite. |
| | |
| | |
| | |
| | |

Client:

Newlands Civil Construction Pty Ltd Project #:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Tested By:

Work Request: 18894

sqs-mattj

Location:

Test Date:

11/02/2025

| Daily Checks (AS 3798) | | |
|--|---------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | Yes | Refer to plan |
| | | Marked with GPS |
| Have you done required testing for the day? | Yes | |
| Have you got accurate and useful locations for tests taken? | Yes | Marked with GPS |
| Have you noted on a plan of the job the approximate locations of tests taken? | Yes | Marked with GPS |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | Lot 21, 22 & 23 |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors? | N/A | |
| Estimated quantity of fill? | <1500m3 | |
| Estimated thickness of layer placed? | 200mm | |
| Weather observations | Hot | |

| Note | Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | |
|---------------------------------|--|---------------------------|----|----------------------|----|--------------------------------------|----|--|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No | |
| Hazardous Building Materials | No | General Waste Material | No | | | | | |

| Compactor | 0 | Size ? | Grader | 1 | | Highway Truck | 2 |
|--------------------|---|----------|-----------|---|--------|---------------|---|
| Roller- Padfoot | 1 | Weight ? | Bulldozer | 0 | Size ? | Моху | 0 |
| Roller- Smoothdrum | 0 | Weight ? | Excavator | 1 | Size ? | Scraper | 0 |
| Water Cart | 1 | | | | | | |

| Remarks | |
|---------|---|
| Time | Remarks |
| 11:30 | Arrived onsite & inspected fill placement area. |
| 11:35 | Placing imported fill on Lot 21, 22 & 23, placing at 200mm compacted layers at good moisture. |
| 12:30 | Offsite. |
| | 1 x Grader, 1 x Padfoot Roller, 1 x Excavator, 1 x Watercart, 2 x Truck & Dog, 1 x Body Truck |
| | 3 x AS1289.5.1.1 / 5.8.1 (B MOULDS) |
| | total 1 hour onsite. |
| | |
| | |
| | |
| | |

Newlands Civil Construction Pty Ltd Project #: Client:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

12/02/2025

Tested By: sqs-mattb

Work Request: 18925

| Daily Checks (AS 3798) | | |
|--|----------------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| | | |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken.are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Down the model and a self-out of the formation of the for | V | If not, speak to client about other sources of material. Make notes on this |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources or material, make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| | | |
| Have you marked on the plan where the material is being placed today? | Yes | Refer to plan |
| | | Marked with GPS |
| Have you done required testing for the day? | Yes | |
| Have you got accurate and useful locations for tests taken? | Yes | Marked with GPS |
| Have you noted on a plan of the job the approximate locations of tests taken? | Yes | Marked with GPS |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes / No / N/A | Lot 21,22,23 |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors ? | Yes | |
| Estimated quantity of fill? | <1500 m3 | |
| Estimated thickness of layer placed? | 200 | |
| Weather observations | Hot | |

| Note | Notify site | Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | | |
|---------------------------------|-------------|--|----|----------------------|----|--------------------------------------|----|--|--|--|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No | | | |
| Hazardous Building Materials | No | General Waste Material | No | | | | | | | |

| Machinery / Plant | | | | | | | |
|--------------------|---|----------|-----------|---|--------|---------------|---|
| Compactor | 0 | Size ? | Grader | 1 | | Highway Truck | 2 |
| Roller- Padfoot | 1 | Weight ? | Bulldozer | 0 | Size ? | Моху | |
| Roller- Smoothdrum | 0 | Weight ? | Excavator | 1 | Size ? | Scraper | |
| Water Cart | 1 | | | | | | |
| Other | | | | | | | |

| Remarks | |
|---------|--|
| Time | Remarks |
| | Arrived onsite & inspected fill placement area. |
| | Placing imported fill on Lot 21, 22 & 23, placing at 200mm compacted layers at good moisture. Testing final layer. |
| | 3 x AS1289.5.1.1 / 5.8.1 |
| | 1 x Grader, 1 x Padfoot Roller, 1 x Excavator, 1 x Watercart, 2 x Truck & Dog, 1 x Body Truck |
| | Onsite Hours 1.0 |
| | |
| | |
| | |
| | |
| | |

Newlands Civil Construction Pty Ltd Project #: Client:

T-24-1076

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date: 07/03/2025 Tested By: sqs-michaelc Work Request: 19557

| Daily Checks (AS 3798) | | |
|--|-------|--|
| Have you undertaken a safety check? | Yes | |
| Have you discussed daily works program with Clients site foreman? | Yes | |
| Has a stripped survey been done for the area? | Yes | If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor |
| Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken.are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| Does the material meet specifications and is it fit for purpose? | Yes | If not, speak to client about other sources of material. Make notes on this issue. |
| Have you noted the source of the material? | Yes | |
| Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you marked on the plan where the material is being placed today? | Yes | Refer to plan |
| Have you done required testing for the day? | Yes | |
| Have you got accurate and useful locations for tests taken? | Yes | |
| Have you noted on a plan of the job the approximate locations of tests taken? | Yes | |
| Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | |
| Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| Have you noted construction methods and machinery used for the day? | Yes | |
| Have you made notes of any significant conversations had with the client or contractors? | Yes | |
| Estimated quantity of fill? | 0 | |
| Estimated thickness of layer placed? | 200mm | |
| Weather observations | Fine | |

| Note | Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | | | |
|---------------------------------|--|---------------------------|----|----------------------|----|--------------------------------------|----|--|--|--|
| Odorous Material | No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No | | | |
| Hazardous Building Materials | No | General Waste Material | No | | | | | | | |

| Machinery / Plant | | | | | | | |
|--------------------|---|----------|-----------|---|--------|---------------|---|
| Compactor | 0 | Size ? | Grader | 0 | | Highway Truck | 0 |
| Roller- Padfoot | 0 | Weight ? | Bulldozer | 0 | Size ? | Moxy | 0 |
| Roller- Smoothdrum | 0 | Weight? | Excavator | 0 | Size ? | Scraper | 0 |
| Water Cart | 1 | | | | | | |
| Other | | | | | | | |

| Remarks | |
|---------|--|
| Time | Remarks |
| | Conducted proof roll on lot's 10, 21, 22, 23, 35, 36, 37, 146 final layer. Conducted proof roll with loaded water cart with no visible movement. |
| | 1 x Proof Roll |
| | 1 x Water Cart |
| , vi | Onsite Hour's 1 |
| | |
| | |
| | |
| | |
| | |
| | |

Client:

Newlands Civil Construction Pty Ltd Project #:

Project Name: Parklake Adare Subdivision Stage 4 & 5

Location:

Test Date:

12/03/2025

Tested By: Work Request: 19310

sqs-mattb

| Have you undertaken a safety check? Have you discussed daily works program with Clients site foreman? Yes Has a stripped survey been done for the area? Does the fill area look as it was when you were last here? Yes If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor Yes If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. Has unsuitable material been removed? Yes Record material description, location, and where it was sent Yes If not, speak to client about other sources of material. Make notes on this issue. Yes If not, speak to client about other sources of material. Make notes on this issue. If not, speak to client about other sources of material. Make notes on this issue. Yes If not, speak to client about other sources of material is being placed today? Yes If not, speak to client about other sources of material is being the material at a suitable moisture condition the material to bring it within specifications? Make notes on this issue Refer to plan Have you marked on the plan where the material is being placed today? Yes Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you made notes of any significant conversations had with the citent or contractors? Estimated quantity of fill? | | | |
|--|--|----------|---|
| Have you discussed daily works program with Clients site foreman? Has a stripped survey been done for the area? Yes If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor Does the fill area look as it was when you were last here? Yes If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. Has unsuitable material been removed? Yes Record material description, location, and where it was sent The not, speak to client about other sources of material. Make notes on this issue. If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue. Have you marked on the plan where the material is being placed today? Yes Refer to plan Have you got accurate and useful locations for tests taken? Have you got accurate and useful locations for tests taken? Have you got accurate and useful locations for tests taken? Have you got accurate and useful potential | Daily Checks (AS 3798) | | |
| Has a stripped survey been done for the area? Yes If not, speak to client about getting it done. It must be done before filling takes place on the area. Discuss movement, water issues etc with site supervisor Does the fill area look as it was when you were last here? Yes If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. Has unsuitable material been removed? Yes Record material description, location, and where it was sent Does the material meet specifications and is it fit for purpose? Yes If not, speak to client about other sources of material. Make notes on this issue. Have you noted the source of the material? Yes If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue Have you marked on the plan where the material is being placed today? Yes Refer to plan Have you got accurate and useful locations for tests taken? Have you got accurate and useful locations for tests taken? Have you got accurate and useful not the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fili? Estimated thickness of layer placed? | Have you undertaken a safety check? | Yes | |
| Does the fill area look as it was when you were last here? Yes If not, check levels and compare to last ones taken.are they comparable? Make notes regarding this issue. Call Supervisor to discuss. Has unsuitable material been removed? Yes Record material description, location, and where it was sent Does the material meet specifications and is it fit for purpose? Yes If not, speak to client about other sources of material. Make notes on this issue. Have you noted the source of the material? Yes If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue. Have you marked on the plan where the material is being placed today? Yes Refer to plan Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? Estimated thickness of layer placed? | Have you discussed daily works program with Clients site foreman? | Yes | |
| Has unsuitable material been removed? Yes Record material description, location, and where it was sent If not, speak to client about other sources of material. Make notes on this issue. If not, speak to client about other sources of material. Make notes on this issue. Have you noted the source of the material? Is the material at a suitable moisture content for placement? Yes If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue Have you marked on the plan where the material is being placed today? Yes Refer to plan Have you done required testing for the day? Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you made notes of any significant conversations had with the ctient or contractors? Estimated quantity of fill? Estimated quantity of fill? O Estimated duantity of fill? O Estimated duantity of fill? O Estimated quantity of fill? O Estimated duantity of fill? | Has a stripped survey been done for the area? | Yes | |
| Does the material meet specifications and is it fit for purpose? Yes If not, speak to client about other sources of material. Make notes on this issue. Have you noted the source of the material? Yes If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue Have you marked on the plan where the material is being placed today? Yes Refer to plan Have you done required testing for the day? Have you go accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated dynantity of fill? 0 Estimated dynantity of fill? 200 | Does the fill area look as it was when you were last here? | Yes | If not, check levels and compare to last ones taken are they comparable? Make notes regarding this issue. Call Supervisor to discuss. |
| Have you noted the source of the material? Is the material at a suitable moisture content for placement? Yes If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue Have you marked on the plan where the material is being placed today? Yes Refer to plan Have you done required testing for the day? Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? 0 Estimated thickness of layer placed? | Has unsuitable material been removed? | Yes | Record material description, location, and where it was sent |
| If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue Have you marked on the plan where the material is being placed today? Have you done required testing for the day? Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? O Estimated thickness of layer placed? | Does the material meet specifications and is it fit for purpose? | Yes | |
| Have you marked on the plan where the material is being placed today? Have you done required testing for the day? Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the ctient or contractors? Estimated quantity of fill? O Estimated thickness of layer placed? | Have you noted the source of the material? | Yes | |
| Have you done required testing for the day? Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? Estimated thickness of layer placed? | Is the material at a suitable moisture content for placement? | Yes | If not, is there a way to moisture condition the material to bring it within specifications? Make notes on this issue |
| Have you got accurate and useful locations for tests taken? Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? D Estimated thickness of layer placed? | Have you marked on the plan where the material is being placed today? | Yes | Refer to plan |
| Have you noted on a plan of the job the approximate locations of tests taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? Estimated thickness of layer placed? Yes 0 Estimated thickness of layer placed? | Have you done required testing for the day? | Yes | |
| taken? Have you filled out the summary sheet including hours onsite and lots worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? Estimated thickness of layer placed? Yes 0 Estimated thickness of layer placed? | Have you got accurate and useful locations for tests taken? | Yes | |
| worked on? Have you filled out Daily Monitoring Sheet with actions taken for the day? Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? Estimated thickness of layer placed? Yes 0 Estimated thickness of layer placed? | Have you noted on a plan of the job the approximate locations of tests taken? | Yes | |
| Have you noted construction methods and machinery used for the day? Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? Estimated thickness of layer placed? Yes Yes Yes 200 | Have you filled out the summary sheet including hours onsite and lots worked on? | Yes | • |
| Have you made notes of any significant conversations had with the client or contractors? Estimated quantity of fill? Estimated thickness of layer placed? Yes 0 200 | Have you filled out Daily Monitoring Sheet with actions taken for the day? | Yes | |
| contractors? Estimated quantity of fill? Estimated thickness of layer placed? 200 | Have you noted construction methods and machinery used for the day? | Yes | |
| Estimated thickness of layer placed? 200 | Have you made notes of any significant conversations had with the client or contractors? | Yes | |
| | Estimated quantity of fill? | 0 | |
| Weather observations Overcast | Estimated thickness of layer placed? | 200 | |
| | Weather observations | Overcast | |


| Notify site foreman and site manager IMMEDIATELY if any of the following are detected. | | | | | | | | |
|--|---------------------------|------------------|----------------------|---------------------|--------------------------------------|---------------------|--|--|
| No | Stained Material | No | Deleterious Material | No | Potential Petroleum Contamination | No | | |
| No | General Waste Material | No | | | | | | |
| | | No General Waste | No General Waste No | No General Waste No | No General Waste No | No General Waste No | | |


| Compactor | 0 | Size ? | Grader | 1 | | Highway Truck | 0 |
|--------------------|---|---------------------------------------|-----------|---|--------|---------------|---|
| Roller- Padfoot | 1 | Weight ? | Bulldozer | 0 | Size ? | Моху | 0 |
| Roller- Smoothdrum | 0 | Weight ? | Excavator | 0 | Size ? | Scraper | 0 |
| Water Cart | 1 | | | | | | |
| Other | | · · · · · · · · · · · · · · · · · · · | | • | | | |


| Remarks | |
|---------|--|
| Time | Remarks |
| | Retest taken in lot 23 on the final layer. |
| | 1 x AS1289.5.8.1 1x AS1289.5.1.1 |
| | Onsite Hours 1.0 |
| | |
| | |
| | |
| | |
| | |
| | |
| | |





PROOF ROLLS & TEST LOCATIONS















CBR LOCATIONS 3/10/24



| 201 | MALKET | CARTRIO | WAT INC | B.C. Shart | CAPAPEL | E) EMOTE | METS WARE |
|-------|----------|----------------|-----------------|-------------|------------|----------|------------|
| # 1 1 | 0.000 | 1,38113 (00) | 12(237) M- | IN MATE | | | |
| re I | 7 905 | 430141.292 | 0966003863 | REPARED ST | | | |
| 7. | 31.580 | 4,307.61 (94.2 | \$566642,337 | | 21 - 1 300 | 6.506 | 45 4353 84 |
| 61 | 17.794 | 435197 658 | BANDREA VIEW | W. 35-E 11- | | | |
| PS! | 262.667 | #39,395 (RH | \$65,600.6 11 C | 1 | | | |
| 50 | 401882 | (30488-211 | M652007.236 | | | | |
| 2.5 | 175.100 | 4 306AE 386 | 8864718848 | | | | |
| PE | 505.318 | 4,30565.741 | MM1752 150 | | | | |
| £7.7 | AUG 751 | 430475 117 | 8864714475 | | | | |
| 25 | 966 / 16 | 130540 194 | 774.5CT4.2009 | 1 | | | |
| 0.0 | 74+241 | CCS 8CADE 8 | 9884717 AUT | + | | | |
| P 16 | Ditato | 130439 591 | 4004711213 | | | | |
| F 1/1 | PRAYE | 8.300mm 6.10 | 8564793296 | | | | |
| P II | 104 955 | 435ype 110 | made/TY Jart | | | | |
| # 17 | 790 904 | 430355 246 | 996-7150 351 | | | | |
| | | | | | | | |

W. C. V. S. W. W. C.

| | | CONTR | OL LINE SE | TOUT - BUSH | FIRE TRAIL 4 |
|---|--------|-------------|-------------|-------------|--------------|
| r | SOMEWO | EASTING | UORTHON) | PEARMS | |
| | 9.000 | C00416 579 | TOTAL TAKE | 47317017 | |
| 3 | 16.758 | £30,498 £77 | 896480E,738 | をでよりでは、一 | |












PROPOSED SUBDIVISION PRACTICAL NAME OF THE PLAN SHEET 2

|)N | - Cr | | L ISSUE | |
|----|---------|----------|--------------|-------|
| | CK CK | NP. | Proper harms | 7 24 |
| | NO. | AS SHOWN | 02,06/24 | At At |
| | BR24200 | 1 | C4003 | 3 |

3 13 th 21 to 1156



O GRELAKE

1 Sections with the section of the







STACES 4 AND 5

SITE PLAN SHEET 1

| | ORIGINA | IL ISSUI | E |
|--------|----------|----------|--------|
| CK. | TND | and did | 5.25 |
| 117 | AS SHOWN | 02/06/24 | AT THE |
| BR2420 | 101 | C4002 | 0 |